## Civil Engineering and Development Department

Service Contract No. NDO 04/2019
Environmental Team for Environmental
Monitoring and Audit Works in
Construction Phase for the First Phase
Development of Kwu Tung North and
Fanling North New Development Areas

# Monthly Environmental Monitoring and Audit Report for June 2020

(Version 1.0)

Certified By

Dr. Priscilla Chov

(Environmental Team Leader)

#### REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

WELLAB accepts no responsibility for changes made to this report by third parties.

#### WELLAB LIMITED

Room 1701, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2898 7388 Fax: (852) 2898 7076 Website: www.wellab.com.hk



Civil Engineering and Development Department North Development Office Unit 1501, Level 15, Tower I, Metroplaza, 223 Hing Fong Road, Kwai Fong, N.T.

Attention: Mr. Ryan Chau

Your Reference

Our Reference EC/TC/II/414202/L0022

3/F International Trade Tower 348 Kwun Tong Road Kowloon Hong Kong

T +852 2828 5757 F +852 2827 1823 mottmac.hk Agreement No. CE 33/2019 (EP)

Independent Environmental Checker for Environmental Monitoring and Audit Works in Construction Phase for the First Phase Development of Kwu Tung North and Fanling North New Development Areas – Investigation

Monthly Environmental Monitoring and Audit Report No. 8 (June 2020)

14 July 2020

BY EMAIL & POST

Dear Sir,

We refer to email of 14 July 2020 attaching the Monthly Environmental Monitoring and Audit Report No. 8 prepared by the Environmental Team (ET) of the captioned.

We would like to inform you that we have no adverse comment on the captioned submission. Therefore we write to verify the captioned submission in accordance with the Condition 3.4 of the Environmental Permit no. EP-466/2013, EP-467/2013/A, EP-468/2013/A, EP-469/2013, EP-470/2013, EP-473/2013/A, EP-475/2013/A and EP-546/2017.

Should you have any queries, please contact the undersigned or our Ms. Liz Lo at 2828 5751.

Yours faithfully,

For and on behalf of the

Mott MacDonald Hong Kong Limited

Ir Thomas Chan

Independent Environmental Checker

T +852 2828 5967

Thomas.Chan@mottmac.com

C.C.

**AECOM** 

Wellab Ltd.

Mr. Chris Ho

chris.ho@aecom.com

Dr. Priscilla Choy/

priscilla.choy@wellab.com.hk

Ms. Ivy Tam

ivy.tam@wellab.com.hk

# TABLE OF CONTENTS

	ıge
EXECUTIVE SUMMARY	
Introduction	
Environmental Monitoring and Audit Progress	
Air Quality  Construction Noise	
Water Quality	
Land Contamination	
Landfill Gas Monitoring	
Ecological Monitoring	
Complaint Log	
Notification of Summons and Successful Prosecutions	
Reporting Changes	
Future Key Issues	
•	
1 INTRODUCTION	
Purpose of the report.	
Structure of the report	5
2 PROJECT INFORMATION	7
Background	7
Project Organization	8
Summary of Construction Works Undertaken During Reporting Month	9
Construction Programme	. 10
Status of Environmental Licences, Notifications and Permits	. 11
3 AIR QUALITY MONITORING	12
Monitoring Requirements	12
Monitoring Location	
Monitoring Equipment	
Monitoring Parameters, Frequency and Duration	
Monitoring Methodology and QA/QC Procedure	
Results and Observations	
Event and Action Plan	
4 NOISE MONITORING	
Monitoring Requirements	
Monitoring Location.	
Monitoring Equipment	
Monitoring Parameters, Frequency and Duration	
Monitoring Methodology and QA/QC Procedures	
Results and Observations	
Event and Action Plan	
5 WATER QUALTY MONITORING	
Monitoring Requirements	
Monitoring Parameters, Frequency	
Results and Observations	. 19
6 LAND CONTAMINATION (AMBIENT ARSENIC MONITORING)	. 21
Monitoring Requirements	
Monitoring Location.	

	quipment				
	arameters, Frequency and Duration				
	lethodology and QA/QC Procedure				
	Calibration				
•	easurement / Analysis				
	bservations				
Event and Ac	tion Plan	24			
7 LANDE	ILL GAS MONITORING	. 25			
	equirement				
	arameters and Frequency				
	ocations				
_	quipment				
	bservations				
	tion Plan				
	GICAL MONITORING				
Status		. 27			
9 ENVIRO	ONMENTAL SITE INSPECTION	. 28			
Implementation Status of Environmental Mitigation Measures  Solid and Liquid Waste Management Status					
•					
	ONMENTAL NON-CONFORMANCE				
	Exceedances				
	Environmental Non-Compliance				
	Environmental Complaint				
Summary of I	Environmental Summon and Successful Prosecution	. 32			
11 FUTUR	E KEY ISSUES	33			
Key Issues in	the Coming Two Months	33			
Monitoring So	chedule for the Next Month	33			
Construction	Programme for the Next Month	. 34			
	USIONS AND RECOMMENDATIONS				
	USIONS AND RECOMMENDATIONS				
	tions				
Recommenda	uons	. 33			
LIST OF TA	BLES				
m 11 r	William to the second of the s				
Table I	Works Contracts under relevant Environmental Permit(s) in the Reportin	g			
m 11 rr	Month				
Table II	Summary Table for EM&A Activities in the Reporting Month				
Table III	Summary Table for Events Recorded in the Reporting Month				
Table IV	Summary Table for Site Activities in the coming Two Months				
Table 2.1	Summary of EPs under the Project and the Respective Work Contracts				
Table 2.2	Key Contacts of the Project				
Table 2.3	Summary Table for Major Site Activities in the Reporting Month				
Table 2.4	Status of Environmental Licences, Notifications and Permits				
Table 3.1	Location for Air Quality Monitoring Locations				
Table 3.2	Air Quality Monitoring Equipment				
Table 3.3	Impact Dust Monitoring Parameters, Frequency and Duration				

Table 3.4	Summary Table of 1-hour TSP Monitoring Results during the Reporting
	Month
Table 3.5	Summary Table of 24-hour TSP Monitoring Results during the Reporting
	Month
Table 3.6	Observation at Dust Monitoring Stations
Table 4.1	Location for Noise Monitoring Stations
Table 4.2	Noise Monitoring Equipment
Table 4.3	Noise Monitoring Parameters, Duration and Frequency
Table 4.4	Summary Table of Noise Monitoring Results during the Reporting Month
Table 4.5	Observation at Noise Monitoring Stations
Table 5.1	Water Quality Monitoring Parameters and Frequency
Table 6.1	Location of Ambient Arsenic Monitoring station
Table 6.2	Ambient Arsenic Monitoring Equipment
Table 6.3	Impact Ambient Arsenic Monitoring Parameters, Frequency and Duration
Table 6.4	Summary Table of 24-hour RSP Monitoring Results during the Reporting
	Month
Table 7.1	Landfill Gas Monitoring Equipment
Table 9.1	Summary of Site Audit
Table 9.2	Observations and Recommendations of Site Audit
Table 9.3	Photographic Records and Implementation Status of Measures
Table 11.1	Summary Table for Site Activities in the coming Two Months

## LIST OF DRAWINGS

Drawing no. 1 Project Boundary for the Advance and First Stage Works of Kwu Tung North and Fanling North New Development Areas

# LIST OF FIGURES

Figure 1	Location of Air Quality Monitoring Station (Contract No. ND/2019/01)
Figure 2	Location of Noise Monitoring Station (Contract No. ND/2019/01)
Figure 3	Location of Noise Monitoring Station (Contract No. ND/2019/06)
Figure 4	Location of Ambient Arsenic Monitoring Station (Contract No. ND/2019/01)
Figure 5	Location of Landfill gas monitoring (Contract No. ND/2019/01)
Figure 6	Hoarding Plan of ND/2019/06

# LIST OF APPENDICES

Appendix A	Construction Programme
Appendix B	Action and Limit Levels
Appendix C	Copies of Calibration Certificates
Appendix D	Environmental Monitoring Schedules
Appendix E	Air Quality Monitoring Results and Graphical
	Presentation
Appendix F	Noise Monitoring Results and Graphical Presentation
Appendix G	Landfill gas monitoring result
Appendix H	Weather Condition
Appendix I	Event Action Plans
Appendix J	Summary of Exceedance

Appendix K

Site Audit Summary
Environmental Mitigation Implementation Schedule (EMIS)
Waste Generation in the Reporting Month Appendix L

Appendix M

Appendix N Complaint Log
Appendix O Summary of Successful Prosecution

#### **EXECUTIVE SUMMARY**

#### Introduction

- 1. This is the 8<sup>th</sup> monthly Environmental Monitoring and Audit (EM&A) Report under First Phase Development of Kwu Tung North (KTN) and Fanling North (FLN) New Development Areas (NDAs), comprising the Advance Works and First Stage Works (the Project). This report was prepared by Wellab Limited under "Service Contract No. NDO 04/2019 Environmental Team for Environmental Monitoring and Audit Works in Construction Phase for the First Phase Development of KTN and FLN NDAs" (hereinafter called the "Service Contract"). This report documents the findings of Environmental Monitoring and Audit (EM&A) work conducted in June 2020.
- 2. During the reporting month, the following Works Contracts under relevant Environmental Permit(s) were undertaken for the Project:

Table I Works Contracts under relevant Environmental Permit(s) in the Reporting Month

able 1 works Contracts under relevant Environmental Permit(s) in the Reporting Month						
Works Contracts	Environmental	Designated Project	Commencement			
	Permit No.	(DP)	date of construction			
Contract No. ND/2019/01 - Kwu Tung North New Development Area, Phase 1:	EP-468/2013/A	Kwu Tung North New Development Area Road D1 to D5	1 <sup>st</sup> June 2020			
Site Formation and Infrastructure Works	EP-470/2013	Utilization of Treated Sewage Effluent (TSE) from Shek Wu Hui Sewage Treatment Works	23 <sup>rd</sup> March 2020			
Contract No. ND/2019/06 - Fanling North New Development Area, Phase 1: Re-provisioning of North District Temporary Wholesale Market for Agricultural Products	EP-475/2013/A	Reprovision of temporary Wholesale Market in Fanling North New Development Area	29 <sup>th</sup> October 2019			

## **Environmental Monitoring and Audit Progress**

3. A summary of the EM&A activities in this reporting month is listed in **Table II** below:

Table II Summary Table for EM&A Activities in the Reporting Month

EM&A Activities	Works Contracts			
	ND/2019/01	ND/2019/06		
1-hr Total Suspended Particulates	4 <sup>th</sup> , 10 <sup>th</sup> , 16 <sup>th</sup> , 22 <sup>nd</sup> , 26 <sup>th</sup> June 2020	N/A		
(TSP) Monitoring				
24-hr TSP Monitoring	4 <sup>th</sup> , 10 <sup>th</sup> , 16 <sup>th</sup> , 22 <sup>nd</sup> , 26 <sup>th</sup> June 2020	N/A		
24-hr RSP (Ambient Arsenic)	19 <sup>th</sup> , 24 <sup>th</sup> , 30 <sup>th</sup> June 2020	N/A		
Monitoring for Land Contamination				
Noise Monitoring	4 <sup>th</sup> , 10 <sup>th</sup> , 16 <sup>th</sup> , 22 <sup>nd</sup> June 2020	N/A		
Landfill Gas	2 <sup>nd</sup> June 2020	N/A		
Monitoring				
Environmental Site Inspection	2 <sup>nd</sup> , 11 <sup>th</sup> , 16 <sup>th</sup> , 23 <sup>rd</sup> , 30 <sup>th</sup> June 2020	4 <sup>th</sup> , 12 <sup>th</sup> , 18 <sup>th</sup> , 26 <sup>th</sup> June 2020		

Remark: N/A – No relevant monitoring is required according to updated EM&A Manual

## **Breaches of Action and Limit Levels**

4. Summary of the environmental exceedances of the reporting month is tabulated in **Table III**.

Table III Summary Table for Events Recorded in the Reporting Month

Environmental Monitoring	Parameter	No. of project Exceed	related	Total No. of non-project related	No. of Exceedance related to the Construction Works of the Contract		Total No. of Exceedance related to the Construction	
		Action Level	Limit Level	Exceedances	Action Level	Limit Level	Works of the Contract	
	1-hr TSP	0	0	0	0	0	0	
Air Quality	24-hr TSP	0	0	0	0	0	0	
	24-hr RSP (Ambient Arsenic)	0	0	0	0	0	0	
Noise	Leq(30min)	0	0	0	0	0	0	
Landfill Gas	O <sub>2</sub> CH <sub>4</sub> CO <sub>2</sub>	0	0	0	0	0	0	

## **Air Quality**

5. All construction air quality monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### **Construction Noise**

6. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Water Quality

7. No construction of channel for alternation of natural streams was carried out in the reporting month. Therefore, no water quality monitoring was conducted. For the details, please refer to Section 5.

#### **Land Contamination**

8. All ambient arsenic monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

### **Landfill Gas Monitoring**

9. Monitoring of landfill gases in the reporting month was carried out by the Contractor under ND/2019/01 at excavation location, Portion 6b. No Limit Level exceedance was recorded.

#### **Ecological Monitoring**

10. The baseline ecological monitoring has not yet completed in the Reporting Month. Therefore, no ecological monitoring was conducted.

#### **Complaint Log**

11. No environmental complaint was received in the reporting month.

#### Notification of Summons and Successful Prosecutions

12. No notification of summons or successful prosecutions was received in the reporting month.

## **Reporting Changes**

13. This report has been prepared in compliance with the reporting requirements for the subsequent monthly EM&A Report as required by the "Updated Environmental Monitoring and Audit Manual for Advance and First Stage Works of Kwu Tung North and Fanling North New Development Areas" (Updated EM&A Manual).

## **Future Key Issues**

14. The major site activities for the coming two months are shown in **Table IV**.

Table IV Summary Table for Site Activities in the coming Two Months

Contract No.	Site Activities (July and August 2020)
ND/2019/01	(a) Site Clearance, Ground Investigation in Portion 1f;
	(b) Tree Survey, Site Clearance, Ground Investigation in Portion 2
	(c) Tree Survey, Site Clearance in Portion 3
	(d) Site Clearance, site trial for In-situ cement mixing (ICM) for soil treatment in Portion 4
	(e) Site Clearance, Tree Survey, Ground Investigation in Portion 5
	(f) Tree Survey, Site Clearance, Ground Investigation in Portion 6a;
	(g) Set up of Soil Treatment Facility, site trial for Ex-situ cement mixing (ECM) in Portion 6b;
	(h) Site Clearance, Construction of temporary road for alternative Po Lau Road in Portion 7;
	(i) Ground Investigation, Hoarding erection, Construction of Retaining Wall in Portion 8a;
	(j) Site Clearance, Forming access, Ground Investigation, stockpile of soil in Portion 9c;
	(k) Site Clearance, Excavation in Portion 10a; and
	(l) Tree Survey, Site Clearance, Ground Investigation in 10b
ND/2019/06	(a) Construction of Management Office Building;
	(b) Installation of entrance gate, drop gate, Octopus machine and temporary lighting at new run-in/out
	(c) Construction of hoarding for the final stage;
	(d) Breaking up the concrete surface and disposal of C&D material off site at Portion 3
	(e) Drainage works for interim stage including construction of U-channel and manhole for Portion 3 near Management Office Building
	(f) Ground investigation works for mini-pile construction at Portion 3
	(g) Tree felling at Portion 3 and 6.

#### 1 INTRODUCTION

1.1 Wellab Limited was commissioned by Civil Engineering and Development Department (CEDD) as the Environmental Team to undertake the Environmental Monitoring and Audit (EM&A) services for the Works Contracts involved in the implementation of First Phase Development of Kwu Tung North (KTN) and Fanling North (FLN) New Development Areas (NDAs) Project to ensure that the environmental performance of the Works Contracts comply with the requirements specified in the Environmental Permits (EPs), Updated Environmental Monitoring & Audit (EM&A) Manual, Environmental Impact Assessment (EIA) Report of the KTN FLN NDAs project and other relevant statutory requirements.

### Purpose of the report

1.2 This is the 8<sup>th</sup> EM&A Report which summarises the key findings of the EM&A programme in June 2020.

## **Structure of the report**

- .3 The structure of the report is as follows:
  - Section 1: **Introduction -** purpose and structure of the report.
  - Section 2: **Project Information -** summarises background and scope of the Project, site description, project organisation and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licences during the reporting month.
  - Section 3: **Air Quality Monitoring -** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequencies, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.
  - Section 4: **Noise Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequencies, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.
  - Section 5: Water Quality Monitoring summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequencies, monitoring locations, Action and Limit Levels and Event / Action Plans.
  - Section 6: Land Contamination (Ambient Arsenic Monitoring) summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequencies, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.
  - Section 7: Landfill Gas Monitoring summarises the monitoring requirement, monitoring parameters and frequency, monitoring locations, Action and Limit Levels, monitoring results and observation, and Event / Action Plans.
  - Section 8: **Ecological Monitoring** status of ecological monitoring
  - Section 9: **Environmental Site Inspection -** summarises the audit findings of the weekly site inspections undertaken within the reporting month.

- Section 10: **Environmental Non-conformance** summarises any monitoring exceedance, environmental complaints, environmental summons and successful prosecutions within the reporting month.
- Section 11: **Future Key Issues** summarises the impact forecast and monitoring schedule for the next three months.
- Section 12: Conclusions and Recommendations

#### 2 PROJECT INFORMATION

#### **Background**

- 2.1 The Kwu Tung North (KTN) and Fanling North (FLN) New Development Areas (NDAs) are one of the important sources of land and housing supply in the medium and long term. The development of the KTN and FLN NDAs will be implemented in phase for full completion by 2031. The Phase 1 of the NDAs development, comprising the Advance Works and First Stage Works, is targeted to be implemented from the second half of 2019 progressively. The Advance and First Stage Works would include site formation, engineering infrastructure works (including roads, drainage, sewerage, waterworks, landscaping works, pumping stations, and fresh water and flushing water service reservoirs), soil remediation, reprovisioning of North District Temporary Wholesale Market, development of a nature park at Long Valley and implementation of environmental mitigation measures.
- 2.2 The scope of works under the Advance and First Stage Works comprises the following:
  - a) The Advance Works (PWP item No. 7747CL-2) consist of:
    - i) site formation of land (including soil remediation) in KTN and FLN NDAs for housing, community facilities and engineering infrastructure;
    - ii) construction of roads including the eastern section of Fanling Bypass (FLBP(E)) connecting the FLN NDA to Fanling Highway and other roads with footpaths and cycle tracks, and associated junction/ road improvements;
    - iii) engineering infrastructure works including drainage. Sewerage (including two sewage pumping stations), waterworks (including a fresh water service reservoir and a flushing water service reservoir in the KTN NDA), landscape works and slopeworks;
    - iv) part expansion and upgrading of Shek Wu Hui Sewage Treatment Works (SWHSTW);
    - v) reprovisioning works; and
    - vi) implementation of environmental mitigation measures and environmental monitoring and audit (EM&A) programme for the works mentioned in (i) to (v) above.
  - b) The First Stage Works (PWP item No. 7759CL) consist of:
    - i) development of a nature park at Long Valley including provision of a visitor centre and a footbridge spanning across Sheung Yue River for connection between these two facilities;
    - ii) reprovisioning of two egretry sites in the FLN NDA and enhancement works to an existing egretry site in the KTN NDA;
    - iii) site formation of land for a village resite area and a district police station in the KTN NDA;
    - iv) engineering infrastructure works including roads, drainage, sewerage, waterbirds, and landscape works; and
    - v) implementation of environmental mitigation measures and environmental monitoring and audit (EM&A) programme for the works mentioned in (i) to (iv) above.

2.3 The Project which covers KTN and FLN NDAs is a designated project (DP) under Schedule 3 of the Environmental Impact Assessment (EIA) Ordinance (Cap. 499). In October 2013, the EIA Report (AEIAR-175/2013) for the Project was approved by the Director of Environmental Protection pursuant to the EIA Ordinance. The relevant EPs under the Project and the respective Work Contracts are summarized in **Table 2.1**.

Table 2.1 Summary of EPs under the Project and the Respective Work Contracts

EP No.	Designated Project							
		C1	C2	C3	C4	C5	C6	<b>C7</b>
EP-466/2013	Castle Peak Road Diversion	<b>~</b>						
EP-467/2013/A	Kwu Tung North New Development Area Road P1 and P2 and Associated New Kwu Tung Interchange and Pak	<b>✓</b>						
	Shek Au Interchange Improvement							
EP-468/2013/A	Kwu Tung North New Development Area Road D1 to D5	✓		✓				
EP-469/2013	Sewage Pumping Stations in Kwu Tung North New Development Area		<b>√</b>					
EP-470/2013	Utilization of Treated Sewage Effluent (TSE) from Shek Wu Hui Sewage Treatment Works	<b>√</b>						
EP-473/2013/A	Fanling Bypass Eastern Section			✓	<b>✓</b>	<b>✓</b>		
EP-475/2013/A	Reprovision of temporary Wholesale Market in Fanling North New Development Area						<b>✓</b>	
EP-546/2017	Fanling North Temporary Sewage Pumping Station				✓			

Note: C1: ND/2019/01 C2: ND/2019/02 C3: ND/2019/03 C4: ND/2019/04

C5: ND/2019/05 C6: ND/2019/06 C7: ND/2019/07

2.4 The site boundary of the Project and all Works Contracts are shown in **Drawing No. 1**.

## **Project Organization**

- 2.5 Different parties with different levels of involvement in the Project organization include:
  - Project Proponent Civil Engineering and Development Department (CEDD)
  - Supervisor / Supervisor's Representative AECOM
  - Environmental Team (ET) Wellab Limited
  - Independent Environmental Checker (IEC) Mott MacDonald Hong Kong Ltd (MottMac)
- 2.6 The key personnel contact names and numbers are summarised in **Table 2.2**.

**Table 2.2 Key Contacts of the Project** 

Party	Role	<b>Contact Person</b>	Phone No.	Fax No.
Civil Engineering and Development Department, HKSAR (CEDD)	Project Proponent	Mr. Felix Fan	3152 3551	3547 1658
Supervisor / Supervisor's Representative (AECOM)	Chief Resident Engineer	Mr. Alan Lee	6398 5982	2645 3900
Environmental Team (Wellab Limited)	Environmental Team Leader	Dr. Priscilla Choy	2898 7388	2898 7076
Independent Environmental Checker (MottMac)	Independent Environmental Checker	Mr. Thomas Chan	2828 5967	2827 1823
Contract No. ND/2019/01 Contractor (Build King –	Site Agent	Mr. Ivan Leung	9640 8340	
Richwell Engineering Joint Venture.)	Environmental Officer	Mr. Daniel Sin	9777 2100	
	Site Agent	Mr. Anson Chan	9349 1320	
Contract No. ND/2019/06 Contractor (New Concepts Engineering Development	Environmental Officer	Mr. Alex Choy	9409 9608	2363 2162
Lingineering Development  Ltd.)	Environmental Coordinator	Ms. Mildred Hung	9460 2745	

# **Summary of Construction Works Undertaken During Reporting Month**

2.7 The major site activities undertaken in the reporting month are shown in **Table 2.3.** 

 Table 2.3
 Summary Table for Major Site Activities in the Reporting Month

Contract No.	Site Activities (June 2020)
ND/2019/01	a) Site Clearance, Tree survey in Portion 1f
	b) Tree Survey, Site clearance in Portion 2;
	c) Site Clearance, Hoarding erection in Portion 4;
	d) Site Clearance, Tree Survey and Ground Investigation in Portion 5;
	e) Site Clearance, Tree Survey and Ground Investigation in Portion 6a;
	f) Set up Soil Treatment Facility, Hoarding erection in Portion 6b;
	g) Site Clearance, Ground Investigation, Preparation works for Construction & alternative Po Lau Road in Portion 7
	h) Tree Survey, Ground Investigation, Hoarding erection, Preparation works for Construction of Retaining Wall in Portion 8a;
	i) Tree Survey in Portion 8b
	j) Site Clearance, Forming access in Portion 9c
	k) Site Clearance, Ground Investigation in Portion 10a
	l) Ground Investigation in Portion 10b
ND/2019/06	a) Installation of rain shelter for the interim stage;
	b) Construction of run-in/ out
	c) Construction of footing and carcass of Management Office Building

## **Construction Programme**

2.8 A copy of Contractors' construction programme is provided in **Appendix A**.

## Status of Environmental Licences, Notifications and Permits

2.9 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in **Table 2.4**.

Table 2.4 Status of Environmental Licences, Notifications and Permits

G ( )	D '//I' N	Valid Period		Q
Contract No.	Permit / License No.	From	То	Status
Environmental Pe	ermit (EP)		<u> </u>	
ND/2019/01	EP-468/2013/A	1/6/2020	N/A	Valid
	EP-470/2013	21/11/2013	N/A	Valid
ND/2019/06	EP-475/2013/A	13/01/2017	N/A	Valid
<b>Construction Nois</b>				
ND/2019/01	GW-RN0378-20	16/06/2020	15/09/2020	Valid
	GW-RN0359-20	09/06/2020	08/08/2020	Valid
	GW-RN0353-20	08/06/2020	07/09/2020	Valid
ND/2019/06	GW-RN0113-20	25/02/2020	24/08/2020	Valid
Notification pursu	ant to Air Pollution Co	ntrol (Constructio	n Dust) Regulation	
ND/2019/01	451792	11/12/2019	N/A	Valid
ND/2019/06	449369	24/09/2019	N/A	Valid
Billing Account fo	or Disposal of Constructi	on Waste		
ND/2019/01	7036265	17/01/2020	N/A	Valid
ND/2019/06	7035473	17/10/2019	N/A	Valid
Registration of Ch	nemical Waste Producer			
ND/2019/01	5213-545-B2578-01	10/01/2020	N/A	Valid
ND/2019/06	5213-625-N2716-01	02/10/2019	N/A	Valid
<b>Effluent Discharg</b>	e License under Water I	Pollution Control	Ordinance	
ND/2019/01	WT00036071-2020	22/06/2020	30/06/2025	Valid
	WT00036073-2020	22/06/2020	30/06/2025	Valid
	WT00036067-2020	22/06/2020	30/06/2025	Valid
	WT00036076-2020	22/06/2020	30/06/2025	Valid
	WT00036075-2020	22/06/2020	30/06/2025	Valid
ND/2019/06	WT00035415-2019	20/03/2020	31/03/2025	Valid

## 3 AIR QUALITY MONITORING

## **Monitoring Requirements**

- 3.1 In accordance with the Updated EM&A Manual, impact 1-hour TSP and 24-hr TSP monitoring were conducted to monitor the air quality for the Works Contracts. **Appendix B** shows the established Action/Limit Levels for the air quality monitoring works.
- 3.2 Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while the impact 24-hour TSP monitoring was conducted for at least once every 6 days at one air quality monitoring station.

## **Monitoring Location**

3.3 Impact air quality monitoring was conducted at the monitoring stations under the Works Contracts, as shown in **Figure 1** according to Table 1.1 of Updated EM&A Manual. **Table 3.1** describes the location of the air quality monitoring station.

**Table 3.1** Location for Air Quality Monitoring Locations

EP No.	Contract No.	Monitoring Station	Location
EP-468/2013/A	ND/2019/01	KTN-DMS4	Temporary Structure near Fanling Highway (near Pak Shek Au)

#### **Monitoring Equipment**

- 3.4 As the power supply for High Volume Sample (HVS) for TSP monitoring at KTN-DMS 4 was rejected, direct reading dust meter was used to measure both 1-hour and 24-hour average TSP levels:-
  - The proposal for alternative monitoring equipment (i.e. direct reading dust meter) for TSP monitoring was approved by EPD according to approved Baseline Air Quality Monitoring Report (KTN & FLN NDA); and
  - Adopt same measurement methodology (i.e. direct reading dust meter) as baseline monitoring for reliable comparison.
- 3.5 The proposed use of portable direct reading dust meters was submitted to IEC and obtained agreement from the IEC as stated in Section 2.4.5 of the Updated EM&A Manual.
- 3.6 HVS for 24-hr TSP monitoring will be adopted once secured supply of electricity become available at KTN-DMS 4.
- 3.7 **Table 3.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix C**.

**Table 3.2 Air Quality Monitoring Equipment** 

Monitoring Station	Equipment	Model and Make	Quantity
KTN-DMS4	Dust Monitor	AEROCET-831	1

- 3.8 Meteorological information extracted from "Hong Kong Observatory Ta Kwu Ling Weather Station" was proposed as the alternative method to obtain representative wind data. For Ta Kwu Ling Weather Station, it is located nearby the Project site and situated at approximately 15m above mean sea level. The station's wind data monitoring equipment is set above the existing ground ten meters in compliance with the general setting up requirement. Furthermore, this station also provides other meteorological information, such as the humidity, rainfall, air pressure and temperature etc.
- 3.9 The general weather conditions (i.e. sunny, cloudy or rainy) were recorded by the field staffs during the monitoring day.

## Monitoring Parameters, Frequency and Duration

3.10 **Table 3.3** summarizes the monitoring parameters and frequencies of impact dust monitoring during the Works Contracts activities. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

 Table 3.3
 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times/ 6 days
24-hr TSP	Once / 6 days

#### Monitoring Methodology and QA/QC Procedure

## 1-hour and 24-hour TSP Air Quality Monitoring

#### Instrumentation

- 3.11 Direct reading dust meter was deployed for the air quality monitoring as shown in **Table 3.2**.
- 3.12 The measuring procedures of the dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

## (AEROCET-831)

- The dust meter is placed at least 1.3 meters above ground.
- Remove the red rubber cap from the AEROCET-831 inlet nozzle.
- Turn on the power switch that is located on the right side of the AEROCET-831.
- On power up the product intro screen is displayed for 3 seconds. The intro screen displays the product name and firmware version.

- Then the main counter screen will be displayed.
- Press the START button. Internal vacuum pump start running. After 1 minute the pump will stop and the 0.5μm and 5μm channels will show the cumulative counts of particles larger than 0.5μm and 5μm per cubic foot.
- The AEROCET-831 is now checked out and ready for use.
- To switch off the AEROCET-831 power to stop the measuring after sampling.
- Information such as sampling date, time, and display value and site condition were recorded during the monitoring period.

#### Maintenance/Calibration

- 3.13 The following maintenance/calibration was required for the direct dust meters:
  - Check and calibrate the meter by HVS to check the validity and accuracy of the results
    measured by direct reading method at 2-month intervals throughout all stages of the air
    quality monitoring.

#### **Results and Observations**

3.14 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in **Table 3.4** and **3.5**, respectively. Detailed monitoring results and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix E**.

Table 3.4 Summary Table of 1-hour TSP Monitoring Results during the Reporting Month

Monitoring	Concentration (µg/m3)		Action Level,	Limit Level,
Station	Average	Range	μg/m³	μg/m³
KTN-DMS4	54.8	41.1 – 87.1	297	500

Table 3.5 Summary Table of 24-hour TSP Monitoring Results during the Reporting Month

Monitoring	Concentration (µg/m3)		Action Level,	Limit Level,
Station	Average	Range	μg/m <sup>3</sup>	μg/m <sup>3</sup>
KTN-DMS4	87.2	69.9 – 142.5	192	260

- 3.15 All 1-hour and 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedances were recorded.
- 3.16 According to our field observations, the major dust source identified at the designated air quality monitoring stations in the reporting month are shown in **Table 3.6**:

**Table 3.6 Observation at Dust Monitoring Stations** 

Monitoring Station	Major Dust Source
KTN-DMS4	Excavation works, Road traffic

#### **Event and Action Plan**

3.17 Should project-related non-compliance of the criteria occur, action in accordance with the Action Plan in **Appendix I** shall be carried out.

#### 4 NOISE MONITORING

#### **Monitoring Requirements**

4.1 In accordance with Updated EM&A Manual, construction noise monitoring was conducted in terms of the A-weighted equivalent continuous sound pressure level (Leq) to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix B** shows the established Action and Limit Levels for the environmental monitoring works.

#### **Monitoring Location**

4.2 Impact noise monitoring was conducted at the monitoring stations, as shown in Figure 1 and 2 according to Table 1.1 of Updated EM&A Manual. **Table 4.1** describes the locations of the noise monitoring stations.

**Table 4.1** Location of Noise Monitoring Stations

Contract No.	Monitoring Station(s)	Location(s)
ND/2019/01	CP-KTN-NMS2	Residential Buildings at Ma Tso Lung
	CP-KTN-NMS3	Fung Kong Garden
	CP-KTN-NMS5	N/A
ND/2019/06	CP-FLN-NMS1	Belair Monte

## **Monitoring Equipment**

4.3 Integrating Sound Level Meter was used for impact noise monitoring. The meters are Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (Leq) and percentile sound pressure level (Lx) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 4.2** summarizes the noise monitoring equipment being used. Copies of calibration certificates are attached in **Appendix C**.

**Table 4.2 Noise Monitoring Equipment** 

Equipment	Model	Quantity
Sound & Vibration Analyser	BSWA 801	1
Acoustical Calibrator	SV 30A	1

#### Monitoring Parameters, Frequency and Duration

4.4 **Table 4.3** summarises the monitoring parameters, frequency and total duration of monitoring.

The noise monitoring schedule is shown in **Appendix D**.

Table 4.3 Noise Monitoring Parameters, Duration and Frequency

Contract	Monitoring	Parameter	Duration	Frequency	Measurement
No.	Stations				
ND/2019/01	CP-KTN NMS2	$L_{10(30 \text{ min.})}  dB(A)$	0700-1900 hrs on	Once per	Free-field <sup>[1]</sup>
		$L_{90(30 \text{ min.})}  dB(A)$	normal weekdays	week	
		$L_{eq(30 \text{ min.})}dB(A)$			
	CP-KTN NMS3	(as six consecutive			
		$L_{eq, 5min}$ readings)			
	CP-KTN NMS5				
ND/2019/06	CP-FLN-NMS1				Façade
1112/2019/00					1 açade

#### Remarks:

 $L_{10}$  is the level exceeded for 10% of the time. For 10% of the time, the sound or noise has a sound pressure level above  $L_{10}$ .  $L_{90}$  is the level exceeded for 90% of the time. For 90% of the time, the noise level is above this level.

## Monitoring Methodology and QA/QC Procedures

- The microphone head of the sound level meter was positioned at 1m from the exterior of the noise sensitive facade and lowered sufficiently so that the building's external wall acted as a reflecting surface;
- The battery condition was checked to ensure the correct functioning of the meter;
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weighting : Atime weighting : Fast

time measurement :  $L_{eq}(30 \text{ min.}) dB(A)$ 

(as six consecutive  $L_{eq, 5min}$  readings) during non-restricted hours (i.e. 0700-1900 hrs on normal weekdays)

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re- calibration or repair of the equipment;
- During the monitoring period, the L<sub>eq</sub>, L<sub>90</sub> and L<sub>10</sub> were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet;
- Noise measurement was paused temporarily during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible and observation record during measurement period should be provided; and
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. The wind speed should be checked

<sup>[1]:</sup> Correction of +3dB (A) for Free-field Measurement.

<sup>[2]:</sup> A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ). It is the constant noise level which, under a given situation and time period, contains the same acoustic energy as the actual time-varying noise level.

with a portable wind speed meter capable of measuring the wind speed in m/s.

#### **Maintenance and Calibration**

- 4.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 4.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 4.7 Immediately prior to and following each noise measurement, the accuracy of the sound level meter should be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements would be accepted as valid only if the calibration levels before and after the noise measurement agreed to within 1.0 dB.

#### **Results and Observations**

4.8 The noise monitoring results are summarised in **Table 4.4**. Detailed monitoring results and graphical presentations of noise monitoring are shown in **Appendix F**. The weather information for the reporting month is summarized in **Appendix H**.

Table 4.4 Summary Table of Noise Monitoring Results during the Reporting Month

Contract No.	Monitoring Station	Noise Level Leq (30 min), dB(A)	Baseline Level, dB(A)	Limit Level, dB(A)
ND/2019/01	CP-KTN-NMS2	51.5-55.5	58.6	
	CP-KTN-NMS3	55.1-64.8	51.6	75
	CP-KTN-NMS5	55.4-67.8	57.2	
ND/2019/06	CP-FLN-NMS1	66.2-67.8	69.9	

- 4.9 All noise monitoring was conducted as scheduled in the reporting month. No complaint was received during the reporting. No Action/Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in **Appendix J**.
- 4.10 According to our field observations, the major noise source identified at the designated noise monitoring stations in the reporting month are as follows:

**Table 4.5 Observation at Noise Monitoring Stations** 

Contract No.	Monitoring Station	Location	Major Noise Source
ND/2019/01	CP-KTN-NMS2	Residential Buildings at Ma Tso Lung (Existing)	Road Traffic near Ma Tso Lung
	CP-KTN-NMS3	Fung Kong Garden (Existing)	Road Traffic near Fung Kong Garden
	CP-KTN-NMS5	N/A	Other construction site
ND/2019/06	CP-FLN-NMS1	Belair Monte (Existing)	Road Traffic at Ma Sik Road

## **Event and Action Plan**

4.11 Should any project related non-compliance of the criteria occur, action in accordance with the Action Plan in **Appendix I** shall be carried out.

## 5 WATER QUALTY MONITORING

#### **Monitoring Requirements**

- 5.1 In accordance with the Updated EM&A Manual, impact water quality monitoring shall be carried out three days per week at all the designated monitoring stations during the construction period. The measurement periods are during the construction of channel specified in Table 4.1 of Updated EM&A Manual. The interval between two sets of monitoring shall not be less than 36 hours.
- 5.2 Replicate in-situ measurements of Dissolved Oxygen (DO), temperature, turbidity, pH, Suspended Solids (SS) and samples for Suspended Solids (SS), ammonia nitrogen, unionized ammonia, nitrate nitrogen and orthophosphate from each independent sampling event shall be collected to ensure a robust statistically interpretable database.
- 5.3 **Appendix B** shows the established Action and Limit Levels for the water quality monitoring work according to pre-construction ET's Updated EM&A Manual and Baseline Water Quality Monitoring Report (KTN & FLN NDA).

## **Monitoring Parameters, Frequency**

5.4 **Table 5.2** summarized the monitoring parameters, monitoring periods and frequencies of the water quality monitoring.

Table 5.2 Water Quality Monitoring Parameters and Frequency

Table 5.2         Water Quality Monitoring Parameters and Frequency				
Parameters, unit	Depth	Frequency		
<ul> <li>Temperature(°C)</li> <li>pH(pH unit)</li> <li>turbidity (NTU)</li> <li>water depth (m)</li> <li>salinity (ppt)</li> <li>DO (mg/L and % of saturation)</li> <li>SS (mg/L)</li> <li>Ammonia Nitrogen (NH<sub>3</sub>-N) (mg NH<sub>3</sub>-N/L)</li> <li>Unionized Ammonia (UIA) (mg/L)</li> <li>Nitrate-nitrogen (NO<sub>3</sub>-N) (mg NO<sub>3</sub>-N/L)</li> <li>Ortho-phosphate (PO<sub>4</sub>) (mg PO<sub>4</sub><sup>3</sup>-P/L)</li> </ul>	<ul> <li>3 water depths: 1m below water surface, mid-depth and 1m above river bed.</li> <li>If the water depth was less than 3m, mid-depth sampling only.</li> <li>If water depth was less than 6m, mid-depth may be omitted.</li> </ul>	3 days per week during construction of channel		

#### **Results and Observations**

5.5 According to the Section 5.6.1.2 of approved EIA Report, the potential water quality impact

during construction is due to the alternation of natural streams (i.e. channelization of Ma Tso Lung Stream and Siu Hang San Tsuen Stream) as these two streams are the ecological importance streams.

5.6 No construction of channel was carried out Ma Tso Lung Stream and Siu Hang San Tsuen Stream during the reporting month. Therefore, no water quality monitoring was conducted.

## 6 LAND CONTAMINATION (AMBIENT ARSENIC MONITORING)

## **Monitoring Requirements**

- 6.1 According to Section 7.5 of updated EM&A Manual, an ambient arsenic monitoring is required to be conducted in KTN during the clean-up processes of arsenic containing soil and the construction phase.
- 6.2 The Respirable Suspended Particulate (RSP, or PM10) should be measured by High Volume Sampler (HVS) equipped with PM10 selector following the "Reference Method for the Determination of Particulate Matter as PM10 in the Atmosphere" Part 50 Chapter 1 Appendix J, Title 40 of the Code of Federal Regulations of the USEPA.
- 6.3 The Dust-laden air should be drawn through PM10 HVS fitted with a conditioned preweighting filter paper, at a controlled rate. After sampling for 24-hour (refer Section 9.5.5 for details on measurement period), the filter paper with retained PM10 particulates shall be collected and returned to the laboratory for drying in a desiccators followed by accurate weighting. 24-hour average RSP levels shall be calculated from the ratio of the mass of PM10 particulates retained on the filter paper to the total volume of air sampled.
- 6.4 The weighted filter paper shall be prepared for arsenic testing through a "Hot Acid Extraction Procedure". The extracted material shall be tested for arsenic by using Inductively Coupled Plasma/Mass Spectrometry (ICP/MS). The extraction and testing will be referenced to the following methods:
  - Compendium Method 1O-3.1 Selection, Preparation and Extraction of Filter Material, Center for Environmental Research Information, Office of Research and Development, USEPA, June 1999; and
  - Compendium Method 1O-3.5 determination of Metals in Ambient Particulate Matter using Inductively Coupled Plasma/Mass Spectrometry (ICP/MS., Center for Environmental Research Information, Office of Research and Development, USEPA, June 1999.

## **Monitoring Location**

6.5 Ambient arsenic monitoring was conducted at the monitoring station under the Work Contract, as shown in **Figure 4**. **Table 6.1** describes the locations of the ambient air quality monitoring station.

**Table 6.1** Location of Ambient Arsenic Monitoring station

EP. No	Contract No.	Monitoring Stations	Location
EP-468/2013/A	ND/2019/01	KTN-DMS-4A <sup>[1]</sup>	Temporary Structure at Pak Shek Au

Notes

[1]: Monitoring at original KTN-DMS-4 (originally proposed in the approved EM&A Manual) was denied as no electricity supply. An alternative location (KTN-DMS-4A) was proposed.

#### **Monitoring Equipment**

6.6 **Table 6.2** summarizes the equipment used in the ambient arsenic monitoring. Copies of calibration certificates are attached in **Appendix C**.

**Table 6.2 Ambient Arsenic Monitoring Equipment** 

<b>Monitoring Stations</b>	Equipment	Model and Make	Quantity
KTN-DMS-4A	Calibrator	TISCH Model: TE-5025A	1
	HVS Sampler (RSP)	TISCH Model: TE-6070X	1

## **Monitoring Parameters, Frequency and Duration**

6.7 **Table 6.3** summarizes the monitoring parameters and frequencies of ambient arsenic during the clean-up processes of arsenic-containing soil and construction. The ambient arsenic monitoring schedule for the reporting month is shown in **Appendix D**.

Table 6.3 Impact Ambient Arsenic Monitoring Parameters, Frequency and Duration

Parameters	Frequency	
24-hr RSP (Ambient Arsenic)	Once/ 6 days	

# Monitoring Methodology and QA/QC Procedure 24-hour RSP Monitoring

#### Instrumentation

- 6.8 High volume samplers (HVS) (GMW PM10 (TE6070)) complete with appropriate sampling inlets was employed for 24-hour RSP monitoring. The sampler is composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).
- 6.9 The following guidelines were adopted during the installation of HVS:
  - a horizontal platform with appropriate support to secure the samplers against gusty wind was provided;
  - no two samplers was placed less than 2 meters apart;
  - the distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler;
  - a minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samplers;
  - a minimum of 2 meters separation from any supporting structure, measured horizontally was required;
  - no furnace or incinerator flue was nearby;
  - airflow around the sampler was unrestricted;
  - the sampler was more than 20 meters from the dripline;
  - any wire fence and gate, to protect the sampler, were not cause any obstruction during monitoring;
  - permission was obtained to set up the samplers and to obtain access to the
  - monitoring stations; and
  - a secured supply of electricity was needed to operate the samplers.

## Operating/analytical procedures for the operation of HVS

• Prior to the commencement of the dust sampling, the flow rate of the high volume sampler will be properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's

instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.

- The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter will be carefully centered with the stamped number upwards, on a supporting screen.
- The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure were sufficient to avoid air leakage at the edges.
- The shelter lid was closed and secured with the aluminum strip.
- The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter was removed and sent to the Wellab Ltd. for weighing. The elapsed time was also recorded.
- Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature was between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) was < 50% and not vary by more than ±5%. A convenient working RH was 40%. Weighing results were further analysis of RSP concentrations collected by each filter.

#### Maintenance/Calibration

- 6.10 The following maintenance/calibration was required for the HVS:
  - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply were in good working condition.
  - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the ambient arsenic monitoring.

#### **Laboratory Measurement / Analysis**

- 6.11 Quartz filters of size 8" x 10" were labelled before sampling. A HOKLAS accredited laboratory, Wellab Ltd., is responsible for the preparation of 24-hr conditioned and preweighed filter papers for the monitoring team. The balance for weighting filter paper was regularly calibrated against a traceable standard.
- 6.12 All filters, which were prepared by Wellab Ltd., were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than  $\pm 3$  °C; the relative humidity (RH) was < 50% and not variable by more than  $\pm 5\%$ . A convenient working RH was 40%.
- 6.13 Wellab Ltd. (HOKLAS Registration No. 083), is responsible for the extraction and testing procedure for Arsenic and comprehensive quality assurance and quality control programmes were conducted.

## **Results and Observations**

6.14 The ambient arsenic monitoring results are summarized in **Table 6.4**. Detailed monitoring results and test report are shown in **Appendix E**.

Table 6.4 Summary Table of 24-hour RSP Monitoring Results during the Reporting Month

Monitoring Date	Monitoring Station	Concentration (ng/m³)	Action Level (ng/m³)	Limit Level, (ng/m³)
19/06/2020		1.34		
24/06/2020	KTN-DMS-4A	0.59	9.36	11.7
30/06/2020		1.70		

6.15 All ambient arsenic monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedances were recorded.

#### **Event and Action Plan**

6.16 Should project-related non-compliance of the criteria occur, action in accordance with the Action Plan in **Appendix I** shall be carried out.

#### LANDFILL GAS MONITORING

#### **Monitoring Requirement**

- 7.1 In accordance with the updated EM&A Manual, monitoring of landfill gas (LFG) is required for construction works within the Ma Tso Lung Landfill (MTLL, close to KTN NDA) during the construction phase. This section presents the results of landfill gas measurements performed by the Contractor. **Appendix B** shows the Limit Levels for the monitoring works.
- 7.2 The MTLL is situated in the vicinity of the KTN NDA. A portion of the development falls within the MTLL and its 250m Consultation Zone.

#### **Monitoring Parameters and Frequency**

- 7.3 Monitoring parameters for Landfill gas monitoring include Methane, Carbon dioxide and Oxygen.
- 7.4 According to the mitigation measures of the updated EM&A Manual, measurements of the following frequencies should be carried out according to the monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's Guidance Note, "LANDFILL GAS HAZARD ASSESSMENT GUIDANCE NOTE".
- 7.5 The frequency of monitoring of LFG are conducted referring to the updated EM&A Manual Monitoring of any LFG which may be migrated to the site should be undertaken during the construction of infrastructure and the development within the Consultation Zone and within MTLL when the works involve confined spaces. Routine gas monitoring should be undertaken during groundwork construction and in all excavations. Monthly gas monitoring should also be conducted for offices, stores etc. set up on site.

#### **Monitoring Locations**

7.6 Monitoring of oxygen, methane and carbon dioxide was performed for construction of infrastructure and the development within the Consultation Zone and within MTLL when the works involve confined spaces. In this reporting month, the area required to be monitored for landfill gas are shown below and **Figure 5** shows the landfill gas monitoring locations.

Excavation Locations: Portion 6b
 Manholes and Chambers: N/A
 Relocation of monitoring wells: N/A

Any other Confined Spaces: Container in Portion 6b

## **Monitoring Equipment**

7.7 **Table 7.1** summarizes the equipment employed by the Contractor for the landfill gas monitoring.

**Table 7.1** Landfill Gas Monitoring Equipment

Equipment	Model and Make	Quantity
Portable gas detector	RKI Eagle (Serial No. E148037)	1

#### **Results and Observations**

7.8 In the reporting month, landfill gas monitoring was carried out by the Contractor at the aforesaid locations on 1 occasion with 2 monitoring stations. No Limit Level exceedance for landfill gas monitoring was recorded in the reporting month. The monitoring results are provided in **Appendix G**. Copies of calibration certificates are attached in **Appendix C**.

#### **Event and Action Plan**

7.9 Should any project related non-compliance of the criteria occur, action in accordance with the Action Plan in **Appendix I** shall be carried out.

26

Wellab

## **8 ECOLOGICAL MONITORING**

#### **Status**

8.1 During the Reporting Month, baseline ecological monitoring has not yet been completed. Ecological monitoring of Contract No. ND/2019/01 under Environmental Permit (EP-468/2013/A) will be commenced after the completion of baseline ecological monitoring. No ecological monitoring was conducted during the Reporting Month.

#### 9 ENVIRONMENTAL SITE INSPECTION

#### **Site Audits**

9.1 Site audits were carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures on the Contract site. The summaries of site audits are presented in **Table 9.1** and **Appendix K**.

Table 9.1 Summary of Site Audit

<b>Environmental Site Inspection</b>	Works Contracts		
	ND/2019/01	ND/2019/06	
Weekly site audit with representative	2 <sup>nd</sup> , 11 <sup>th</sup> , 16 <sup>th</sup> , 23 <sup>rd</sup> and 30 <sup>th</sup> June	4 <sup>th</sup> , 12 <sup>th</sup> , 18 <sup>st</sup> , 26 <sup>th</sup> June 2020	
of the Supervisor's Representative	2020		
and the Contractor			
Joint Site Audit with representative of	11 <sup>th</sup> June 2020	12 <sup>th</sup> June 2020	
the Supervisor's Representative, the			
Contractor and IEC			

9.2 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations made during the audit sessions are summarised in **Table 9.2**.

Table 9.2 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up			
Contract No.: ND	Contract No.: ND/2019/01					
Air Quality	23/06/2020	The exposed worksite and haul road should be watered regularly.	Improvement/Rectification was observed during follow-up audit session on 30 June 2020.			
	30/06/2020	The exposed worksite and haul road should be watered regularly.	Follow-up action is needed to be reported in the following month.			
Water Quality	26/05/2020	Vehicles are not cleaned of earth, mud and debris before leaving the site.	Improvement/Rectification was observed during follow-up audit session on 2 June 2020.			
	26/05/2020	Water should be cleared regularly.	Item 200526-R02 was remarked as 200602-R03, follow-up action is needed to be reviewed.			
	02/06/2020	Vehicles are not cleaned of earth, mud and debris before leaving the site.	Improvement/Rectification was observed during follow-up audit session on 11 June 2020.			
	02/06/2020	Water should be regularly cleared.	Improvement/Rectification was observed during follow-up audit session on 11 June 2020.			

Parameters	Date	Observations and Recommendations	Follow-up
Waste/ Chemical Management	26/05/2020	Chemical waste/oil should be stored properly in designated area.	Improvement/Rectification was observed during follow-up audit session on 2 June 2020.
	02/06/2020	Chemical is leaked out from the container.	Improvement/Rectification was observed during follow-up audit session on 11 June 2020.
	16/06/2020	Chemical waste/oil should be stored properly in designated area.	Improvement/Rectification was observed during follow-up audit session on 23 June 2020.
	23/06/2020	Chemical waste, waste oil should be disposed of properly.	Improvement/Rectification was observed during follow-up audit session on 30 June 2020.
	30/06/2020	Chemical oil should be stored properly in designated area.	Follow-up action is needed to be reported in the following month.
Landscape and Visual	26/05/2020	Screen hoarding should be properly maintained and provided.	Item 200526-R04 was remarked as 200602-R04, follow-up action is needed to be reviewed.
	02/06/2020	Screen hoarding should be properly maintained and provided.	Improvement/Rectification was observed during follow-up audit session on 11 June 2020.
Contract No.: ND	/2019/06		
	28/05/2020	Sand and silt settled in drainage system should be removed regularly.	Improvement/Rectification was observed during follow-up audit session on 4 June 2020.
Water Quality	28/05/2020	Water in drip tray should be cleared regularly.	Improvement/Rectification was observed during follow-up audit session on 4 June 2020.
	26/06/2020	Debris and rubbish in U-channel should be cleared and disposed of properly.	Follow-up action is needed to be reported in the following month.

Waste / Chemical	18/06/2020	Chemical waste, waste oil containers should be disposed of properly.	Improvement/Rectification was observed during follow-up audit session on 26 June 2020.
Management	26/06/2020	Chemical waste, waste oil containers should be stored properly in designated place.	Follow-up action is needed to be reported in the following month.

## **Implementation Status of Environmental Mitigation Measures**

9.3 According to the EIA Report, EPs and the Updated EM&A Manual, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the Environmental Mitigation Implementation Schedule is provided in **Appendix L**. The photographic records of measures as stipulated in EP to mitigate environmental impacts in the reporting month are presented in **Table 9.3**.

 Table 9.3
 Photographic Records and Implementation Status of Measures

EP No.	Condition	Photographic Record	Implementation Status
EP- 475/2013/ A	2.7	To minimise adverse impacts on habitats of ecological importance in the vicinity of the Project, 2m high solid dull green site barrier fences shall be erected around all active works areas (Figure 6)	<b>\</b> [1]
Implements	ation status:	<ul> <li>^ Mitigation measure was fully implemented</li> <li>* Observation/reminder was made during site audit but improved/rectified by the c Observation/reminder was made during site audit but not yet improved/ rectified contractor</li> <li>X Non-compliance of mitigation measure</li> <li>◆ Non-compliance but rectified by the contractor</li> <li>N/A Not Applicable at this stage as no such site activities were conducted in period</li> </ul>	by the

- [1]: Barrier fences might be subjected to change according to phasing plan designed at detailed design stage
- 9.4 Under EP-468/2013/A (Condition 2.11), to minimise adverse impacts on habitats of ecological importance in the vicinity of the Project, 2m high solid dull green site barrier fences shall be erected around all active works areas. As the Works programme under EP-468/2013/A was still under preparation work and the barrier fences erection was still progressing in the Reporting Month, 2m high solid dull green site barrier fences will be checked once in place.

### Solid and Liquid Waste Management Status

- 9.5 Waste generated from Contract No. ND/2019/06 include inert construction and demolition (C&D) materials and non-inert C&D wastes. For Contract No. ND/2019/01, only general refuse had been generated during reporting month.
- 9.6 The amount of wastes generated by the construction works of the Contract No. ND/2019/01 and Contract No. ND/2019/06 during the reporting month is shown in **Appendix M**.
- 9.7 The Contractors are advised to minimize the wastes generated through the recycling or reusing. All mitigation measures stipulated in the Updated EM&A Manual and waste management plans shall be fully implemented. The status of implementation of waste management and reduction measures are summitted in **Appendix L**.

#### 10 ENVIRONMENTAL NON-CONFORMANCE

# **Summary of Exceedances**

- 10.1 No exceedance of Action and Limit Levels of air quality, construction noise, ambient arsenic and landfill gas monitoring in the reporting month. The summary of exceedance record in reporting month is shown in **Appendix J**.
- 10.2 Should the monitoring results of the environmental monitoring parameters at any designated monitoring stations indicate that the Action / Limit Levels are exceeded, the actions in accordance with the Event and Action Plans in **Appendix I** be carried out.

## **Summary of Environmental Non-Compliance**

10.3 No environmental non-compliance was recorded in the reporting month.

#### **Summary of Environmental Complaint**

10.4 No environmental complaints were received in the reporting month. The Cumulative Complaint Log since the commencement of the Project is presented in **Appendix N**.

## **Summary of Environmental Summon and Successful Prosecution**

10.5 There was no successful environmental prosecution or notification of summons received since the Project commencement. The Cumulative Log for environmental summon and successful prosecution since the commencement of the Project is presented in **Appendix O**.

## 11 FUTURE KEY ISSUES

# **Key Issues in the Coming Two Months**

11.1 The major site activities for the coming two months are shown in **Table 11.1**.

**Table 11.1 Summary Table for Site Activities in the coming Two Months** 

Contract No.	Site Activities (July and August 2020)
ND/2019/01	(a) Site Clearance, Ground Investigation in Portion 1f;
	(b) Tree Survey, Site Clearance, Ground Investigation in Portion 2
	(c) Tree Survey, Site Clearance in Portion 3
	(d) Site Clearance, site trial for In-situ cement mixing (ICM) for soil treatment in Portion 4
	(e) Site Clearance, Tree Survey, Ground Investigation in Portion 5
	(f) Tree Survey, Site Clearance, Ground Investigation in Portion 6a;
	(g) Set up of Soil Treatment Facility, site trial for Ex-situ cement mixing (ECM) in Portion 6b;
	(h) Site Clearance, Construction of temporary road for alternative Po Lau Road in Portion 7;
	(i) Ground Investigation, Hoarding erection, Construction of Retaining Wall in Portion 8a;
	(j) Site Clearance, Forming access, Ground Investigation, stockpile of soil in Portion 9c;
	(k) Site Clearance, Excavation in Portion 10a; and
	(l) Tree Survey, Site Clearance, Ground Investigation in 10b
ND/2019/06	(a) Construction of Management Office Building;
	(b) Installation of entrance gate, drop gate, Octopus machine and temporary lighting at new run-in/out
	(c) Construction of hoarding for the final stage;
	(d) Breaking up the concrete surface and disposal of C&D material off site at Portion 3
	(e) Drainage works for interim stage including construction of U-channel and manhole for Portion 3 near Management Office Building
	(f) Ground investigation works for mini-pile construction at Portion 3
	Tree felling at Portion 3 and 6. Tree felling at Portion 3 and 6.

# Monitoring Schedule for the Next Month

11.2 The tentative environmental monitoring schedule for the next month is shown in **Appendix D**.

33

Service Contract No. NDO 04/2019 Environmental Team for EM&A Works in Construction Phase for the First Phase Development of KTN and FLN NDAs Monthly EM&A Report – June 2020

# **Construction Programme for the Next Month**

11.3 A tentative construction programme is provided in **Appendix A**.

#### 12 CONCLUSIONS AND RECOMMENDATIONS

#### **Conclusions**

- 12.1 This Monthly EM&A Report presents the EM&A work undertaken in June 2020 in accordance with Updated EM&A Manual.
- 12.2 No Action/Limit Level exceedance were recorded for air quality, construction noise, ambient arsenic and landfill gas monitoring.

#### Contract No. ND/2019/01

12.3 Environmental site inspection was conducted on 2<sup>nd</sup>, 11<sup>th</sup>, 16<sup>th</sup>, 23<sup>rd</sup> and 30<sup>th</sup> June 2020 by ET in the reporting month.

# Contract No. ND/2019/06

- 12.4 Environmental site inspections were conducted on 4<sup>th</sup>, 12<sup>th</sup>, 18<sup>th</sup> and 26<sup>th</sup> June 2020 by ET in the reporting month.
- 12.5 There was no environmental complaints, no notification of summons or successful prosecutions received in the reporting month.
- 12.6 The ET would keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

#### Recommendations

12.7 According to the environmental audits performed in the reporting month, the following recommendations were made:

#### Air Quality Impact

- To enhance the dust suppression measures such as water spraying on all haul roads and expose work site area; and
- To maintain the impervious material to cover the stockpile of dusty materials; and
- To ensure all regulated machines with valid Non-road Mobile Machinery (NRMM) labels.

#### Water Impact

- To prevent any surface runoff discharge into nearby drainage or stream;
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge; and
- To ensure the drainage facilities would not be clogged with waste to avoid overflow.

#### Waste/Chemical Management

• To avoid improper handling, storage and dispose of oil drums or chemical containers on site; and


Service Contract No. NDO 04/2019 Environmental Team for EM&A Works in Construction Phase for the First Phase Development of KTN and FLN NDAs Monthly EM&A Report – June 2020

• To store chemical waste/waste oil properly in the designated place before disposal.

# Landscape & Visual Impact

- To clear the construction materials/wastes properly within the tree protection zone.
- Retained trees should be carefully protected.
- Dull green fencing should be secured with no gaps or no holes.

**DRAWING(S)** 




consulting . testing . research


Phase for the First Phase Development of KTN and FLN NDAs


Project Boundary for the Advance and First Stage Works of Kwu Tung North and **Fanling North New Development Areas** 


SCALE	A4 @ 1:80000	July 2020				
CHECK	KL	DRAWN	ML			
Project No.	WMA20002	Drawing No	1 REV -			


FIGURE(S)

















# APPENDIX A CONSTRUCTION PROGRAMME

Activity ID	Activity Name	Predecessors	Successors	Remaining Start	Finish	Total Calendar Time Risk	May 2020	June 2020	J	uly 2020 August 2020 2020
O Marrill Daille				Duration 00 N 40 A	00 1 07	Float	03 10 17 24	31 07 14 21	28 05	12 19 26 02 09 16 23 30
	g Programme (2020-06 to 2020-08)			2412 28-Nov-19 A	06-Jan-27	0 00 (7.1)				
1.0 - Contract				393 28-Nov-19 A	06-Jan-27	0 CD (7d)				
CD-1000	Contract Date		CD-1010, GS	0 28-Nov-19 A		CD (7d)				
CD-1010	Starting date	CD-1000	SC-1000, SC-	0 06-Dec-19 A		CD (7d)				
CD-1020	Contract Completion Date	SC-1000, SC-	CD-1030	0	06-Jan-26*	0 CD (7d)				
CD-1030	Contract Completion Date (with Establishment)	CD-1020		0	06-Jan-27*	0 CD (7d)				
CD-1040	Planned Completion Date (Exclude Establishment)	S16-1010, S2	CD-1020	0	10-Dec-25	28 CD (7d)				
2.0 - Site Acce				1315 23-Dec-19 A	06-Jan-24	0 CD (7d)				
AD-1000	Poriton 1a	CD-1010	S3P1a-1010,	0 06-Jul-21*		0 CD (7d)				
AD-1010	Portion 1b	CD-1010	S4AP1b-101(	0 06-Jul-21*		0 CD (7d)				
AD-1020	Portion 1c	CD-1010	S4BP1c-1010	0 06-Jan-22*		0 CD (7d)			◆ Portion 1	
AD-1030	Portion 1d	CD-1010	S21P1d-1010	0 06-Jul-20*		0 CD (7d)			▼ Portion i	
AD-1040	Portion 1e - (Minor Area Handovered on 20 Feb 2020)	CD-1010	S6AP1e-1010	0 06-Apr-21*		0 CD (7d)	_			
AD-1050	Poriton 1f	CD-1010	S14P1f-1010	0 23-Dec-19 A		CD (7d)				
AD-1060	Portion 2 - (Major Area Handovered on 23 Dec 2019)	CD-1010	S8P2-1010, S	0 23-Dec-19 A		CD (7d)		Portion 3 - (Late Possession)		
AD-1070	Portion 3 - (Late Possession)	CD-1010	S8P3-1010, E	0 31-May-20*		-55 CD (7d)	_	Fortion 3 - (Late Fossession)		
AD-1080	Portion 4  Parties 5 (Major Area Handayarad en 22 Dec 2010)	CD-1010	S5P4-1010, S	0 20-Feb-20 A		CD (7d)	-			
AD-1090 AD-1100	Portion 5 - (Major Area Handovered on 23 Dec 2019)  Poriton 6a	CD-1010 CD-1010	S2AP5-1010, S8P6a-1010,	0 23-Dec-19 A 0 23-Dec-19 A		CD (7d) CD (7d)	-			
AD-1100 AD-1110	Porition 6b	CD-1010 CD-1010	S11P6b-1010	0 23-Dec-19 A 0 20-Feb-20 A		CD (7d)	-			
AD-1110 AD-1120	Portion 7 - (Part of Area Handovered on 20 Feb 2020)	CD-1010	S3P7-1010, S	0 20-Feb-20 A 0 20-Feb-20 A		CD (7d)				
AD-1120 AD-1130	Portion 8a - (Major Area Handovered on 24 Dec 2019)	CD-1010	S8P8a-1010	0 24-Dec-19 A		CD (7d)	-			
AD-1130 AD-1140	Portion 8b	CD-1010	S8P8b-1010	0 24-Dec-19 A 0 24-Dec-19 A		CD (7d)	-			
AD-1150	Portion 9a	CD-1010	S2BP9a-1010	0 06-Jan-22*		0 CD (7d)				
AD-1160	Poriton 9b	CD-1010	S8P9b-1010,	0 06-Jul-20*		0 CD (7d)			◆ Poriton 9	
AD-1170	Poriton 9c - (Late Possession)	CD-1010	S14P9c-1010	0 31-May-20*		-55 CD (7d)		Poriton 9c - (Late Possession)		
AD-1180	Poriton 9d	CD-1010	S8P9b-1010	0 06-Jul-20*		0 CD (7d)		,	◆ Poriton 9	d l
AD-1190	Poriotn 10a - (Major Area Handovered on 20 Feb 2020)	CD-1010	S1P10a-1040	0 20-Feb-20 A		CD (7d)	-			
AD-1200	Poriton 10b - (Part of Area Handovered on 20 Feb 2020)	CD-1010	S12P10b-1010			CD (7d)	-   ◆ F	P <mark>o</mark> riton 10b - (Part of Area Handovered on 2	0 Feb 2020)	
AD-1210	Protion 11a	CD-1010	S21P11a-1010	· · · · · · · · · · · · · · · · · · ·		0 CD (7d)	-		<ul><li>Protion 1</li></ul>	1a
AD-1220	Protion 11b	CD-1010	S6BP11b-101	0 06-Jan-24*		0 CD (7d)				
AD-1230	Poriton 12	CD-1010	S9P12-1010,	0 06-Jul-21*		0 CD (7d)				
AD-1240	Poriton 13	CD-1010	S14P13-1010	0 06-Jan-22*		0 CD (7d)				
AD-1250	Portion 14	CD-1010	S5P14-1010,	0 07-Dec-20*		0 CD (7d)				
AD-1260	Portion 15	CD-1010	S6AP15-1010	0 06-Jan-23*		0 CD (7d)				
AD-1270	Portion 16	CD-1010	S14P16-1010	0 02-Aug-20*		0 CD (7d)				◆ Portion 16
3.0 - Section C	Completion Date			2160 06-Feb-21	06-Jan-27	0 CD (7d)				
SC-1000	Section 1 - all works Area H except landscape works and District Cooling System related works	CD-1010, S1-	CD-1020	0	06-Oct-22*	0 CD (7d)				
SC-1010	Section 2A - all works in Area C1	CD-1010, S2/		0	06-Feb-22*	0 CD (7d)				
SC-1020	Section 2B - all works in Area C2	CD-1010, S2E	CD-1020	0	06-May-23*	0 CD (7d)				
SC-1030	Section 3 - all works in Area E	CD-1010, S3-	CD-1020	0	21-Feb-22*	0 CD (7d)				
SC-1040	Section 4A - all works in Area D1	CD-1010, S4-	CD-1020	0	06-May-23*	0 CD (7d)				
SC-1050	Section 4B - all works in Area D2	CD-1010, S14		0	21-Oct-23*	0 CD (7d)				
SC-1060	Section 4C - all works in Area D3	CD-1010, S40		0	06-Feb-23*	0 CD (7d)				
SC-1070	Section 5 - all works in Area I	CD-1010, S5-	_	0	06-Feb-21*	0 CD (7d)	ļ			
SC-1080	Section 6A - all works in Area G1	CD-1010, S6/		0	06-Jul-23*	0 CD (7d)				
SC-1090	Section 6B - all works in Area G2	CD-1010, S6E		0	06-Jul-25*	0 CD (7d)	-			
SC-1100	Section 6C - all works in Area G3	S6C-1000, CE		0	06-Jan-26*	0 CD (7d)	-			
SC-1110	Section 7 - all works in Area K	CD-1010, S7-		0	06-Mar-23*	0 CD (7d)	-			
SC-1120	Section 8 - all works in Area A except works under Section 18 and landscape works	CD-1010, S8-		0	29-Jul-24*	-38 CD (7d)				
SC-1130	Section 9 - all works in Area F	CD-1010, S9-		U	06-Sep-22*	0 CD (7d)	-			
SC-1140	Section 10A - all works in Area J	CD-1010, S10		U	06-Jul-22*	0 CD (7d)	-			
SC-1150	Section 10B - all works in Area D	CD-1010, S10		0	06-Apr-23*	0 CD (7d)	-			
SC-1160 SC-1170	Section 11 - all works in Area B	CD-1010, S11		0	06-Jan-26*	0 CD (7d)	-			
SC-1170 SC-1180	Section 12A - all works in L1 except landscape works and District Cooling System related works	CD-1010, S12		0	06-Oct-24* 06-Jan-26*	0 CD (7d) 0 CD (7d)				
SC-1180 SC-1190	Section 12B - all works in L2 except landscape works and District Cooling System related works  Section 13 - all works in Area N except landscape works	CD-1010, S12		0	06-Jan-26*	0 CD (7d)	-			
SC-1190 SC-1200	Section 13 - all works in Area in except landscape works  Section 14 - all remaining works not included in other section of works	CD-1010, S13		0	06-Jan-26*	0 CD (7d)	-			
SC-1200 SC-1210	Section 14 - all remaining works not included in other section of works  Section 15 - preservation and protection of trees	CD-1010, S14		0	06-Jan-26*	0 CD (7d)	-			
SC-1210	Section 16 - landscape works	CD-1010, S16		0	06-Jan-26*	0 CD (7d)	-			
SC-1220	Section 17 - establishment works	CD-1010, S17		0	06-Jan-27*	0 CD (7d)				
33 1200		05 1010, 017	02 1020		JJ Juli ZI	\$ 35 (ray)		1	1	THE CAMONET POLLING SECOND STATES
	Planned Work							Project ID: ND2019	901-3MRP	THE 3-MONTH ROLLING PROGRAMME No. 05
								1		Date Revision Checked Approved





◆ Milestone Critical


Summary LOE

Summary LOE Critical

ND/2019/01 - Kwu Tung North New Development Area, Phase 1: Site Formation and Infrastructure Works

Lauyout: ND201901-3MRP
Page 1 of 6

I LE 2-IVI	JINTH ROLLING PRO	GRAWWE	100. UD
Date	Revision	Checked	Approved
31-May-20	Rev. 0	JC	BY








Summary LOE

Summary LOE Critical

ND/2019/01 - Kwu Tung North New Development Area, Phase 1: Site Formation and Infrastructure Works

Project ID: ND201901-3MRP Lauyout: ND201901-3MRP Page 2 of 6

THE 3-MONTH ROLLING FROM MINE NO. 03										
Date	Revision	Checked	Approved							
31-May-20	Rev. 0	JC	BY							
			•							








Summary LOE

Summary LOE Critical

ND/2019/01 - Kwu Tung North New Development Area, Phase 1: Site Formation and Infrastructure Works

Project ID: ND201901-3MRP Lauyout: ND201901-3MRP Page 3 of 6

THE 3-MONTH ROLLING PROGRAMME NO. 03									
Revision	Checked	Approved							
Rev. 0	JC	BY							
	Revision	Revision Checked							







Milestone Critical


Summary LOE Critical

Summary LOE

ND/2019/01 - Kwu Tung North New Development Area, Phase 1: **Site Formation and Infrastructure Works** 

Lauyout: ND201901-3MRP Page 4 of 6

THE 5-MONTH ROLLING I ROCKAWINE NO. 05										
Date	Revision	Checked	Approved							
31-May-20	Rev. 0	JC	BY							
	•		•							







Milestone Critical

Summary LOE Critical

Summary LOE

ND/2019/01 - Kwu Tung North New Development Area, Phase 1: Site Formation and Infrastructure Works

Lauyout: ND201901-3MRP Page 5 of 6

THE O MOTHER ROLL IN COLUMN TO SEC. SEC.									
Date	Revision	Checked	Approved						
31-May-20	Rev. 0	JC	BY						

Activity ID	Activity Name	Predecessors	Successors	Remaining Start	Finish	Total	Calendar	Time Risk	May 2020		May 2020																	June	e 2020				July 2020				August 2020			2020	
				Duration		Float			03	10	17	24	31 0	)7	14	21	28	05	12	19	26	02	09	16	23	0ر															
Preparation wo	ork/Tree Survey/Site Clearance/GI			119 31-May-20	26-Sep-20	1619																																			
S14P9c-1000	Late Possession of Site of Portions 9c (CNE No. 003)	EC-1003	S14P9c-1010	0 31-May-20*		-12	CD (7d)						Late Posses	sion of	Site of Por	tions 9c	(CNE No.	003)																							
S14P9c-1010	Tree survey and prepare tree felling and transplant report	AD-1170, SP-	S14P9c-1020	60 01-Jun-20	11-Aug-20	-11	WD (6d)																																		
S14P9c-1020	Site Clearance	S14P9c-1010	S14P9c-1030	60 12-Jun-20	22-Aug-20	-11	WD (6d)										+																								
S14P9c-1030	Ground investigation and laboratory test (4 GI)	SP-1070, S14	S14P9c-1040	30 24-Aug-20	26-Sep-20	1311	WD (6d)	1d																																	
Section 15				1648 06-Dec-19 A	03-Dec-24	399	CD (7d)																																		
S15-1000	Presevation and protection of tree	CD-1010	S15-1010	1648 06-Dec-19 A	03-Dec-24	399	CD (7d)	15d									:																								
Section 21 (Sul	pject to excision)			5 27-May-20 A	05-Jun-20	1	WD (6d)																																		
Portion 1d in A	rea M (Soil Treatment & Demolition of Existing CLC)			5 27-May-20 A	05-Jun-20	1	WD (6d)																																		
Preparation wo	ork			5 27-May-20 A	05-Jun-20	1	WD (6d)																																		
S21P1d-0010	Demolition of existing Community Liaison Centre (CLC)	S14P1f-2020		5 27-May-20 A	05-Jun-20*	1	WD (6d)	1d																																	
9.0 - Major EWN	/ CNE			0 06-Jan-20 A	31-May-20	632	CD (7d)																																		
EC-1001	Late Possession of Site of Part of Portions 7 and 10a (in Area H, H1, T1, T2 & T3) (CNE No. 001)	AD-1120, AD-	S1P10a-1100	0 06-Apr-20 A	31-May-20	-59	CD (7d)																																		
EC-1002	Suspension of Works at Part of Portions 5 & 6a (in Area A, N & C1) (CNE No. 002) (EWN No. 005)		S13P6a-1000	0 09-Mar-20 A	31-May-20	-10	CD (7d)																																		
EC-1003	Late Possession of Site of Portions 9c (CNE No. 003)	AD-1170	S14P9c-1000	0 06-Apr-20 A	31-May-20	-12	CD (7d)																																		
EC-1004	Late Possession of Site of Part of Portion 5 (in Area C1) (CNE No. 004)	AD-1090	S2AP5-1000	0 06-Apr-20 A	31-May-20	368	CD (7d)																																		
EC-1005	Late Possession of Site of Portion 3 (CNE No. 005)	AD-1070	S8P3-1000	0 06-Apr-20 A	31-May-20	636	CD (7d)																																		
EC-1006	Strong Objection on the Construction of Service Reservoirs at Portions 8a & 8b (CNE No. 006) (EWN No. 005)		S8P8a-1000, S8P8b-1010	0 18-Mar-20 A	31-May-20	-18	CD (7d)																																		
EC-1007	Late Possession of remaining part of Portion 2 for soil nail works (CNE No. 008) (EWN No. 006)	AD-1060	S13P2-3005,	0 06-Jan-20 A	31-May-20	470	CD (7d)																																		
EC-1008	No Access to Part of Portion 8b near Sheung Shui Slaughter House (EWN No. 007)		S8P8b-4010	0 06-May-20 A	31-May-20	225	CD (7d)																																		
EC-1009	Cancellation of TMLG Meeting on 14 May 2020 by Transportation Department (EWN No. 008)		GS-1240	0 14-May-20 A	31-May-20	-37	CD (7d)																																		






Summary LOE Critical

ND/2019/01 - Kwu Tung North New Development Area, Phase 1: Site Formation and Infrastructure Works

Project ID: ND201901-3MRP Lauyout: ND201901-3MRP Page 6 of 6

THE 3-MONTH ROLLING PROGRAMME No. 05									
Date	Revision	Approved							
31-May-20	Rev. 0	JC	BY						

Contract No. ND/2019/06
Development of Kwu Tung North and Fanling North New Development Areas, Phase 1:
Reprovisioning of North District Temporary Wholesale Market for Aricultural Products Task Mode Task Name | Qtr 4, 2019 | Qtr 1, 2020 | Qtr 2, 2020 | Qtr 3, 2020 | Qtr 4, 2020 | Qtr 4, 2020 | Qtr 4, 2020 | Qtr 4, 2021 | Qtr 2, 2021 | Qtr 3, 2021 | Qtr 4, 2021 | Qtr 4, 2021 | Qtr 4, 2021 | Qtr 1, 2022 | Qtr 2, 2022 | Qtr 3, 2022 | Qtr 3, 2022 | Qtr 3, 2022 | Qtr 4, 2021 | Duration ND/2019/06 Contract Period 1048 days Fri 27/9/19 Tue 9/8/22 0 days -5 -Starting Date 0 days Fri 27/9/19 Fri 27/9/19 1015 days -5 **Preliminaries** 944 days Fri 27/9/19 Wed 27/4/22 104 days Project Manager and Supervisor's site accommodation \_5 944 days Fri 27/9/19 Wed 27/4/22 104 days Refurnishing the existing site office and provision of furniture and equipment -5 30 days Fri 27/9/19 Sat 26/10/19 985 days Provision of regular service to the accommodation (up to completion of DLP) -5 944 days Fri 27/9/19 Wed 27/4/22 71 days Contractor's site accommodation \_ 59 days Fri 27/9/19 Sun 24/11/19 989 days Searching and rental arrangement 45 days Fri 27/9/19 Sun 10/11/19 0 days Set up of site office 14 days Mon 11/11/19 Sun 24/11/19 956 days Maintenance of land traffic flow -579 days Fri 27/9/19 Tue 27/4/21 469 days Arrangement of TMLG in different stages \_\_ 210 days Fri 27/9/19 Thu 23/4/20 805 days 12 Application of TTA/ XP 180 days Fri 27/9/19 Tue 24/3/20 0 days 13 Implementation of TTA/ XP in different stages -5 399 days Wed 25/3/20 Tue 27/4/21 436 days 14 Maintenance of traffic flow in interim construction stage 184 days Fri 27/9/19 Sat 28/3/20 0 days -5 15 Maintenance of traffic flow in final construction stage 395 days Sun 29/3/20 Tue 27/4/21 436 days 16 Provision of insurances Fri 27/9/19 Mon 25/11/19 988 days 60 days -5 Third party insurance Fri 27/9/19 30 days Sat 26/10/19 985 days 18 PII for the works -5 60 days Fri 27/9/19 Mon 25/11/19 955 days 19 -5 Land transport for the use of the Project Manager and Supervisor 944 days Fri 27/9/19 Wed 27/4/22 104 days 20 Provision of vehicles Sat 26/10/19 0 days \_ 30 days Fri 27/9/19 21 \_\_ Provision of transportation service with drivers (including DLP) 914 days Sun 27/10/19 Wed 27/4/22 71 days 22 Miscellaneous items 579 days Fri 27/9/19 Tue 27/4/21 469 days 23 Contract computer facilities for the Project Manager and Supervisor -5 60 days Fri 27/9/19 Mon 25/11/19 955 days 24 Provision of progress photographs \_\_ 579 days Fri 27/9/19 Tue 27/4/21 436 days 25 -5 Installation of security system for the site 45 days Fri 27/9/19 Sun 10/11/19 970 days 26 -5 Interface management and public relation works 579 days Fri 27/9/19 Tue 27/4/21 436 days 27 BIM works \_ 579 days Fri 27/9/19 Tue 27/4/21 436 days 28 Upkeep of the employer's store 579 days Fri 27/9/19 Tue 27/4/21 436 days 29 Emergency unit and weather protection scheme 579 days Fri 27/9/19 Tue 27/4/21 436 days General site clearance 21 days Fri 27/9/19 Thu 17/10/19 994 days 31 Hoadings, temporary fences and signboards \_\_ 294 days Sun 17/11/19 Sat 5/9/20 703 davs 32 Hoadings, temporary fences and signboards at Interim stage 45 days Sun 17/11/19 Tue 31/12/19 919 days 33 Hoadings, temporary fences and signboards at Final stage 30 days Fri 7/8/20 Sat 5/9/20 670 days 34 Environmental management, mitigation and monitoring 579 days Fri 27/9/19 -5 Tue 27/4/21 469 days 35 Environmental management measures 579 days Fri 27/9/19 Tue 27/4/21 436 days 36 Environmental mitigation measures 579 days Fri 27/9/19 Tue 27/4/21 436 days Environmental monitoring measures -5 579 days Fri 27/9/19 Tue 27/4/21 436 days -5 Site Management plan for trip ticket system 21 days Fri 27/9/19 Thu 17/10/19 994 days 39 -5 Air pollution abatement 579 days Fri 27/9/19 Tue 27/4/21 436 days 40 Noise pollution abatement -5 579 days Fri 27/9/19 Tue 27/4/21 436 days 41 Wastewater pollution abatement 579 days Fri 27/9/19 Tue 27/4/21 436 days \_\_ 42 Waste Management 579 days Fri 27/9/19 Tue 27/4/21 436 days 43 Monitoring the use of ultra low sulphur diesel 579 days Fri 27/9/19 Tue 27/4/21 436 days 44 Temporarory drainage management plan \_\_ 30 days Fri 27/9/19 Sat 26/10/19 985 days 45 Survey of the Site -5 579 days Fri 27/9/19 Tue 27/4/21 469 days 46 -5 Initial survey Fri 27/9/19 Sat 26/10/19 0 days 30 days 47 Conditional survey -5 30 days Fri 27/9/19 Sat 26/10/19 0 days 48 Monitoring survey 549 days Sun 27/10/19 Tue 27/4/21 436 days 49 As-build survey 65 days Mon 22/2/21 Tue 27/4/21 436 days Section 1 of the Works -676 days Fri 27/9/19 Mon 2/8/21 127 days 51 -Works for Portion 4 650 days Fri 27/9/19 Wed 7/7/21 398 days 52 -5 **General for Portion 4** 68 days Fri 27/9/19 Tue 3/12/19 438 days 53 -5 Access date of Portion 4 0 days Fri 27/9/19 Fri 27/9/19 0 days 27/9 54 Site clearance and tree felling Fri 27/9/19 Sat 26/10/19 0 days -5 30 days 55 Breaking up existing paving 20 days Sun 27/10/19 Fri 15/11/19 0 days 56 Excavation for management office building Sat 16/11/19 Tue 3/12/19 0 days 18 days 57 Management Office Building -5 650 days Fri 27/9/19 Wed 7/7/21 398 days 58 Civil and strucutral works -5 291 days Wed 4/12/19 Sat 19/9/20 457 days 59 Construction of foundation from G.L. E-H / 1-3 -5 60 days Wed 4/12/19 Sat 1/2/20 920 days 60 0 days \_ Idling due to COVID-9 infection 120 days Sat 1/2/20 Sat 30/5/20 Construction of foundation from G.L. A-E / 1-3 14 days Sun 31/5/20 Sat 13/6/20 0 days 62 Construction for G/F slabs from G.L. A-E/1-3 21 days Sun 14/6/20 Sat 4/7/20 0 days



Contract No. ND/2019/06
Development of Kwu Tung North and Fanling North New Development Areas, Phase 1:
Reprovisioning of North District Temporary Wholesale Market for Aricultural Products Task Name | Qtr 3, 2020 | Qtr 4, 2020 | Qtr 1, 2021 | Qtr 2, 2021 | Qtr 3, 2021 | Qtr 4, 2021 | Qtr 4, 2021 | Qtr 1, 2022 | Qtr 2, 2022 | Qtr 3, 2023 | Qtr 3, 2023 | Qtr 3, 2024 | Duration Task Mode 
 Qtr 4, 2019
 Qtr 1, 2020
 Qtr 2, 2020

 Oct
 Nov
 Dec
 Jan
 Feb
 Mar
 Apr
 May
 Construction of columns and walls from G/F to R/F for G.L. E-H/1-3 -3 14 days Sun 31/5/20 Sat 13/6/20 0 days 68 -Construction of slabs and beams for R/F for G.L. E-H/1-3 Sun 14/6/20 Sat 27/6/20 0 days 14 days 69 Construction of water tanks at R/F from G.L. E-H/1-3 Sun 28/6/20 Sat 25/7/20 0 days 70 \_5 Construction of R/E to UR/E columns and walls from G.L. C-H/1-3 Sun 26/7/20 Sat 8/8/20 14 days 0 days Construction of UR/F beams and slabs from G.L. C-H/1-3 14 days Sun 9/8/20 Sat 22/8/20 14 days Construction of Parapet walls Sun 6/9/20 Sat 19/9/20 0 days 14 days 73 Roofing works \_ 98 days Sun 20/9/20 Sat 26/12/20 591 days 74 Cememt sand screeding on roof slab Sun 20/9/20 Sat 10/10/20 0 days 21 days 75 Sun 11/10/20 Sat 31/10/20 0 days Waterproofing works for roof 21 days Construction of 40mm insulation layer 21 days Sun 1/11/20 Sat 21/11/20 0 days Construction of 40mm cement sand rendering \_\_ Sun 22/11/20 Sat 12/12/20 0 days 21 days 300 x 300mm roofing concrete tiles 14 days Sun 13/12/20 Sat 26/12/20 591 days External walls and internal walls -5 98 days Wed 15/7/20 Tue 20/10/20 600 days 80 External wall block work and finishing Sun 6/9/20 Tue 20/10/20 0 days -5 45 days 81 Internal wall block and finishing 45 days Wed 15/7/20 Fri 28/8/20 0 days 82 Installation of windows and doors Sat 29/8/20 Fri 4/12/20 613 days 98 days 83 Installation of external windows and doors Wed 21/10/20 Fri 4/12/20 613 days 45 days 84 Installation of internal doors Sat 29/8/20 Mon 12/10/20 666 days 45 days Wed 21/10/20 Mon 18/1/21 547 days Interior fitting-out, finishes and fixtures 90 days Erection of interior fitting-out and finishes 60 days Wed 21/10/20 Sat 19/12/20 0 days 87 Installation of fixtures Sun 20/12/20 Mon 18/1/21 0 days 30 days 88 Handrail installation for MOB 21 days Tue 19/1/21 Mon 8/2/21 547 days 89 Building services works for Wholesale Market 650 days Fri 27/9/19 Wed 7/7/21 398 days 90 Submissions of BS equipment and materials (including BS items of \_\_ 180 days Fri 27/9/19 Tue 24/3/20 0 days Wholesale Market) -5 Approval for BS equipment and materials 21 days Wed 25/3/20 Tue 14/4/20 0 days 92 Submissions of CBWD and CSD drawings Wed 15/4/20 Fri 29/5/20 0 days 45 days 93 Approval for CBWD and CSD drawings 21 days Sat 30/5/20 Fri 19/6/20 Approval and confirmed all construction drawings 21 days Sat 20/6/20 Fri 10/7/20 0 days \_\_\_ Production of BIM model 60 days Sat 11/7/20 Tue 8/9/20 0 days Submission of BIM model 30 days Wed 9/9/20 Thu 8/10/20 0 days Approval for BIM model 21 days Fri 9/10/20 Thu 29/10/20 649 days Production and delivery of BS equipment (including BS items of Wholesale 140 days Wed 15/4/20 Tue 1/9/20 40 days Installation of BS equipment 150 days Sun 23/8/20 Tue 19/1/21 0 days 100 \_\_ Installation of switch panel Wed 20/1/21 Tue 26/1/21 0 days 7 days 101 Installation of emergency generator 7 days Wed 27/1/21 Tue 2/2/21 0 days 102 0 days -5 Testing and commissioning of BS equipment 60 days Wed 3/2/21 Sat 3/4/21 103 Inspection of BS installations inclunding Fire Services by Authorities Sun 4/4/21 Wed 2/6/21 0 days \_\_ 60 days 104 Remedial works after inspection Thu 3/6/21 Wed 23/6/21 0 days 21 days 105 Re-insepction of BS installations by Authorities Thu 24/6/21 Wed 7/7/21 398 days 106 Transformer Room 382 days Wed 4/12/19 Sat 19/12/20 443 days 107 Coordination with CLP for power supply and cable entry 180 days Wed 4/12/19 Sun 31/5/20 19 days 108 Sat 20/6/20 Sun 19/7/20 62 days Construction for power supply and cable entry 30 days 109 Interior finishing for transformer room 7 days Sun 20/9/20 Sat 26/9/20 0 days 110 Fitting-out and E&M works 7 davs Sun 27/9/20 Sat 3/10/20 0 days 111 Installation of power panel 7 days Sun 4/10/20 Sat 10/10/20 0 days 112 Installation check 7 days Sun 11/10/20 Sat 17/10/20 0 days 113 \_\_ Inform CLP for inspection Sun 18/10/20 Sat 31/10/20 0 days 14 days 114 -Inspection for transformer room 7 days Sun 1/11/20 Sat 7/11/20 0 days 115 -Cable testing CLP 14 days Sun 8/11/20 Sat 21/11/20 0 days 116 Sun 22/11/20 Sat 5/12/20 0 days -5 Installation of power meter by CLP 14 days 117 Sun 6/12/20 Sat 19/12/20 45 days Power feeding by CLP 14 days 118 Works for Portion 3 676 days Fri 27/9/19 Mon 2/8/21 127 days 119 \_ \_ Idling due to COVID-9 infection 105 days Sat 1/2/20 Fri 15/5/20 53 days 120 General for Portion 3 35 days Tue 7/7/20 Tue 11/8/20 0 days 121 Access date of Portion 3 (184 days after starting date) 0 days Tue 7/7/20 Tue 7/7/20 0 days 122 Site clearance and tree felling 30 days Wed 8/7/20 Thu 6/8/20 0 days 123 Construction for fencing to the final stage Wed 8/7/20 Tue 28/7/20 0 days 21 days 124 Construction for ground investigation according to drawing no. Wed 29/7/20 Tue 11/8/20 728 days 14 days 60335576/C6/C00/7501 125 Site formation 150 days Wed 22/7/20 Fri 18/12/20 0 days 126 Wed 22/7/20 Fri 4/9/20 0 days Breaking up existing paving 45 days 127 -5 Excavation for underground drainage and pipeline construction 123 days Tue 18/8/20 Fri 18/12/20 449 days 128 FMH-1.03 -> FMH-1.04 and FMH-1.02 - > FMH-1.01 21 days Tue 18/8/20 Mon 7/9/20 701 days \_\_ 129 C6\_1.5 -> C6\_2.2 -> C6\_2.3 -> C6\_2.4 21 days Tue 18/8/20 Mon 7/9/20 0 days Summary Inactive Milestone Duration-only External Milestone Critical Split Project: ND/2019/06 Project Summary Split I Inactive Summary Manual Summary Rollup Finish-only Deadline Date: Wed 10/6/20 Milestone Inactive Task Manual Task Manual Summary External Tasks Critical Manual Progre Page 2

Contract No. ND/2019/06
Development of Kwu Tung North and Fanling North New Development Areas, Phase 1:
Reprovisioning of North District Temporary Wholesale Market for Aricultural Products Task Name Duration Task Mode 130 FMH-2.06 -> FMH-2.05 -> FMH-2.04 -3 21 days Wed 26/8/20 Tue 15/9/20 0 days 131 C6\_1.4 -> C6\_1.3 -> C6\_1.2 Sun 30/8/20 Sat 19/9/20 0 days 21 days 132 FMH-2.04 -> FMH-2.03 -> FMH-2.02 -> FMH-2.01 Wed 2/9/20 Tue 22/9/20 686 days 21 days 133 \_5 C6 1.2 -> C6 1.1B -> C6 1.1 -> C6 1.1A Sun 20/9/20 Sat 10/10/20 668 days 21 days 134 DP2.21 -> C6 2.1 -> C6 2.1A -> C6 1.1A 21 days Wed 14/10/20 Tue 3/11/20 0 days 135 DP2.21 with U-channel construction near MOB 45 days Wed 4/11/20 Fri 18/12/20 599 days 136 -5 C6 2.4 -> C6 2.5 21 days Tue 8/9/20 Mon 28/9/20 0 days 137 **Excavation for footing construction** 73 days Wed 29/7/20 Fri 9/10/20 0 days 138 F5 -> F4 -> F3 -> F2 -> F1 Wed 29/7/20 Fri 7/8/20 10 days 0 days 139 F11 and F10 -> F17 and F16 8 days Sat 8/8/20 Sat 15/8/20 0 days 140 \_\_ Sun 16/8/20 Sat 22/8/20 0 days F28 7 davs 141 F27 -> F26 - > F25 -> F24 10 days Sun 23/8/20 Tue 1/9/20 0 days 142 -5 F9 -> F8 -> F7 8 days Wed 2/9/20 Wed 9/9/20 0 days 143 F16 -> F15 -> F14 -> F13 Thu 10/9/20 Thu 17/9/20 0 days -5 8 days 144 F22 -> F21 -> F20 -> F19 8 days Fri 18/9/20 Fri 25/9/20 0 days 145 F6 -> F12 -> F18 -> F23 Sat 26/9/20 Fri 9/10/20 0 days 14 days 146 Underground drainage construction 231 days Tue 29/9/20 Mon 17/5/21 449 days 147 210 days Tue 29/9/20 Mon 26/4/21 0 days Remaining U-channel and drainage construction 148 Tue 27/4/21 Mon 17/5/21 449 days Connection to the existing manhole 21 days 149 Footing construction 73 days Sun 2/8/20 Tue 13/10/20 0 days 150 Vertical blinding and blind layers construction Sun 2/8/20 Wed 7/10/20 0 days 67 days 151 F5 -> F4 -> F3 -> F2 -> F1 10 days Sun 2/8/20 Tue 11/8/20 0 days 152 F11 and F10 -> F17 and F16 Wed 12/8/20 Wed 19/8/20 0 days 8 days 153 \_\_ Sun 23/8/20 Wed 26/8/20 0 days F28 4 days 154 F27 -> F26 - > F25 -> F24 8 days Thu 27/8/20 Thu 3/9/20 0 days 155 -5 F9 -> F8 -> F7 6 days Sun 6/9/20 Fri 11/9/20 0 days 156 F16 -> F15 -> F14 -> F13 -5 8 days Mon 14/9/20 Mon 21/9/20 0 days 157 F22 -> F21 -> F20 -> F19 Tue 22/9/20 Tue 29/9/20 0 days 8 days 158 F6 -> F12 -> F18 -> F23 Wed 30/9/20 Wed 7/10/20 0 days 8 days 159 Steel fixing for footings 67 days Tue 4/8/20 Fri 9/10/20 0 days 160 F5 -> F4 -> F3 -> F2 -> F1 Tue 4/8/20 Thu 13/8/20 0 days 10 days 161 F11 and F10 -> F17 and F16 8 days Fri 14/8/20 Fri 21/8/20 0 days 162 F28 4 days Tue 25/8/20 Fri 28/8/20 0 days 163 F27 -> F26 - > F25 -> F24 Sat 29/8/20 Sat 5/9/20 -5 8 days 0 days 164 F9 -> F8 -> F7 6 days Tue 8/9/20 Sun 13/9/20 0 days 165 F16 -> F15 -> F14 -> F13 Wed 16/9/20 Wed 23/9/20 0 days 8 days 166 -5 F22 -> F21 -> F20 -> F19 8 days Thu 24/9/20 Thu 1/10/20 0 days 167 -5 F6 -> F12 -> F18 -> F23 Fri 2/10/20 Fri 9/10/20 0 days 8 days 168 -5 Formwork erection for footings 67 days Thu 6/8/20 Sun 11/10/20 0 days 169 -5 F5 -> F4 -> F3 -> F2 -> F1 10 days Thu 6/8/20 Sat 15/8/20 0 days 170 F11 and F10 -> F17 and F16 Sun 16/8/20 Sun 23/8/20 0 days \_ 8 days 171 4 days Thu 27/8/20 Sun 30/8/20 0 days 172 F27 -> F26 - > F25 -> F24 Mon 31/8/20 Mon 7/9/20 0 days 8 days 173 \_5 F9 -> F8 -> F7 6 days Thu 10/9/20 Tue 15/9/20 0 days 174 -5 F16 -> F15 -> F14 -> F13 8 days Fri 18/9/20 Fri 25/9/20 0 days 175 F22 -> F21 -> F20 -> F19 Sat 26/9/20 Sat 3/10/20 0 days 8 days 176 \_ F6 -> F12 -> F18 -> F23 8 days Sun 4/10/20 Sun 11/10/20 0 days 177 Fri 14/8/20 Tue 13/10/20 0 days Casting concrete for footings 61 days 178 F5 -> F4 -> F3 -> F2 -> F1 Fri 14/8/20 Mon 17/8/20 0 days 4 days 179 F11 and F10 -> F17 and F16 2 days Mon 24/8/20 Tue 25/8/20 0 days 180 \_\_ 1 day Tue 1/9/20 Tue 1/9/20 0 days F28 181 F27 -> F26 - > F25 -> F24 Tue 8/9/20 2 days Wed 9/9/20 10 days 182 -5 F9 -> F8 -> F7 2 days Wed 16/9/20 Thu 17/9/20 691 days 183 F16 -> F15 -> F14 -> F13 Sat 26/9/20 Sun 27/9/20 681 days -5 2 days 184 F22 -> F21 -> F20 -> F19 2 days Sun 4/10/20 Mon 5/10/20 673 days 185 F6 -> F12 -> F18 -> F23 Mon 12/10/20 Tue 13/10/20 0 days 2 days 186 Construction for Steel Canopy 496 days Fri 27/9/19 Wed 3/2/21 127 days 187 -5 120 days Fri 27/9/19 Fri 24/1/20 0 days Searching for steel fabricator 188 Mon 9/3/20 0 days Sat 25/1/20 Preparation for shop drawing of steel canopy 45 days 189 Shop drawing submission for approval 21 days Tue 10/3/20 Mon 30/3/20 80 days 190 Idling due to COVID-9 infection 70 days Sat 1/2/20 Fri 10/4/20 0 days 191 Change of steel fabricator 14 days Sat 11/4/20 Fri 24/4/20 0 days 192 Re-preparation for shop drawing of steel canopy 55 days Sat 25/4/20 Thu 18/6/20 0 days 193 Thu 9/7/20 0 days \_\_ 21 days Fri 19/6/20 Re-Shop drawing submission for approval 194 Approval of shop drawings 21 days Fri 10/7/20 Thu 30/7/20 0 days 195 Material preparation for steel canopy Sun 19/7/20 Mon 17/8/20 0 days 30 days Task Inactive Milestone Duration-only External Milestone Critical Split Project: ND/2019/06 Project Summary Split Inactive Summary Manual Summary Rollup Finish-only Deadline Date: Wed 10/6/20 Milestone Inactive Task Manual Task Manual Summary External Tasks Critical Manual Progres Page 3

Contract No. ND/2019/06
Development of Kwu Tung North and Fanling North New Development Areas, Phase 1:
Reprovisioning of North District Temporary Wholesale Market for Aricultural Products | Qtr 4, 2020 | Qtr 1, 2021 | Qtr 2, 2021 | Qtr 3, 2021 | Qtr 4, 2021 | Qtr 4, 2021 | Qtr 1, 2022 | Qtr 3, 2022 | Task Name 
 Qtr 4, 2019
 Qtr 1, 2020
 Qtr 2, 2020

 Oct
 Nov
 Dec
 Jan
 Feb
 Mar
 Apr
 May
 Jun
 Task Mode Duration 196 Fabrication and delivery for steel colum Tue 18/8/20 Wed 16/9/20 0 days -5 30 days 197 Fabrication and delivery for lower roof steel frame and truss 60 days Wed 2/9/20 Sat 31/10/20 0 days 198 Fabrication and delivery for upper roof steel frame Wed 23/9/20 Sat 21/11/20 0 days 60 days 199 \_\_ Fabrication for skylight Sun 22/11/20 Mon 21/12/20 0 days 30 days 200 Installation for steel column 87 days Fri 11/9/20 Sun 6/12/20 0 days 201 Area 1 - F5, F4, F3, F11, F10, F9 Fri 11/9/20 Tue 22/9/20 0 days 12 days 202 Area 2 - F17, F16, F28 8 days Wed 23/9/20 Wed 30/9/20 0 days 203 Area 3 -F1, F2, F6, F7, F8 10 days Thu 1/10/20 Sat 10/10/20 31 days 204 Area 4 -F12, F13, F14, F15 Wed 11/11/20 Wed 18/11/20 0 days 8 days 205 Area 5 - F18, F19, F20, F21, F22 10 days Thu 19/11/20 Sat 28/11/20 0 days 206 \_\_ Area 6 - F23, F24, F25, F26, F27 Sun 29/11/20 Sun 6/12/20 611 days 8 days 207 Installation for lower roof steel frame and truss 84 days Wed 23/9/20 Tue 15/12/20 0 days 208 -5 Area 1 - F5, F4, F3, F11, F10, F9 14 days Wed 23/9/20 Tue 6/10/20 0 days 209 Area 2 - F17, F16, F28 Wed 7/10/20 Tue 20/10/20 0 days -5 14 days 210 Area 3 -F1, F2, F6, F7, F8 14 days Wed 21/10/20 Tue 3/11/20 0 days 211 Area 4 -F12, F13, F14, F15 Wed 4/11/20 Tue 17/11/20 0 days 14 days 212 Area 5 - F18, F19, F20, F21, F22 Wed 18/11/20 Tue 1/12/20 0 days 14 days 213 Area 6 - F23, F24, F25, F26, F27 14 days Wed 2/12/20 Tue 15/12/20 581 days 214 Wed 7/10/20 Tue 29/12/20 0 days Installation for upper roof steel frame 84 days 215 Area 1 - F5, F4, F3, F11, F10, F9 14 days Wed 7/10/20 Tue 20/10/20 0 days 216 Area 2 - F17, F16, F28 Wed 21/10/20 Tue 3/11/20 0 days 14 days 217 Area 3 -F1, F2, F6, F7, F8 14 days Wed 4/11/20 Tue 17/11/20 0 days 218 Area 4 -F12, F13, F14, F15 14 days Wed 18/11/20 Tue 1/12/20 0 days 219 \_\_ Area 5 - F18 F19 F20 F21 F22 14 days Wed 2/12/20 Tue 15/12/20 0 days 220 Area 6 - F23, F24, F25, F26, F27 14 days Wed 16/12/20 Tue 29/12/20 0 days 221 -5 Installation for skylight system 60 days Sun 6/12/20 Wed 3/2/21 16 days 222 180 days Fri 10/7/20 Tue 5/1/21 581 days Construction for steel staircase 223 Design for steel staircase 30 days Fri 10/7/20 Sat 8/8/20 0 days 224 Submission for steel staircase 14 days Sun 9/8/20 Sat 22/8/20 0 days 225 Approval for steel staircase 21 days Sun 23/8/20 Sat 12/9/20 0 days 226 Sun 13/9/20 Sat 3/10/20 66 days Fabrication for steel staircase 21 days 227 Delivery for steel staircase 14 days Wed 9/12/20 Tue 22/12/20 595 days 228 Installation for steel staircase 21 days Wed 16/12/20 Tue 5/1/21 0 days 229 137 days Fri 19/6/20 Mon 2/11/20 76 days Design issues for roof of steel canopy 230 Skylight secondary steelwork members design and their fixing 30 days Fri 19/6/20 Sat 18/7/20 0 days 231 Submission for skylight secondary steelwork members design and their fixing 14 days Sun 19/7/20 Sat 1/8/20 0 days 232 Approval for the desing of skylight secondary steelwork members and their 21 days Sun 2/8/20 Sat 22/8/20 91 days 233 Design for glazing panel with Aluminum frame Fri 31/7/20 Sat 29/8/20 0 days 30 days 234 Submission for glazing panel with Aluminum frame 14 days Sun 30/8/20 Sat 12/9/20 0 days 235 Approval for design for glazing panel with Aluminum frame 21 days Sun 13/9/20 Sat 3/10/20 675 days 236 Design for Purlin cleat and layout drawing 30 days Fri 31/7/20 Sat 29/8/20 0 days 237 Submission for Purlin cleat and layout drawing 7 days Sun 30/8/20 Sat 5/9/20 0 days 238 Approval for design for Purlin cleat and layout drawing 21 days Sun 6/9/20 Sat 26/9/20 0 days 239 Design for metal roof cladding system and PMMA skylight system design Fri 31/7/20 Sat 29/8/20 0 days 30 days calculation and shop drawing 240 Submission for metal roof cladding system and PMMA skylight system Sun 30/8/20 Sat 5/9/20 \_ 7 days 0 days design calculation and shop drawing 241 -5 Approval for metal roof cladding system and PMMA skylight system design 21 days Sun 6/9/20 Sat 26/9/20 0 days calculation and shop drawing 242 Design for sliding roof hatch or hydraulic swing hatch door Fri 31/7/20 Sat 29/8/20 0 days 30 days 243 Submission for sliding roof hatch or hydraulic swing hatch door 14 days Sun 30/8/20 Sat 12/9/20 0 days 244 Approval for sliding roof hatch or hydraulic swing hatch door Sun 13/9/20 Sat 3/10/20 100 days 21 days 245 Design for guardrail for roof Sun 30/8/20 Mon 28/9/20 0 days 30 days 246 Submission for guardrail for roof 14 days Tue 29/9/20 Mon 12/10/20 0 days 247 Approval for guardrail for roof 21 days Tue 13/10/20 Mon 2/11/20 192 days 248 Design for solar pannel and the steel supporting frame 30 days Fri 31/7/20 Sat 29/8/20 0 days 249 Submission for solar pannel and the steel supporting frame 14 days Sun 30/8/20 Sat 12/9/20 0 days 250 21 days Sun 13/9/20 Sat 3/10/20 120 days Approval for solar pannel and the steel supporting frame 251 Construction for roof of steel canopy 310 days Sun 27/9/20 Mon 2/8/21 34 days 252 Fabrication and delivery for glazing panel with Aluminum frame 21 days Tue 22/12/20 Mon 11/1/21 0 days 253 30 days Tue 5/1/21 Wed 3/2/21 552 days Installation for glazing panel with Aluminum frame 254 Materials preparation and delivery for Purlin cleat, rockwood insulation, 229 days Sun 27/9/20 Thu 13/5/21 0 days skylight PMMA Pannel 255 15 days Sun 27/9/20 Sun 11/10/20 625 days Purlin cleat steel raw Task Summary Inactive Milestone Duration-only Start-only External Milestone Critical Split Project: ND/2019/06 Project Summary Split Inactive Summary Manual Summary Rollun Finish-only Deadline Progress Date: Wed 10/6/20 Milestone Inactive Task Manual Task Manual Summary External Tasks Critical Manual Progres Page 4

Contract No. ND/2019/06
Development of Kwu Tung North and Fanling North New Development Areas, Phase 1:
Reprovisioning of North District Temporary Wholesale Market for Aricultural Products Task Name 
 Qtr 4, 2019
 Qtr 1, 2020
 Qtr 2, 2020

 Oct
 Nov
 Dec
 Jan
 Feb
 Mar
 Apr
 May
 Jun

 Qtr 4, 2020
 Qtr 1, 2021
 Qtr 2, 2021
 Qtr 3, 2021
 Qtr 4, 2021
 Qtr 4, 2021
 Qtr 4, 2021
 Qtr 1, 2022
 Qtr 2, 2022
 Qtr 3, 2022

 Oct
 Nov
 Dec
 Jan
 Feb
 Mar
 Apr
 May
 Jun
 Jul
 Aug
 Sep
 Oct
 Nov
 Dec
 Jan
 Feb
 Mar
 Apr
 May
 Jun
 Jul
 Aug
 Sep
 Duration Task Mode 256 Sun 27/9/20 Sun 11/10/20 0 days -5 Prepare fabrication drawing 15 days 257 -**Under Liner** 90 days Mon 12/10/20 Sat 9/1/21 0 days 258 -5 Alum Halter Mon 12/10/20 Sat 9/1/21 90 days 34 days 259 \_5 Rockwool insulation Mon 15/3/21 Thu 13/5/21 0 days 60 days 260 Top Liner (Coil) 60 days Mon 15/3/21 Thu 13/5/21 0 days 261 Skylight PMMA Panel 210 days Mon 12/10/20 Sun 9/5/21 0 days 262 Purlin 30 days Tue 27/10/20 Wed 25/11/20 34 days 263 GMS. Gutter in mill finish 30 days Tue 27/10/20 Wed 25/11/20 34 days 264 Skylight GMS edge capping w/. PE coating 45 days Fri 26/3/21 Sun 9/5/21 4 days 265 Main Roof GMS. Edge capping w/. PE coating 60 days Mon 15/3/21 Thu 13/5/21 0 days 266 \_\_ Installation for Purlin cleat, rockwood insulation, skylight PMMA Pannel 195 days Wed Mon 12/7/21 0 days 30/12/20 267 \_ Wed 30/12/20 Fri 12/2/21 0 days Install purlin 45 days 268 Install gutter Wed 30/12/20 Fri 12/2/21 0 days 45 days 269 Install under liner Sat 13/2/21 Tue 13/4/21 462 days 270 Install alum. halter 60 days Sat 13/2/21 Tue 13/4/21 462 days 271 \_\_ Louvre Install completer 45 days Tue 30/3/21 Thu 13/5/21 0 days 272 Fri 14/5/21 Mon 12/7/21 372 days Install rockwool 60 days 273 Install top liner 60 days Fri 14/5/21 Mon 12/7/21 0 days 274 30 days Install skylight PMMA panel Mon 10/5/21 Tue 8/6/21 406 days 2.75 Install Skylight edge capping 45 days Fri 14/5/21 Sun 27/6/21 387 days 276 Install Main roof edge capping 60 days Fri 14/5/21 Mon 12/7/21 372 days 277 \_\_ 21 days Fri 14/5/21 Thu 3/6/21 39 days Fabrication and delivery for guardrail for roof 278 Installation of guardrail for roof 21 days Tue 13/7/21 Mon 2/8/21 372 days 279 Fabrication and delivery for sliding roof hatch or hydraulic swing hatch door 20 days Tue 12/1/21 Sun 31/1/21 0 days 280 Installation for sliding roof hatch or hydraulic swing hatch door 21 days Tue 13/7/21 Mon 2/8/21 372 days 281 Fabrication for steel supporting frame for solar pannel 20 days Mon 1/2/21 Sat 20/2/21 142 days 282 Installation for solar pannel and the steel supporting frame 21 days Tue 13/7/21 Mon 2/8/21 0 days 283 123 days Sun 13/9/20 Wed 13/1/21 404 days Hanging fan and lighting system for steel canopy 284 Sun 13/9/20 Sat 3/10/20 0 days Design for hanging fan and lighting system 21 days 285 Submission for hanging fan and lighting system 21 days Sun 4/10/20 Sat 24/10/20 0 days 286 Approval for hanging fan and lighting system 21 days Sun 25/10/20 Sat 14/11/20 0 days 287 60 days Sun 15/11/20 Wed 13/1/21 0 days Installation for hanging fan and lighting system 288 Interior fitting-out, finishes and fixtures 120 days Thu 14/1/21 Thu 13/5/21 453 days 289 60 days Thu 14/1/21 Sun 14/3/21 0 days Erection of interior fitting-out and finishes 290 Installation of fixtures 90 days Sat 13/2/21 Thu 13/5/21 453 days 291 **Building services works** -5 221 days Sun 29/11/20 Wed 7/7/21 398 days 292 Installation of BS equipment Sun 29/11/20 Fri 26/2/21 6 days 90 days 293 Testing and commissioning of BS equipment Wed 3/2/21 Sat 3/4/21 0 days 60 days 294 Inspection of BS installations inclunding Fire Services by Authorities Sun 4/4/21 Wed 2/6/21 0 days 60 days 295 Remedial works after inspection 21 days Thu 3/6/21 Wed 23/6/21 0 days 296 Thu 24/6/21 Wed 7/7/21 398 days Re-insenction of BS installations by Authorities 14 days 297 Wed 8/7/20 Tue 15/9/20 384 days Demolision and re-provision works for toilet and RCB 70 days 298 Undergound Utilities detection 14 days Wed 8/7/20 Tue 21/7/20 0 days 299 PR plan for relocation of toilet and RCB 14 days Wed 22/7/20 Tue 4/8/20 0 days 300 Re-provision of toilet and RCB before demolish the existing toilet and RCB 21 days Wed 5/8/20 Tue 25/8/20 0 days 301 Demolish the existing toilet and RCB Wed 26/8/20 Tue 15/9/20 693 days 21 days 302 -Site formation and mini-pile works 145 days Wed 26/8/20 Sun 17/1/21 384 days 303 -5 Site formation for mini-pile works 45 days Wed 26/8/20 Fri 9/10/20 0 days 304 Mini-pile construction for Bay 1 (18 nos.) Fri 25/9/20 Fri 30/10/20 0 days \_\_ 36 days 305 Mini-pile construction for Bay 2 (22 nos.) Sat 31/10/20 Sun 13/12/20 0 days 44 days 306 Concrete strength gaining to 28days 28 days Mon 14/12/20 Sun 10/1/21 0 days 307 -5 Mon 11/1/21 Sun 17/1/21 0 days Loading test for the mini-pile (1 no.) 7 days 308 Ramp structure and road works 185 days Mon 18/1/21 Wed 21/7/21 384 days 309 Cutting mini-pile and welding capping plates (40 nos.) 14 days Mon 18/1/21 Sun 31/1/21 0 days 310 Construction for ramp structure 45 days Mon 1/2/21 Wed 17/3/21 0 days 311 Backfilling to the road paving level 45 days Thu 18/3/21 Sat 1/5/21 0 days 312 Rigid pavement construction Sun 2/5/21 Wed 30/6/21 0 days 60 days 313 Construction of steel vehicle parapet and thrie bear 21 days Thu 1/7/21 Wed 21/7/21 384 days 314 \_ Road works and On-grade slab 246 days Fri 25/9/20 Fri 28/5/21 389 days 315 Fri 25/9/20 Wed 23/12/20 66 days Backfilling to the bottom of on-grade slab 90 days 316 -5 Submission for paneling of on-grade slab and carriageway works 60 days Sat 10/10/20 Tue 8/12/20 0 days 317 21 days Wed 9/12/20 Tue 29/12/20 0 days \_\_ Approval for paneling of on-grade slab and carriageway works 318 Casting concrete for on-grade slab and carriagewway 150 days Wed 30/12/20 Fri 28/5/21 0 days Summary Inactive Milestone Duration-only External Milestone Critical Split Project: ND/2019/06 Project Summary Split Inactive Summary Manual Summary Rollun Finish-only Deadline Date: Wed 10/6/20 Milestone Inactive Task Manual Task Manual Summary External Tasks Critical Manual Progre Page 5

Contract No. ND/2019/06
Development of Kwu Tung North and Fanling North New Development Areas, Phase 1:
Reprovisioning of North District Temporary Wholesale Market for Aricultural Products Task Name 
 Qtr 4, 2019
 Qtr 1, 2020
 Qtr 2, 2020
 Qtr 3, 2020
 Qtr 4, 2020
 Qtr 1, 2021
 Qtr 2, 2021

 Oct
 Nov
 Dec
 Jan
 Feb
 Mar
 Apr
 May
 Jun
 Jul
 Aug
 Sep
 Oct
 Nov
 Dec
 Jan
 Feb
 Mar
 Apr
 May
 Task Mode Duration | Qtr 3, 2021 | Qtr 4, 2021 | Qtr 1, 2022 | Qtr 2, 2022 | Qtr 3, 2022 | 319 49 days Sat 29/5/21 Fri 16/7/21 389 days -5 Street furniture and road marking 320 Construction for Street furniture as per drawing no. 60335576/C6/C00/1202 35 days 0 days Sat 29/5/21 Fri 2/7/21 321 Road marking as per drawing no. 60335576/C6/C00/1602 14 days Sat 3/7/21 Fri 16/7/21 389 days 322 -5 Orignal Completion date of Section 1 of the Works Mon 26/4/21 Mon 26/4/21 438 days 0 days 323 -5 Revised completion date of Section 1 of the Works 0 days Mon 2/8/21 Mon 2/8/21 0 days 324 -5 Section 2 of the Works 659 days Fri 27/9/19 Fri 16/7/21 389 days 325 Works for Portion 6 659 days Fri 27/9/19 Fri 16/7/21 389 days 326 General for Portion 6 90 days Fri 27/9/19 Wed 25/12/19 389 days 327 \_\_ Access date of Portion 6 Fri 27/9/19 Fri 27/9/19 1048 days 0 days 328 Site clearance and tree felling 20 days Fri 27/9/19 Wed 16/10/19 0 days 329 Construction for geotechnical instrumentation (D57 and D37) 21 days Thu 17/10/19 Wed 6/11/19 0 days 330 Construction for ground investigation (7 nos.) according to drawing no. 49 days Thu 7/11/19 Wed 25/12/19 0 days 60335576/C6/C00/7501 331 Slope and landscape works 151 days Sun 1/11/20 Wed 31/3/21 389 days 332 14 days Sun 1/11/20 Sat 14/11/20 0 days Trail pit construction as per drawing no. I/ND/2019/06/60335576/C6/C00/7501 333 21 days Sun 15/11/20 Sat 5/12/20 0 days \_\_ Identification to the replacement for the loose fill 334 Excavation for the loose fill materails 116 days Sun 6/12/20 Wed 31/3/21 0 days 335 Replace the loose fill to rockfill 102 days Sun 20/12/20 Wed 31/3/21 0 days 336 Landscape works 88 days Sun 3/1/21 Wed 31/3/21 0 days 337 \_ FW2 and road works 165 days Tue 2/2/21 Fri 16/7/21 389 days 338 Backfilling to the bottom of FW2 for construction -5 14 days Tue 2/2/21 Mon 15/2/21 0 days 339 -5 Blinding concrete casting for FW2 2 days Tue 16/2/21 Wed 17/2/21 0 days 340 Construction for new feature FW2 Thu 18/2/21 Sat 3/4/21 -5 45 days 0 davs 341 Backfilling to the road paving level 45 days Sun 4/4/21 Tue 18/5/21 0 days 342 Rigid pavement construction 45 days Wed 19/5/21 Fri 2/7/21 0 days 343 \_ Construction of fence with footing 45 days Wed 2/6/21 Fri 16/7/21 2 days 344 -Fri 18/6/21 Thu 8/7/21 Construction of steel vehicle parapet and thrie bear 21 days 397 days 345 -Road marking as per drawing no. 60335576/C6/C00/1601 14 days Sat 3/7/21 Fri 16/7/21 0 days 346 Road works construction at On Kui Street -5 572 days Mon 16/12/19 Fri 9/7/21 396 days 347 TTA and XP granted 0 days Mon 16/12/19 Mon 16/12/19 0 days **4** 16/12 348 TTA set up for revising shoulder to suit for interim stage 120 days Mon 16/12/19 Mon 13/4/20 0 days 349 Demolish the existing shoulder 14 days Tue 14/4/20 Mon 27/4/20 0 days 350 Re-construction the shoulder as per drawing no. 60335576/C6/C00/1001 14 days Tue 28/4/20 Mon 11/5/20 0 days \_ 351 Construction for street furniture as per drawing no. 60335576/C6/C00/1201 11 days Tue 12/5/20 Fri 22/5/20 406 days 352 Road marking as per drawing no. 60335576/C6/C00/1601 7 days Sat 3/7/21 Fri 9/7/21 396 days 353 Works for Portion 5 293 days Tue 7/7/20 Mon 26/4/21 470 days \_ 354 **General for Portion 5** 90 days Tue 7/7/20 Mon 5/10/20 470 days 355 -5 Access date of Portion 5 (184 days after starting date) Tue 7/7/20 Tue 7/7/20 0 days 0 days 356 Wed 8/7/20 Thu 6/8/20 0 days Site clearance and tree felling 30 days 357 Earthworks 60 days Fri 7/8/20 Mon 5/10/20 0 days 358 203 days Tue 6/10/20 Mon 26/4/21 470 days Street furniture and road marking 359 Removal of exisiting gate 33 days Tue 6/10/20 Sat 7/11/20 0 days 360 -5 Construction for Street furniture as per drawing no. 60335576/C6/C00/1202 110 days Sun 8/11/20 Thu 25/2/21 0 days 361 \_ Road marking as per drawing no. 60335576/C6/C00/1602 Fri 26/2/21 Mon 26/4/21 470 days 60 days 362 -5 Orignal Completion date of Section 2 of the Works Mon 26/4/21 Mon 26/4/21 438 days 0 days Revised completion date of Section 2 of the Works Fri 16/7/21 Fri 16/7/21 356 days 1 day 364 -5 Section 3 of the Works 292 days Fri 27/9/19 Tue 14/7/20 56 days 365 \_5 Works at Portion 1 278 days Fri 27/9/19 Tue 30/6/20 56 days 366 General for Portion 1 Fri 27/9/19 Sat 23/11/19 56 days 58 days 367 Fri 27/9/19 Fri 27/9/19 0 days Access date of Portion 1 0 days 368 Site clearance and tree felling 21 days Sun 27/10/19 Sat 16/11/19 0 days Construction for fencing for interim stage 21 days Fri 27/9/19 Thu 17/10/19 0 days 370 Construction for the insumentation (FLN-2-SF-DH005(P)) 7 days Sun 17/11/19 Sat 23/11/19 93 days 371 Earthworks / site formation, drainage, fresh water and power suuply -5 107 days Fri 18/10/19 Sat 1/2/20 920 days 372 Fri 18/10/19 Sat 16/11/19 0 days Excavation for drainage works 30 days 373 21 days Sun 17/11/19 Sat 7/12/19 0 days Drainage pipelaving 374 Manhole construction 14 days Sun 8/12/19 Sat 21/12/19 0 days 375 Backfilling to the drainage area 21 days Sun 22/12/19 Sat 11/1/20 0 days 376 Connection to the existing manhole Sun 12/1/20 Sat 18/1/20 0 days 7 days 377 Connection of fresh water supply 7 days Sun 19/1/20 Sat 25/1/20 0 days Task Summary Inactive Milestone Duration-only Start-only External Milestone Critical Split Project: ND/2019/06 Project Summary Split Inactive Summary Manual Summary Rollun Finish-only Deadline Date: Wed 10/6/20 Milestone Inactive Task Manual Task Manual Summary External Tasks Critical Manual Progre Page 6

Contract No. ND/2019/06
Development of Kwu Tung North and Fanling North New Development Areas, Phase 1:
Reprovisioning of North District Temporary Wholesale Market for Aricultural Products Task Name 
 2020
 Qtr 2, 2020
 Qtr 3, 2020
 Qtr 4, 2020
 Qtr 4, 2021
 Qtr 2, 2021
 Qtr 3, 2021
 Qtr 4, 2021
 Qtr 2, 2022
 Qtr 3, 2022

 Feb
 Mar
 Apr
 May
 Jun
 Jul
 Aug
 Sep
 Oct
 Nov
 Dec
 Jan
 Feb
 Mar
 Apr
 May
 Jun
 Jul
 Aug
 Sep
 Oct
 Nov
 Dec
 Jan
 Feb
 Mar
 Apr
 May
 Jun
 Jul
 Aug
 Sep
 Task Mode Duration Oct | Nov | Dec | Jar 378 Sun 26/1/20 Sat 1/2/20 -9 Connection of power supply 7 days 920 days 379 -Payments and road marking to the ground for interim stage 65 days Sat 1/2/20 Sun 5/4/20 114 days 380 -5 Idling due to COVID-9 infection 30 days Sat 1/2/20 Sun 1/3/20 0 days 381 \_\_ 100m bituminous materials on compacted backfill Mon 2/3/20 Sun 22/3/20 0 days 21 days 382 Installation of street furniture according to drawing no. Mon 23/3/20 Sun 29/3/20 0 days 7 days 60335576/C6/C00/1201 383 Construction for road marking and traffic sign as per drawing no. Mon 30/3/20 Sun 5/4/20 856 days 7 days 60335576/C6/C00/1601 384 Temporary lighting installation for Portion 1 and Portion 2 215 days Fri 27/9/19 Tue 28/4/20 56 days 385 Temporary lighting design 120 days Fri 27/9/19 Fri 24/1/20 0 days 386 -Temporary lighting design submission 14 days Sat 25/1/20 Fri 7/2/20 0 days 387 \_ Temporary lighting apprvoal 30 days Sat 8/2/20 Sun 8/3/20 0 days 388 Materials preparation for temporary lighting 14 days Mon 9/3/20 Sun 22/3/20 0 days 389 Idling due to COVID-9 infection 28 days Mon 23/3/20 Sun 19/4/20 0 days 390 Temporary lighting installation 9 days Mon 20/4/20 Tue 28/4/20 833 days 301 Rain Shelter Construction 158 days Sat 25/1/20 Tue 30/6/20 56 days 392 Desgin submission for foldable rain shelter 30 days Sat 25/1/20 Sun 23/2/20 0 days 393 Approval for design submission for foldable rain shelter 21 days Mon 24/2/20 Sun 15/3/20 44 days 394 Mon 24/2/20 Tue 28/4/20 0 days Idling due to COVID-9 infection \_\_ 65 days 395 Material preparation for foldable rain shelter 14 days Wed 29/4/20 Tue 12/5/20 0 days 396 Construction for foldable rain shelter Wed 13/5/20 Tue 26/5/20 805 days 14 days 397 \_ ♠ 6/4 PMI for changing part of foldable rain shelter to fixed rain shelter 0 days Mon 6/4/20 Mon 6/4/20 0 days 398 \_5 Mon 6/4/20 Tue 5/5/20 0 days Design submission for fixed rain shelter 30 days 399 \_5 Approval for design submission for fixed rain shelter 21 days Wed 6/5/20 Tue 26/5/20 0 days 400 -5 Materials preparation for fixed rain shelter 14 days Wed 27/5/20 Tue 9/6/20 0 days 401 Construction for fixed rain shelter \_ 21 days Wed 10/6/20 Tue 30/6/20 0 days 402 Works at Portion 2 141 days Tue 25/2/20 Tue 14/7/20 756 days 403 -5 General for Portion 2 7 days Tue 25/2/20 Mon 2/3/20 864 days 404 Access date for Portion 2 (152 days after starting date) **25/2** \_\_ 0 days Tue 25/2/20 Tue 25/2/20 0 days 405 Site clearance and tree felling Tue 25/2/20 Mon 2/3/20 0 days 7 days 406 -Underground drainage works Tue 3/3/20 Thu 26/3/20 864 days 24 days 407 Excavation for underground drainage 7 davs Tue 3/3/20 Mon 9/3/20 0 days 408 Underground drainage pipelaying 7 davs Tue 10/3/20 Mon 16/3/20 0 days 409 Tue 17/3/20 Mon 23/3/20 0 days Construction of manhole 7 days 410 Connection to the existing manhole 3 days Tue 24/3/20 Thu 26/3/20 0 days 411 \_\_ Road marking as per drawing no. 60335576/C6/C00/1601 Fri 27/3/20 Sat 28/3/20 864 days 2 days 412 Container office - Modification works 91 days Wed 15/4/20 Tue 14/7/20 756 days 413 -5 PMI for container office modification works 0 days Wed 15/4/20 Wed 15/4/20 0 days 414 Desgin submission for contanier office modification works Wed 15/4/20 Thu 14/5/20 0 days \_\_ 30 days 415 Design approval for container office modification works Fri 15/5/20 Thu 4/6/20 0 days 21 days 416 Material preparation for contanier office modification works Thu 11/6/20 26 days 7 days Fri 5/6/20 417 Construction of container offices modification works 7 days Wed 8/7/20 Tue 14/7/20 756 days 418 -5 Change of Market Stage 188 days Sat 1/2/20 Thu 6/8/20 56 days 419 From Existing Stage to Iterim Stage Arrangement 158 days Sat 1/2/20 Tue 7/7/20 0 days 420 -5 Idling due to COVID-9 infection 88 days Sat 1/2/20 Tue 28/4/20 56 days Notice to stall traders for relocation to Interim Market (30 days before the key 7 days 421 .... Wed 24/6/20 Tue 30/6/20 0 days 422 Relocation of stall traders from existing NDTWM to Interim Market Wed 1/7/20 Tue 7/7/20 0 days 7 days 423 🚃 🚤 Original Key Date completion of interim North District Temporary Wholesale 0 days Sat 28/3/20 Sat 28/3/20 832 days Market for Agricultural Products 424 | | | | | | | | Revised Key Date completion of interim North District Temporary Wholesale 0 days Tue 7/7/20 Tue 7/7/20 763 days Market for Agricultural Products 425 Completion of Reinstatement of interim NDTWM 30 days Wed 8/7/20 Thu 6/8/20 733 davs 426 Carrying out reinstatement works Wed 8/7/20 Thu 6/8/20 30 days 700 days 427 -5 Maintenance Period (12 months of DLP) 1048 days Fri 27/9/19 Tue 9/8/22 0 davs 428 Outstanding works and defects \_ 365 days Tue 10/8/21 Tue 9/8/22 0 days 429 Completion of outstanding works 180 days Tue 10/8/21 Sat 5/2/22 185 days 430 Rectification of defects 365 days Tue 10/8/21 Tue 9/8/22 0 days 431 Landscape works 365 days Fri 27/9/19 Fri 25/9/20 683 days 432 \_ Establishment works 365 days Fri 27/9/19 Fri 25/9/20 683 days 433 Final handover of the site 7 days Tue 3/8/21 Mon 9/8/21 0 days 434 -5 Pre-handover inspection Tue 3/8/21 Mon 9/8/21 0 days 7 days 435 Handover of the Site -5 Tue 3/8/21 Mon 9/8/21 365 days 7 days Summary Inactive Milestone Duration-only Start-only External Milestone Critical Split Slack Project: ND/2019/06 Project Summary Split Inactive Summary Manual Summary Rollup Finish-only Deadline Progress Date: Wed 10/6/20 Milestone Inactive Task Manual Task Manual Summary External Tasks Critical Manual Progre Page 7

# APPENDIX B ACTION AND LIMIT LEVELS

# **Appendix B - Action and Limit Levels**

Table B-1 Action and Limit Levels for 1-hour TSP

Monitoring station	Action Level (ug/m³)	Limit Level (ug/m³)
KTN-DMS4	297	500

Table B-2 Action and Limit Levels for 24-hour TSP

Monitoring station	Action Level (ug/m³)	Limit Level (ug/m³)
KTN-DMS4	192	260

Table B-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) *

#### Noted:

If works are to be carried during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

(\*) reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

Table B-4.1 Action and Limit Levels for Water Quality Monitoring<sup>(1)</sup>

Parameters	Action Level	Limit Level
DO in mg/L (depth average)#+	5 percentile of baseline data.	4 mg/L or 1 percentile of
		baseline data.
SS in mg/L (depth averaged)*&	95 percentile of baseline data	20 mg/L or 99 percentile of
	or 120% of upstream control	baseline data or 130% of
	station.	upstream control station.
Turbidity in NTU (depth averaged)*^	95 percentile of baseline data	99 percentile of baseline data
	or 120% of upstream control	or 130% of upstream control
	station.	station.
Unionized ammonia in mg/L	95 percentile of baseline data	0.021mg/L or 99 percentile of
(depth averaged)*~	or 120% of upstream control	baseline data or 130% of
	station.	upstream control station.
Nitrate nitrogen in mg/L	95 percentile of baseline data	99 percentile of baseline data
(depth averaged)*^	or 120% of upstream control	or 130% of upstream control
	station.	station.
Orthophosphate in mg/L (depth	95 percentile of baseline data	99 percentile of baseline data
averaged)*^	or 120% of upstream control	or 130% of upstream control
	station.	station.

#### Remarks:

# AL of DO is 5 percentile of baseline data or level at control station at same tide of the same day (whichever lower) and LL of DO is 4.0 mg/L or level at control station at same tide of the same day (whichever lower);

<sup>+ 1</sup> percentile of baseline data were adopted for LL for DO as those levels were greater than 4 mg/L;

<sup>\*</sup> AL is 120% of control station's level at the same tide of the same day when depth average greater than 95 percentile

of baseline data;

- ^ LL is 130% of control station's level at the same tide of the same day when depth average greater than 99 percentile of baseline data.
- $\sim$  LL is 130% of control station's level at the same tide of the same day when depth average greater than 99 percentile of baseline data or 0.021mg/L.
- & LL is 130% of control station's level at the same tide of the same day when depth average greater than 99 percentile of baseline data or 20mg/L.

Table B-4.2 Summary of Baseline Water Quality Monitoring Results (KTN NDA)<sup>(1)</sup>

Table b-4.2 Summary of Dasenne Water Quanty Mountoring Results (KTN NDA)					
Monitoring Parameter					
Location	KTN-CS1				
Parameter	Max	Min	Average	5 Percentile	1 Percentile
DO in mg/L	7.79	6.28	6.82	6.32	6.28
	Max	Min	Average	95 Percentile	99 Percentile
Turbidity in NTU	72.4	4.59	10.88	62.2	72.2
Suspended Solid in mg/L	74	2	9	60	73
Unionized ammonia in mg/L	0.0005	0.0001	0.0003	0.0004	0.0005
Nitrate nitrogen in mg/L	0.52	0.09	0.27	0.50	0.52
Orthophosphate in mg/L	0.19	0.01	0.10	0.17	0.19

Monitoring Parameter					
Location	KTN-IS1				
Parameter	Max	Min	Average	5 Percentile	1 Percentile
DO in mg/L	8.08	4.71	6.83	6.14	5.02
	Max	Min	Average	95 Percentile	99 Percentile
Turbidity in NTU	44.56	4.57	8.63	38.98	44.56
Suspended Solid in mg/L	35	2	6	31	35
Unionized ammonia in mg/L	0.0006	0.0001	0.0004	0.0005	0.0006
Nitrate nitrogen in mg/L	0.57	0.09	0.29	0.54	0.57
Orthophosphate in mg/L	0.14	0.03	0.09	0.13	0.14

#### Note:

(1) The Action and Limit Levels for Water Quality Monitoring and the Summary of Baseline Water Quality Monitoring Results are according to pre-construction ET's Updated EM&A Manual and Baseline Water Quality Monitoring Report (KTN & FLN NDA).

Table B-5 Action and Limit Levels for Ambient Arsenic Monitoring

Parameter	Action Level	Limit Level
Ambient Arsenic Concentration	9.36ng/m³ - 80% of 11.7ng/m3 – the highest ambient arsenic concentration predicted during the construction phase with mitigation measures implemented)	11.7ng/m³ - the highest ambient arsenic concentration predicted during the construction phase with mitigation measures implemented

Table B-6 Action level in the event of LFG being detected

1 abic D-0	Action level in the event of LFG being detected		
Parameter	Monitoring Results	Actions	
$O_2$	<19% v/v	Increase underground ventilation to restore O <sub>2</sub> to >19% v/v	
	<18% v/v	Stop works, evacuate all personnel, prohibit entry, and increase ventilation to restore $O_2$ level to >19%	
CH <sub>4</sub>	>10% LEL	Prohibit hot works, increase ventilation to restore CH4 to <10% LEL	
	>20% LEL	Stop works, evacuate all personnel, increase ventilation further to restore CH <sub>4</sub> to <10% LEL	
CO <sub>2</sub>	>0.5% v/v	Increase ventilation to restore C O <sub>2</sub> to <0.5% v/v	
	>1.5% v/v	Stop works, evacuate all personnel, increase ventilation further to restore $CO_2$ to $<0.5\%$	

# APPENDIX C COPIES OF CALIBRATION CERTIFCATES



WELLAB LIMITED Room 1701, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong.

Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

# TEST REPORT

APPLICANT: Wellab Limited

(EM&A Department)

Room 1701, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	33489
Date of Issue:	2020-05-08
Date Received:	2020-05-06
Date Tested:	2020-05-06
Date Completed:	2020-05-08
Next Due Date:	2020-07-07

Page:

1 of 1

ATTN:

Mr. W. K. Tang

# Certificate of Calibration

# Item for Calibration:

Description

: Dust Monitor

Manufacturer

: Met One Instruments

Model No.

: AEROCET-831

Serial No.

: X23807

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 1 minute

Equipment No.

: WA-01-01

**Test Conditions:** 

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

# Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

# Results:

Correlation Factor (CF)


1.091

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

General Manager





Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT:

Wellab Limited

(EM&A Department)

Room 1701, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 32667B
Date of Issue: 2019-12-06
Date Received: 2019-12-04

Date Received. 2019-12-04
Date Tested: 2019-12-04
Date Completed: 2019-12-06

Next Due Date: 2020-12-05 Page: 1 of 1

ATTN:

Mr. W. K. Tang

#### Certificate of Calibration

#### Item for calibration:

Description

: Sound & Vibration Analyser

Manufacturer

: BSWA

Model No. Serial No. : BSWA 801 : 35927

Equipment No.

: N-13-03

#### Test conditions:

Room Temperatre

: 17-22 degree Celsius

Relative Humidity

: 40-70%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual


#### Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE General Manager





Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: W

Wellab Limited

(EM&A Department)

Room 1701, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 32243 Date of Issue: 2019-09-30

Date Received: 2019-09-27
Date Tested: 2019-09-27

Date Completed: 2019-09-30 Next Due Date: 2020-09-29

Page:

1 of 1

ATTN:

Mr. W. K. Tang

#### **Certificate of Calibration**

#### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24803

Equipment No.

: N-09-03

#### Test conditions:

Room Temperatre

: 17-22 degree Celsius

Relative Humidity

: 40-70%

#### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

General Manager



File No. WMA20002/17/0001

### RSP - Respirable Suspended Particulates Sampler (PM 10) Field Calibration Report

Station	KTN-DMS	S4A - Tempo	orary Structu	re at Pak Shek Au	<u></u>	Operator:	WK
Date:	18-Jun-20						17-Aug-20
Equipment No.	: <u>A-11-17</u>		-				3225
				Ambient Conditi	on.		
Temperatu	re, Ta (K)	3	07	Pressure, P	71		758.3
	· · · · · · · · · · · · · · · · · · ·	-1		<u></u>	·· ( <i>Q)</i>	<u> </u>	
			Orifice T	ransfer Standard	Information		
Serial	No.:	28	396	Slope, mc	0.0588	Interc	ept, bc -0.02681
Last Calibra	ation Date:	18-F	eb-20	Next Calibra	ation Date:		18-Feb-21
			Cali	ibration of RSP Sa	ımpler		
Calibration		ORIFICE					HVS
Point	ΔH(orifice), in. of water	Del Hc <sup>(1)</sup>	Qstd <sup>(2)</sup> (CFM)	Qa <sup>(3)</sup> (CFM) <b>X</b> -axis	Qa <sup>(3)</sup> (m <sup>3</sup> /min) <b>X</b> -axis	ΔW (HVS), in. of water	[ΔW x (Ta + 30) / Pa] <sup>1/3</sup> <b>Y-axis</b>
1	9.1	8.81	50.95	52.60	1.49	11.1	2.22
2	7	6.78	44.74	46.19	1.31	9.9	2.10
3	5.4	5.23	39.35	40.63	1.15	8.8	1.98
4	3.5	3.39	31.77	32.80	0.93	7.4	1.81
5	2.1	2.03	24.71	25.51	0.72	6.3	1.67
Correlation co	<b>*</b>		0.999	-	-		
	= ΔH x (Pa/76 ΔH x (Pa/760)		l <sup>1/2</sup> - be}/me	: (m3/min)			
	d x (Ta / Pa)						
If Correlation (		-					
			٤	Set Point Calculati	on		
Set Point Flow F	•						
SFR = 1.13 x	(760/Pa) x (T	(a/298) =		41.23			
Y1XX7_#1	T N	4 C-4 D-1	GOD				
Sampler Well - 7 SSP = [ ( mw	• •		•		8.92		
331 — [ ( III w	x SEXT DW )	, x1a j / (1	a + 30) -	as merke	0.74		
Remarks:							
				1			
Conducted by:	$\overline{}$		Signature:	Musi	<u> </u>		Date: 18/6/202
Checked by:	1/11		Signature:		·		Date: $\frac{18/6/202}{18/6}$
ito li	~UU—			$V^{\omega}$			18.000



## RECALIBRATION DUE DATE:

February 18, 2021

## Certificate of Calibration

**Calibration Certification Information** 

Cal. Date: February 18, 2020

Rootsmeter S/N: 438320

Ta: 294

°K

Operator: Jim Tisch

Pa: 753.1

mm Hg

Calibration Model #:

TE-5025A

Calibrator S/N: 2896

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4340	3.2	2.00
2	3	4	1	1.0230	6.4	4.00
3	5	6	1	0.9080	8.0	5.00
4	7	8	1	0.8680	8.8	5.50
5	9	10	1	0.7160	12.8	8.00

	Data Tabulation						
Vstd	Qstd	$\sqrt{\Delta H(\frac{Pa}{Pstd})(\frac{Tstd}{Ta})}$		Qa	$\sqrt{\Delta H \Big(  Ta/Pa \Big)}$		
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)		
1.0001	0.6975	1.4173	0.9958	0.6944	0.8836		
0.9959	0.9735	2.0044	0.9915	0.9692	1.2496		
0.9937	1.0944	2.2410	0.9894	1.0896	1.3971		
0.9927	1.1436	2.3504	0.9883	1.1386	1.4653		
0.9873	1.3790	2.8347	0.9830	1.3729	1.7672		
	m=	2.07675		m=	1.30043		
QSTD[	b=	-0.02681	QA [	b=	-0.01672		
	ra	0.99993	T	r=	0.99993		

Calculations						
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)			
Qstd=	Vstd/ΔTime	Qa=	Va/ΔTime			
	For subsequent flow rate calculations:					
$\mathbf{Qstd=} \ 1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right) \qquad \mathbf{Qa=} \ 1/m \left( \left( \sqrt{\Delta H \left( Ta/Pa \right)} \right) - b \right)$						

Standard Conditions						
Tstd:	Tstd: 298.15 °K					
Pstd:	760 mm Hg					
	Key					
	ΔH: calibrator manometer reading (in H2O)					
	ter manometer reading (mm Hg)					
	Ta: actual absolute temperature (°K)					
Pa: actual barometric pressure (mm Hg)						
b: intercept						
m: slope						

#### RECALIBRATION

US EPA recommends annual recalibration per 1998
40 Code of Federal Regulations Part 50 to 51,
Appendix B to Part 50, Reference Method for the
Determination of Suspended Particulate Matter in
the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002 www.tisch-env.com

TOLL FREE: (877)263-7610

FAX: (513)467-9009



### **Calibration Certificate**

Number: CCP/70431

Customer:

Hong Kong Landfill Restoration Group Limited

Contact Person:

Mr. Stanley Cheng

Detector Model:

**RKI** Eagle

Serial Number:

E148037

Sensor Type	Calibration gas & concentration	Fresh air reading	Span Set to	Gas Mfg. Co. Cylinder / Lot No.
CH4	50% vol	0% vol	50% vol	SPANTECH / 11706/1116
CH4	50% LEL	0% LEL	50% LEL	SPANTECH / 2286-6-1 to 4
O2	18% vol	20.9% vol	18% vol	SPANTECH / 2286-6-1 to 4
CO2	30% vol	0% vol	30% vol	SPANTECH / 1883-9-1

Next Calibration Date: 24th July 2020

Remarks: Instrument PASSED – fit for service.

Authorized Signature

Date: 25<sup>th</sup> July 2019

FireMark Hong Kong Limited Flat A, 11/F., Hop Hing Industrial Building, 704 Castle Peak Road, Lai Chi Kok, Kowloon, Hong Kong

Tel: (852) 2751 8871 Fax: (852) 2751 8806

#### APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

#### Contract No. NDO 04/2019

## Advance and First Stage Works of Kwu Tung North and Fanling North New Development Areas Impact Air Quality and Noise Monitoring Schedule (June 2020)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun
				1hr TSP* X3, 24hr TSP*  KTN-DMS4  Noise		
				CP-FLN-NMS1, CP-KTN-NMS2, CP-KTN-NMS3, CP-KTN-NMS5		
7-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun
			1hr TSP* X3, 24hr TSP*  KTN-DMS4  Noise  CP-FLN-NMS1, CP-KTN-NMS2, CP-KTN-NMS3, CP-KTN-NMS5			
14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun
		1hr TSP* X3, 24hr TSP* KTN-DMS4  Noise CP-FLN-NMS1, CP-KTN-NMS2, CP-KTN-NMS3, CP-KTN-NMS5			24hr RSP (Arsenic) KTN-DMS4A	
21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun
	1hr TSP* X3, 24hr TSP* KTN-DMS4  Noise CP-FLN-NMS1, CP-KTN-NMS2, CP-KTN-NMS3, CP-KTN-NMS5		<u>24hr RSP (Arsenic)</u> KTN-DMS4A		1hr TSP* X3, 24hr TSP* KTN-DMS4	
28-Jun	29-Jun	30-Jun				
		<u>24hr RSP (Arsenic)</u> KTN-DMS4A				

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Remarks:

<sup>\*</sup>denoting that monitoring session would be conducted by portable TSP monitor.

Environmental Permit(s)	Contract No.	Air Quality Stations	Noise Stations
EP-468/2013/A	ND/2019/01	1hr TSP and 24hr TSP  KTN-DMS4 - Temporary Structure near Fanling Highway (near Pak Shek Au)  24hr RSP (Arsenic)  KTN-DMS4A - Temporary Structure at Pak Shek Au	1. CP-KTN-NMS2 - Residential Buildings at Ma Tso Lung 2. CP-KTN-NMS3 -Fung Kong Garden
EP-470/2013			CP-KTN-NMS5 - N/A
EP-475/2013A	ND/2019/06		CP-FLN-NMS1 - Belair Monte

#### Contract No. NDO 04/2019

#### Advance and First Stage Works of Kwu Tung North and Fanling North New Development Areas Tentative Impact Air Quality and Noise Monitoring Schedule (July 2020)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Jul	2-Jul	3-Jul	4-Jul
				1hr TSP* X3, 24hr TSP*  KTN-DMS4  Noise  CP-FLN-NMS1, CP-KTN-NMS2, CP-KTN-NMS3, CP-KTN-NMS5		
5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul
	24hr RSP (Arsenic) KTN-DMS4A		1hr TSP* X3, 24hr TSP*  KTN-DMS4  Noise  CP-FLN-NMS1, CP-KTN-NMS2, CP-KTN-NMS3, CP-KTN-NMS5		24hr RSP (Arsenic) KTN-DMS4A	
12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul
		1hr TSP* X3, 24hr TSP* KTN-DMS4  Noise CP-FLN-NMS1, CP-KTN-NMS2, CP-KTN-NMS3, CP-KTN-NMS5		<u>24hr RSP (Arsenic)</u> KTN-DMS4A		
19-Jul	20-Jul	21-Jul	22-Jul	23-Jul	24-Jul	25-Jul
	1hr TSP* X3, 24hr TSP* KTN-DMS4		24hr RSP (Arsenic) KTN-DMS4A		1hr TSP* X3, 24hr TSP* KTN-DMS4  Noise CP-FLN-NMS1, CP-KTN-NMS2, CP-KTN-NMS3, CP-KTN-NMS5	
26-Jul	27-Jul	28-Jul	29-Jul	30-Jul	31-Jul	
		<u>24hr RSP (Arsenic)</u> KTN-DMS4A		1hr TSP* X3, 24hr TSP*  KTN-DMS4  Noise  CP-FLN-NMS1, CP-KTN-NMS2, CP-KTN-NMS3, CP-KTN-NMS5		

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Remarks

<sup>\*</sup>Monitoring session would be conducted by portable TSP monitor.

<b>Environmental Permit(s)</b>	Contract No.	Air Quality Stations	Noise Stations
EP-468/2013/A	ND/2019/01	1hr TSP and 24hr TSP  KTN-DMS4 - Temporary Structure near Fanling Highway (near Pak Shek Au)  24hr RSP (Arsenic)  KTN-DMS4A - Temporary Structure at Pak Shek Au	1. CP-KTN-NMS2 - Residential Buildings at Ma Tso Lung 2. CP-KTN-NMS3 -Fung Kong Garden
EP-470/2013			CP-KTN-NMS5 - N/A
EP-475/2013/A	ND/2019/06		CP-FLN-NMS1 - Belair Monte

#### Contract No. NDO 04/2019

## Advance and First Stage Works of Kwu Tung North and Fanling North New Development Areas Tentative Impact Ecological Monitoring Schedule (July 2020)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Jul	2-Jul	3-Jul	4-Jul
5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul
		T3 <sup>(1)</sup> , T5 <sup>(1)</sup> High tide: Start time: 10:00 Low tide: Start time: 16:00				
12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul
	High tide: Start time: 14:00 Low tide: Start time: 10:00				Monitoring of Measures to Minimise Impacts on Ecological Sensitive Habitats from Disturbance and Pollution  T1, T6	
19-Jul	20-Jul	21-Jul	22-Jul	23-Jul	24-Jul	25-Jul
	High tide: Start time: 10:00  Low tide: Start time: 14:00				Monitoring of Measures to Minimise Impacts to Ma Tso Lung Stream  MS_01 - MS_10	
26-Jul	27-Jul	28-Jul	29-Jul	30-Jul	31-Jul	-
	High tide: Start time: 14:00 Low tide: Start time: 10:00					

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

<sup>(1):</sup> Monitoring of Measures to Minimise Disturbance to Water Birds on Sheung Yue River and Long Valley

Item	Activity	Monitoring Stations/Transects
1	Monitoring of Measures to Minimise Disturbance to Water Birds on Sheung Yue River, and Long Valley	T3. Sheung Yue River T5. Long Valley
2	Monitoring of Measures to Minimise Impacts to Ma Tso Lung Stream	MS_01, MS_02, MS_03, MS_04, MS_05, MS_06, MS_07, MS_08, MS_09, MS_10
3	Monitoring of Measures to Minimise Impacts on Ecological Sensitive Habitats from Disturbance and Pollution	T1. Ma Tso Lung riparian zone and associated wetland habitats T1. Green belt areas E1-8,D1-8 and G1-3 in KTN NDA T1. AGR one C2-4 and C2-2 in KTN NDA T1. Areas north of Ng Tung River T6. Areas in the western part of KTN

#### APPENDIX E AIR QUALITY MONITORING RESULTS AND GRAPHICAL PRESENTATION

## **Appendix E - 1-hour TSP Monitoring Results**

Location KTN-DMS	Location KTN-DMS4 - Temporary Structure near Fanling Highway (near Pak Shek Au)					
Date	Time	Weather	Particulate Concentration ( μg/m³)			
4-Jun-20	13:00	Cloudy	51.6			
4-Jun-20	14:00	Cloudy	45.2			
4-Jun-20	15:00	Cloudy	43.5			
10-Jun-20	9:00	Sunny	87.1			
10-Jun-20	10:00	Sunny	72.8			
10-Jun-20	11:00	Sunny	41.3			
16-Jun-20	9:00	Sunny	67.4			
16-Jun-20	10:00	Sunny	60.1			
16-Jun-20	11:00	Sunny	55.1			
22-Jun-20	8:45	Sunny	57.1			
22-Jun-20	9:45	Sunny	49.1			
22-Jun-20	10:45	Sunny	44.9			
26-Jun-20	13:00	Sunny	41.1			
26-Jun-20	14:00	Sunny	44.0			
26-Jun-20	15:00	Sunny	62.4			
		Average	54.8			
		Maximum	87.1			
		Minimum	41.1			

WMA20002\1-hr TSP Results Wellab

## Appendix E - 24-hour TSP Monitoring Results

Location KTN-DMS	4 - Temporar	y Structure near Fan	iling Highway (near Pak Shek Au)
Date	Time	Weather	Particulate Concentration ( μg/m³)
4-Jun-20	11:35	Cloudy	71.9
10-Jun-20	9:00	Sunny	78.2
16-Jun-20	9:00	Sunny	142.5
22-Jun-20	8:45	Sunny	73.4
26-Jun-20	8:45	Sunny	69.9
		Minimum	69.9
		Maximum	142.5
		Average	87.2


WMA20002\24-hr TSP Results Wellab

#### **Appendix E - 24-hour RSP Monitoring Results**

#### Location KTN-DMS4A - Temporary Structure near Pak Shek Au

Start Date	Weather	Air	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	$(\mu g/m^3)$
19-Jun-20	Sunny	300.5	4.3576	4.4118	0.0542	11224.9	11248.9	24.0	1.135	1.138	1.137	1637.1	33.1
24-Jun-20	Sunny	302.6	4.2332	4.2774	0.0442	11248.9	11272.9	24.0	1.146	1.149	1.147	1652.4	26.7
30-Jun-20	Sunny	301.9	4.2532	4.2836	0.0304	11272.9	11296.9	24.0	1.150	1.145	1.147	1651.9	18.4
												Min	18
												Max	33
												Average	26

WMA20002\24-hr TSP Results Wellab



Title Service Contract No. NDO 04/2019
Environmental Team for Environmental Monitoring and Audit Works in Construction Phase for the First Phase Development of Kwu Tung North and Fanling North New Development Areas

Graphical Presentation of 1-hour TSP Monitoring Results


 Scale
 Project No.

 N.T.S
 WMA20002

 Date
 Appendix

 Jun 20
 E






Title Service Contract No. NDO 04/2019
Environmental Team for Environmental Monitoring and Audit Works in Construction Phase for the First Phase Development of Kwu Tung North and Fanling North New Development Areas

Graphical Presentation of 24-hour TSP Monitoring Results





Title Service Contract No. NDO 04/2019
Environmental Team for Environmental Monitoring and Audit Works in Construction Phase for the First Phase Development of Kwu Tung North and Fanling North New Development Areas

Graphical Presentation of 24-hour RSP Monitoring Results

N.T.S

Date
Jun 20

Scale

Project No.
WMA20002
Appendix
E

WELLAB 種力 consulting . testing . research

# Service Contract No. NDO 04/2019 Environmental Team for Environmental Monitoring and Audit Works in Construction Phase for the First Phase Development of Kwu Tung North and Fanling North New Development Areas



Table I - Ambient Arsenic Concentration on 19th June 2020

Parameter	Monitoring Station	Arsenic (Refer to Report No.: 33675)	Standard Volume, Vstd = Qstd <sub>avg</sub> x Total Time (Refer to the 24-hr RSP Field Operation Data Log Sheet)	Ambient Arsenic Concentration	Exceedance (Refer to Table II for Action and Limit Level)
Ambient Arsenic	KTN-DMS4(A) - Temporary				
Concentration, ng/m <sup>3</sup>	Structure at Pak Shek Au	2.2μg	1637.1 m <sup>3</sup>	1.34 ng/m <sup>3</sup>	No

#### Table II - Action and Limit Levels for Ambient Arsenic Monitoring

<u>Parameters</u>	Action Level	Limit Level
Ambient Arsenic Concentration	9.36 ng/m <sup>3</sup> 80% of 11.7ng/m <sup>3</sup> –the highest ambient concentration predicted during the construction phase with mitigation measures implemented	11.7 ng/m <sup>3</sup> - the highest ambient arsenic concentration predicted during the construction phase with mitigation measures implemented

Name	Signature	Date
Meiling Tang	Neil	30 June 2020
Ivy Tam	Tudam	30 June 2020
_	Meiling Tang	Meiling Tang



Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

**APPLICANT:** 

Wellab (EM&A)

RM 1808, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Report No.: 33675 Date of Issue: 2020-06-30 Date Received: 2020-06-20 Date Tested: 2020-06-23 Date Completed: 2020-06-30

ATTN:

Ms Ivy Tam

Page:

1 of 1

Sample Description :

1 sample as received from customer said to be quartz filter

Laboratory No.

33675

Project No.

WMA 20002

Project Title:

Service Contract No. NDO 04/2019

Environmental Team for Environmental Monitoring and Audit Works in Construction Phase for the First Phase Development of Kwu Tung North

and Fanling North New Development Areas

**Tests Requested & Methodology:** 

Item	Parameters	Ref. Method	Limit of reporting
1	Arsenic	In-house method SOP036 (ICP-MS)	0.18 μg

#### Results:

Sample ID	200615/002	
Sample No.	33675-1	
Arsenic (µg)	2.2	

Remarks: 1)  $\leq$  = less than

#### PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

General Manager

<sup>2)</sup> Results for the test material reported as received



Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT:

Wellab (EM&A)

RM 1808, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Report No.: Date of Issue:

QC33675 2020-06-30

Date Received:

2020-06-20 2020-06-23

Date Tested: Date Completed:

2020-06-30

ATTN:

Ms Ivy Tam

Page:

1 of 2

QC report

Method Blank

Parameter	Method Blank	Acceptance
Arsenic (μg)	< 0.036	< 0.036

Filter Lot Blank

THE BOLDING		
Parameter	Filter Lot Blank	Acceptance
Arsenic (µg)	0.07	N/A

Laboratory control spike/ Method OC

Laboratory control spike Michie	ıçc	
Parameter	MQC	Acceptance
Arsenic (%)	113	80-120

#### Calibration check

Parameter	CCV	Acceptance
Arsenic (%)	105	90-110

#### Interference check solution A

Parameter	ICS A	Acceptance
Arsenic (μg)	< 0.036	< 0.036

#### Interference check solution AB

Parameter	ICS AB	Acceptance
Arsenic (%)	103	70-130

Remarks: 1)  $\leq$  = less than

2) N/A = Not applicable

3) This report is the summary of quality control data for report number 33675

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE General Manager



Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### **TEST REPORT**

 Report No.:
 QC33675

 Date of Issue:
 2020-06-30

 Date Received:
 2020-06-20

 Date Tested:
 2020-06-23

 Date Completed:
 2020-06-30

Page:

2 of 2

QC report
Matrix Spike

Parameter	Matrix Spike	Acceptance
Arsenic (%)	106	75-125

**Filter Duplicate** 

Thici Dupheate		
Parameter	Filter Duplicate	Acceptance
Arsenic (%)	11	RPD≤20%

Serial dilution check

Parameter	Serial dilution check	Acceptance
Arsenic (%)	100	90-110

Remarks: 1)  $\leq$  = less than

2) N/A = Not applicable

3) This report is the summary of quality control data for report number 33675

## Contract No. NDO 04/2019 Advance and First Stage Works of

## WELLAB 壓力 consulting . testing . research

## Kwu Tung North and Fanling North New Development Areas

24-hr RSP Air Quality Monitoring (Project No.: WMA20002)

Field Operation Data Log Sheet

	Sampling Date	& Time:	From: 19/6/2	020(00:00	)	Colle	ction Date: 20/6/702
RSP - Respirable Suspended Particulates Sampler	Operators:		WK. Tang		···	Windy	,
Blower Motor Serial no.   \$\frac{1}{2}\subseteq   \$\frac{1}\subseteq   \$\frac{1}{2}\subseteq   \$\fra		YYinh Value	Ca1	Model no.			GMW-PM10
Equipment No.   A-11-17   Set Point   8.9     Slope, m   0.0204   Intercept. b   1.1493     Ambient Pressure (mmHg), Pa   758.5   759.2     Ambient Temperature (K), Ta   300.0   3001.0     Delta (in. of Water), W   8.9   8.9     Y = [W x (Ta+30)/Pa] <sup>1/2</sup>   1.968   1.970     Standard flow, Qstd (m³/min) = (Y - b)*0.0283/m   1.135   1.139     Elapsed Timer Indicator (Hours), T   11224.89     Filter Identification no.   200 (μ 5 / μ ν 2 )   Weight of Filter (g)   4.3576   4.4119     Weight of Particulate (g)   0.0542     Wean Standard Flow, Qstd (m² / γ + Qstd <sub>1</sub> / 2   1.13     Total Time = (Tf - Ti) x 60     Standard Volume, Vstd (m²) = Qstd <sub>1</sub> xy x Total Time   1637.1     Particulate Concentration (μg/m³)   33.1     Other Construction Site   N/h     Cemarks:   Mħ       Main Construction Site   N/h     Cemarks:   Mħ       Cemarks:   Mħ       Cemarks:   Mħ       Construction Site   N/h     Cemarks:   Mħ       Construction Site   N/h     Cemarks:   Mħ       Construction Site   N/h     Construction Site   N/h     Cemarks:   Mħ       Construction Site   N/h       Construction Site		High volu	ne sampier	Blower Motor Seri	al no.	3225	
Slope, m	<u> </u>		RSP - Respirable	e Suspended Particula	tes Sampler	•	
Slope, m   1.0204   Intercept. b   1.1493     Ambient Pressure (mmHg), Pa   759.5   759.2     Ambient Temperature (K), Ta   300.0   301.0     Delta (in. of Water), W   8.9   8.9     Y = [W x (Ta+30)/Pa]^{1/2}   1.968   1.970     Standard flow, Qstd (m³/min) = (Y - b)*0.0283/m   1.135   1.136     Ellapsed Timer Indicator (Hours), T   1.124.89     Filter Identification no.   200 (015 / 002 )   Weight of Filter (g)   4.3576   4.4170     Weight of Fritter (g)   0.0542     Mean Standard Flow, Qstd (m² + Qstd f)/2   1.13 7     Total Time, Cotal Time (Tf - Ti) x 60   1.437.1     Particulate Concentration (µg/m³)   33.1     Other Construction Site   NIA     Other Construction Site	Equipmen	nt No.	A-11-1	17	Set P	oint	8.9
Initial, I   Final, F	Slope,	m		,	Interce	ept. b	1.1493
Ambient Temperature (K), Ta    Spo.0   SQ.00     Delta (in. of Water), W   8.9   8.9     Y = [W x (Ta+30)/Pa]^{1/2}   1.968   1.970     Standard flow, Qstd (m³/min) = (Y - b)*0.0283/m   1.135   1.136     Elapsed Timer Indicator (Hours), T   1/24.89   1/248.89     Filter Identification no.   200 (a 5 / 602     Weight of Filter (g)   4.3576   4.41/6     Weight of Particulate (g)   0.0542     Mean Standard Flow, Qstd <sub>avg</sub> = (Qstd <sub>i</sub> + Qstd <sub>f</sub> )/2   1.13 7     Total Time, Cotal Time, Cotal Time   1637.1     Particulate Concentration (µg/m³)   33.1     Particulate Concentration (µg/m³)   33.1     Construction   Activities   Other Construction Site   N/A     Remarks:   M/A			· · · · · · · · · · · · · · · · · · ·	Initial,	· 1		
Ambient Temperature (K), Ta    Spo.0   SQ.00     Delta (in. of Water), W   8.9   8.9     Y = [W x (Ta+30)/Pa]^{1/2}   1.968   1.970     Standard flow, Qstd (m³/min) = (Y - b)*0.0283/m   1.135   1.136     Elapsed Timer Indicator (Hours), T   1/24.89   1/248.89     Filter Identification no.   200 (a 5 / 602     Weight of Filter (g)   4.3576   4.41/6     Weight of Particulate (g)   0.0542     Mean Standard Flow, Qstd <sub>avg</sub> = (Qstd <sub>i</sub> + Qstd <sub>f</sub> )/2   1.13 7     Total Time, Cotal Time, Cotal Time   1637.1     Particulate Concentration (µg/m³)   33.1     Particulate Concentration (µg/m³)   33.1     Construction   Activities   Other Construction Site   N/A     Remarks:   M/A	Ambient Pressu	re (mmHg),	Pa	758.5			· · · · · · · · · · · · · · · · · · ·
Delta (in. of Water), W	Ambient Tempe	rature (K), '	Га				
Y = [ W x (Ta+30)/Pa ]   1/2							
Elapsed Timer Indicator (Hours), T    112489					• • • • • • • • • • • • • • • • • • • •		
Elapsed Timer Indicator (Hours), T    1/2489			1,135			1.138	
Filter Identification no.  Weight of Filter (g)  Weight of Particulate (g)  Weight of Particulate (g)  Mean Standard Flow,  Qstd <sub>avg</sub> = ( Qstd <sub>i</sub> + Qstd <sub>f</sub> )/2  Total Time,  Fotal Time = (Tf - Ti) x 60  Standard Volume,  Vstd (m²) = Qstd <sub>avg</sub> x Total Time  Particulate Concentration (µg/m³)  Deserved Construction Activities  Other Construction Site  N/A  Remarks:  Milly  Lemarks:  N/A  Vstd (m²) = Main Construction Site  N/A	Elapsed Timer Indicator (Hours), T						
Weight of Filter (g)  Weight of Particulate (g)  Mean Standard Flow, Qstd <sub>avg</sub> = (Qstd <sub>i</sub> + Qstd <sub>f</sub> )/2  Fotal Time, Standard Volume, Vstd (m²) = Qstd <sub>avg</sub> x Total Time  Particulate Concentration (µg/m³)  Other Construction Site  Activities  Other Construction Site  N/A  Remarks:    U, 41/8							
Weight of Particulate (g)   D.0542     Mean Standard Flow,							
Mean Standard Flow, $Qstd_{avg} = (Qstd_i + Qstd_f)/2$ Fotal Time, Fotal Time, Fotal Time = (Tf - Ti) x 60  Standard Volume, $Vstd(m^2) = Qstd_{avg} \times Total Time$ Particulate Concentration ( $\mu g/m^3$ )  Observed Construction Activities  Other Construction Site  NIP  Remarks: $NIP$							
Total Time,  Total Time = (Tf - Ti) x 60  Standard Volume,  Vistd (m²) = Qstd <sub>avg</sub> x Total Time  Particulate Concentration (μg/m³)  Observed Construction Activities  Other Construction Site  NIA  Remarks:    U40.00							
Total Time = (Tf - Ti) x 60 Standard Volume, Vstd (m³) = Qstd <sub>avg</sub> x Total Time  Particulate Concentration (μg/m³)  Observed Construction Activities  Other Construction Site  N/A  Remarks:  Min Construction Site  N/A  Remarks:  Min Construction Site  N/A	$Qstd_{avg} = (Qstd_i)$	+ Qstd <sub>f</sub> )/2			1.13 7		
Vistd (m²) = Qstd <sub>avg</sub> x Total Time 1637. (   Particulate Concentration (μg/m³) 33. (   Observed Construction Main Construction Site N/A   Activities Other Construction Site N/A   Remarks: N/A		f - Ti) x 60			1440.00		
Description Construction Activities Other Construction Site NIA  Remarks:  Main Construction Site NIA  Other Construction Site NIA			<b>Time</b>	1637.1			
Construction Activities  Other Construction Site  NIA  Remarks:  Main Construction Site  NIA  Other Construction Site  NIA  Ot					-		
Remarks: NIA	Construction	Ma	in Construction Site	NIA			
	Activities	Oth	er Construction Site	NIA			
Conducted by: W.K. Gry Signature: Was Date: 2016/2020  Checked by: Mily Tang Signature: Mily Date: 22/6/2020	Remarks:	MA.					
Checked by: Maly Tang Signature: Mely Date: 22/6/2010	Conducted by	: : IN-K. Tav	1.4	Signature: Mad		Date•	20 161 2020
Checked by: Mily land Signature: Mily Date: 22/6/2010		7 7 9	<u>d</u>		· · · · · · · · · · · · · · · · · · ·	. 240.	. / 1-
	Checked by	:		Signature: M	ity	Date:	22/6/2010

# Service Contract No. NDO 04/2019 Environmental Team for Environmental Monitoring and Audit Works in Construction Phase for the First Phase Development of Kwu Tung North and Fanling North New Development Areas



Table I - Ambient Arsenic Concentration on 24<sup>th</sup> June 2020

Parameter	Monitoring Station	Arsenic (Refer to Report No.: 33701)	Standard Volume, Vstd = Qstd <sub>avg</sub> x Total Time (Refer to the 24-hr RSP Field Operation Data Log Sheet)	Ambient Arsenic Concentration	Exceedance (Refer to Table II for Action and Limit Level)
Ambient Arsenic Concentration, ng/m <sup>3</sup>	KTN-DMS4(A) - Temporary Structure at Pak Shek Au	0.98 µg	1652.4 m <sup>3</sup>	0.59 ng/m <sup>3</sup>	No

#### Table II – Action and Limit Levels for Ambient Arsenic Monitoring

Parameters	Action Level	Limit Level
Ambient Arsenic Concentration	9.36 ng/m <sup>3</sup> 80% of 11.7ng/m <sup>3</sup> –the highest ambient concentration predicted during the construction phase with mitigation measures implemented	11.7 ng/m <sup>3</sup> - the highest ambient arsenic concentration predicted during the construction phase with mitigation measures implemented

	Name	Signature	Date
Prepared by:	Meiling Tang	Meilon	8 July 2020
Checked by:	Ivy Tam	Turken	8 July 2020



Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

**APPLICANT:** 

Wellab (EM&A)

RM 1808, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

 Report No.:
 33701

 Date of Issue:
 2020-06-30

 Date Received:
 2020-06-26

 Date Tested:
 2020-06-29

 Date Completed:
 2020-06-30

ATTN:

Ms Ivy Tam

Page:

1 of 1

Sample Description:

1 sample as received from customer said to be quartz filter

Laboratory No.

33701

Project No.

WMA 20002

Project Title:

Service Contract No. NDO 04/2019

Environmental Team for Environmental Monitoring and Audit Works in Construction Phase for the First Phase Development of Kwu Tung North

and Fanling North New Development Areas

**Tests Requested & Methodology:** 

Item	Parameters	Ref. Method	Limit of reporting
1	Arsenic	In-house method SOP036 (ICP-MS)	0.18 μg

#### Results:

2100 41101		
Sample ID	200615/005	
Sample No.	33701-1	
Arsenic (μg)	0.98	

Remarks: 1)  $\leq$  = less than

2) Results for the test material reported as received

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE General Manager



Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT:

Wellab (EM&A)

RM 1808, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Report No.:
Date of Issue:

QC33701

Date Received:

2020-06-30 2020-06-26

Date Tested:

2020-06-26

Date Completed: Page:

2020-06-30 1 of 2

ATTN:

Ms Ivy Tam

QC report

Method Blank

Parameter	Method Blank	Acceptance
Arsenic (μg)	< 0.036	< 0.036

#### Filter Lot Blank

Parameter	Filter Lot Blank Acceptance		
Arsenic (μg)	0.07	N/A	

Laboratory control spike/ Method QC

Parameter	MQC	Acceptance	
Arsenic (%)	104	80-120	

#### Calibration check

Parameter	CCV	Acceptance	
Arsenic (%)	100	90-110	

#### Interference check solution A

Parameter	ICS A	Acceptance
Arsenic (μg)	< 0.036	< 0.036

#### Interference check solution AB

Parameter	ICS AB	Acceptance	
Arsenic (%)	107	70-130	

Remarks: 1)  $\leq$  less than

- 2) N/A = Not applicable
- 3) This report is the summary of quality control data for report number 33701

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE General Manager

\*



Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

 Report No.:
 QC33701

 Date of Issue:
 2020-06-30

 Date Received:
 2020-06-26

 Date Tested:
 2020-06-29

 Date Completed:
 2020-06-30

Page:

2 of 2

QC report

Matrix Spike

Parameter	Matrix Spike	Acceptance	
Arsenic (%)	104	75-125	

**Filter Duplicate** 

Parameter	Filter Duplicate	Acceptance	
Arsenic (%)	4	RPD≤20%	

#### Serial dilution check

Parameter	Serial dilution check	Acceptance
Arsenic (%)	97	90-110

Remarks: 1)  $\leq$  = less than

2) N/A = Not applicable

3) This report is the summary of quality control data for report number 33701

## Contract No. NDO 04/2019 Advance and First Stage Works of

## WELLAB匯力

consulting . testing . research

## Kwu Tung North and Fanling North New Development Areas

24-hr RSP Air Quality Monitoring (Project No.: WMA20002)

Field Operation Data Log Sheet

Sampling Date	& Time:	From: 24161202	<u>o                                    </u>		Colle	ction Date: 161612070
Operators:	W	c. Tang	Weather Strong	Cloudy Mild	Windy Calin	Rainy
	High Volum	- Campler	Model no.			GMW-PM10
	Titgh Volume		Blower Motor Seria	l no.	3225	
		RSP - Respirable S	uspended Particulat	es Sampler		, , , , , , , , , , , , , , , , , , , ,
Equipme	nt No.	A-11-17		Set Po	int	8.92
Slope,	, m	0-0204		Interce		1.1493
			Initial, I			Final, f
Ambient Pressu	re (mmHg), P	a	757.9			757.4
Ambient Tempe	erature (K), Ta	1	302.7			302.9
Delta (in. of Wa			8.9			8.9
$Y = [W \times (Ta+30)/Pa]^{1/2}$		1.975	. /.		1.978	
		= (Y - b)*0.0283/m	1.146	1.149		
Elapsed Timer Indicator (Hours), T		11248.89 11272.89		72.89		
Filter Identification no.		200615/005				
Weight of Filter (g)		4,2332			.2774	
Weight of Partic Mean Standard I				0.044	2	
Qstd <sub>avg</sub> = (Qstd <sub>i</sub>	-		1,147			
Total Time, Total Time = (T			1440.00			
Standard Volum Vstd (m²) = Qsto	e,	me	1652.4			
Particulate Con	centration (µ	ıg/m³)		26.7		
Observed Construction	Main	Construction Site	NA			
Activities	Other	Construction Site	NA			
Remarks:	NIA					
Conducted by	: WK Tan	<del>\</del>	Signature: Mx		Date:	261612020
Checked by	. M.	In Tane	Signature: M.	<b>1</b>	Deter	2916/2h
Checked by	· u	יטיא יי־יא	orginature: //v//	/'X'	Date:	211011000

#### Service Contract No. NDO 04/2019

## Environmental Team for Environmental Monitoring and Audit Works in Construction Phase for the First Phase Development of Kwu Tung North and Fanling North New Development Areas



Table I - Ambient Arsenic Concentration on 30th June 2020

Parameter	Monitoring Station	Arsenic (Refer to Report No.: 33715)	Standard Volume, Vstd = Qstd <sub>avg</sub> x Total Time (Refer to the 24-hr RSP Field Operation Data Log Sheet)	Ambient Arsenic Concentration	Exceedance (Refer to Table II for Action and Limit Level)
Ambient Arsenic Concentration, ng/m³	KTN-DMS4(A) - Temporary Structure at Pak Shek Au	2.8 µg	1651.9 m <sup>3</sup>	1.70 ng/m³	No

#### Table II - Action and Limit Levels for Ambient Arsenic Monitoring

Parameters	Action Level	Limit Level
Ambient Arsenic Concentration	9.36 ng/m <sup>3</sup> 80% of 11.7ng/m <sup>3</sup> –the highest ambient concentration predicted during the construction phase with mitigation measures implemented	11.7 ng/m <sup>3</sup> - the highest ambient arsenic concentration predicted during the construction phase with mitigation measures implemented

	Name	Signature	Date
Prepared by:	Meiling Tang	Meilox	10 July 2020
Checked by:	Kenneth Leung	Leens	10 July 2020



Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT:

Wellab (EM&A)

RM 1808, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

 Report No.:
 33715

 Date of Issue:
 2020-07-07

 Date Received:
 2020-07-02

 Date Tested:
 2020-07-03

 Date Completed:
 2020-07-07

ATTN:

Ms Ivy Tam

Page:

1 of 1

Sample Description

1 sample as received from customer said to be quartz filter

Laboratory No.

33715

Project No.

WMA 20002

Project Title:

Service Contract No. NDO 04/2019

Environmental Team for Environmental Monitoring and Audit Works in Construction Phase for the First Phase Development of Kwu Tung North

and Fanling North New Development Areas

**Tests Requested & Methodology:** 

Item	Parameters	Ref. Method	Limit of reporting
1	Arsenic	In-house method SOP036 (ICP-MS)	0.18 μg

#### Results:

Trebuits.	
Sample ID	200615/006
Sample No.	33715-1
Arsenic (µg)	2.8

Remarks: 1) <= less than

2) Results for the test material reported as received

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

**PATRICK TSE** General Manager



Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

**APPLICANT:** 

Wellab (EM&A)

RM 1808, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Report No.: QC33715 Date of Issue: 2020-07-07

Date Received: 2020-07-02 Date Tested: 2020-07-03 Date Completed: 2020-07-07

Page:

1 of 2

ATTN:

Ms Ivy Tam

QC report:

Method Blank

Parameter	Method Blank	Acceptance
Arsenic (µg)	< 0.036	< 0.036

#### Filter Lot Blank

The Est Bunk		
Parameter	Filter Lot Blank	Acceptance
Arsenic (µg)	0.07	N/A

Laboratory control spike/ Method QC

Parameter	MQC	Acceptance
Arsenic (%)	94	80-120

#### Calibration check

Parameter	CCV	Acceptance
Arsenic (%)	96	90-110

#### Interference check solution A

interior check solution A		
Parameter	ICS A	Acceptance
Arsenic (μg)	< 0.036	< 0.036

#### Interference check solution AB

Parameter	ICS AB	Acceptance
Arsenic (%)	104	70-130

Remarks: 1)  $\leq$  = less than

2) N/A = Not applicable

3) This report is the summary of quality control data for report number 33715

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE General Manager



Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### **TEST REPORT**

 Report No.:
 QC33715

 Date of Issue:
 2020-07-07

 Date Received:
 2020-07-02

 Date Tested:
 2020-07-03

 Date Completed:
 2020-07-07

Page:

2 of 2

QC report:

Matrix Spike		
Parameter	Matrix Spike	Acceptance
Arsenic (%)	95	75-125

Filter Duplicate

Thier Duplicate		
Parameter	Filter Duplicate	Acceptance
Arsenic (%)	9	RPD≤20%

Serial dilution check

Parameter	Serial dilution check	Acceptance	
Arsenic (%)	100	90-110	

Remarks: 1)  $\leq$  = less than

2) N/A = Not applicable

3) This report is the summary of quality control data for report number 33715

## Contract No. NDO 04/2019 Advance and First Stage Works of

## WELLAB匯力

consulting , testing , research

## Kwu Tung North and Fanling North New Development Areas

24-hr RSP Air Quality Monitoring (Project No.: WMA20002)

Field Operation Data Log Sheet

Sampling Date &	Time: From: 30 (	612020	(OV:00)		Colle	ction Date: 217120>		
Operators:	Ka Chun	Wea	ther Sunny d: Strong	Cloudy Mild	Windy Cama	Rainy		
			Model no.			GMW-PM10		
High Volume Sampler		Blow	Blower Motor Serial no.			322J		
	RSP - Re	spirable Suspen	ded Particulate	es Sampler	•			
Equipment	No.	H-11-17		Set F	oint	8.92		
Slope, n	n C	10204		Interc	ept. b	1.1493		
			Initial, I		Final, f			
Ambient Pressure	(mmHg), Pa		756.4	†	756.1			
Ambient Tempera	iture (K), Ta		307.2		301.2			
Delta (in. of Water), W			8.9			8.9		
$V = [W \times (Ta+30)/Pa]^{1/2}$			1.978		1.974			
tandard flow, Qstd $(m^3/min) = (Y - b)*0.0283/m$			1,150		1.145			
lapsed Timer Indicator (Hours), T			11272.91		11296.91			
ilter Identificatio	ilter Identification no.			200615/006				
Veight of Filter (g)			4.2532			4.2836		
Veight of Particulate (g)			0.0304					
Mean Standard Flow, Ostd <sub>avg</sub> = ( Qstd <sub>i</sub> + Qstd <sub>f</sub> )/2			1.147					
Total Time,  Total Time = (Tf - Ti) x 60			1440.00					
standard Volume, Std (m³) = Qstd <sub>avg</sub> x Total Time			1651.9					
	entration (μg/m³)		18,4					
Observed Construction	Main Construction Site		NA					
Activities	Other Construction	Site M/	MA					
Lemarks:	NA							
Conducted by	1, 1, 70	Ciono	stumo. 16 .		Deter	2.17/2020		
Conducted by.	Mely Tang	Siglio	<u>v. ///</u>	<u>"</u>	Date.	317/2020		
Checked by:	Mel - Tana	Signa	nture: Mc.	·	Date:	317/200		

APPENDIX F NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

#### Appendix F - Noise Monitoring Results

Location CP-FLN-NMS1 - Belair Monte (Existing)								
Date Weather	Time	Unit: dB (A) (5-min)			Average	Baseline Level		
		L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>		
4-Jun-20		13:30	69.2	71.4	66.3	67.5	- 69.9	
		13:35	68.5	70.7	64.9			
	Sunny	13:40	66.8	69.6	62.6			
	Suring	13:45	67.1	71.1	60.0			
		13:50	65.8	68.9	59.7			
		13:55	66.3	69.4	60.2			
		16:30	69.2	70.0	57.0	66.2		
		16:35	64.2	67.8	54.7			
10-Jun-20	Sunny	16:40	66.9	71.3	54.8			
10-Jun-20 S	Suring	16:45	63.8	67.3	56.4			
		16:50	65.6	69.6	57.9			
		16:55	64.7	68.2	55.6			
	Sunny	13:03	65.1	69.3	57.0	67.8		
16-Jun-20 S		13:08	66.3	68.6	61.8			
		13:13	69.6	72.0	64.5			
	Suring	13:18	69.3	71.8	64.3			
		13:23	65.5	68.3	59.0			
		13:28	68.6	69.0	59.9			
22-Jun-20	Sunny	09:30	67.7	71.6	54.8	66.5		
		09:35	65.1	70.4	55.2			
		09:40	66.5	70.4	56.7			
		09:45	66.6	70.0	55.6			
		09:50	66.0	69.3	52.8			
		09:55	66.7	69.0	54.2			

Location CP-KTN-NMS2 - Residential Buildings at Ma Tso Lung (Existing)								
Date Weather	Time	Unit: dB (A		nin)	Average	Baseline Level		
		L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>		
4-Jun-20	Sunny		10:35	55.8	58.7	44.2		
		10:40	54.8	57.1	42.4	54.4	58.6	
		10:45	55.6	58.7	44.1			
4-3011-20	Guilly	10:50	48.3	50.4	42.2	54.4		
		10:55	52.3	55.0	47.1			
		11:00	55.8	58.9	45.6			
		10:45	54.0	58.7	47.3	54.0		
		10:50	52.3	54.2	46.1			
10-Jun-20	Sunny	10:55	58.3	61.7	47.7			
10-3411-20	Suring	11:00	52.8	53.9	50.1			
		11:05	50.3	53.7	45.1			
		11:10	50.6	52.9	44.2			
		10:55	57.4	59.2	54.9	55.5		
	Cummu	11:00	54.6	56.8	53.6			
16 Jun 20		11:05	54.3	57.0	54.6			
16-Jun-20	Sunny	11:10	54.0	56.8	54.4	55.5		
		11:15	56.5	59.7	55.6			
		11:20	55.4	58.7	56.2			
	Sunny -	13:00	55.0	59.9	44.1	51.5		
22-Jun-20		13:05	48.7	49.4	42.7			
		13:10	48.7	53.6	41.4			
		13:15	49.3	53.2	42.0			
		13:20	50.8	53.9	44.8			
		13:25	52.7	54.4	45.4			


WMA20002 - Noise Results Wellab

# Appendix F - Noise Monitoring Results


Location CP-KTN-NMS3 - Fung Kong Garden (Existing)							
Date	Weather	Time	Unit: dB (A) (5-min)		Average	Baseline Level	
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>
		11:30	63.8	68.4	50.8	·	
		11:35	65.6	71.6	55.5		
4-Jun-20	Cloudy	11:40	56.0	57.4	54.4	63.2	
4-Juli-20	Cloudy	11:45	55.0	56.1	54.0	03.2	
		11:50	66.6	72.1	54.3		
		11:55	61.2	65.1	53.7		
		13:30	64.6	67.6	52.7		
	Sunny	13:35	64.1	67.1	59.8	64.8	- 51.6
10-Jun-20		13:40	61.6	62.7	55.2		
10-3011-20		13:45	65.3	66.7	52.1		
		13:50	65.9	66.8	52.6		
		13:55	65.9	66.9	53.7		
		11:30	53.8	56.3	52.4	55.1	
		11:35	54.6	57.0	53.8		
16-Jun-20	C	11:40	54.3	57.0	53.6		
10-Juli-20	Sunny	11:45	55.5	57.9	53.8	55.1	
		11:50	56.8	59.9	55.6		
		11:55	54.9	57.2	53.6		
_		13:45	55.5	57.9	53.8		
		13:50	54.9	57.2	53.6		
22 Jun 20	Cuppy	13:55	56.8	59.9	55.6	55.4	
22-Jun-20	Sunny	14:00	53.8	56.3	52.4	55.1	
		14:05	54.3	57.0	53.6		
		14:10	54.6	57.0	53.8		

Date Weather	Time	Un	it: dB (A) (5-r	nin)	Average	Baseline Leve	
		L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	
		14:30	72.6	73.6	71.3		
		14:35	68.6	70.5	66.3		
4-Jun-20	Sunny	14:40	65.0	67.6	61.0	67.8	
4-5u11-20	Guilly	14:45	63.1	64.4	61.4	07.0	
		14:50	64.3	68.2	54.8		
		14:55	64.4	70.0	54.4		
		09:20	62.5	67.5	52.6		
		09:25	67.5	70.6	65.4	65.2	57.2
10-Jun-20	Sunny	09:30	65.1	67.3	61.3		
10-0011-20	Curiny	09:35	64.2	71.5	56.3		
		09:40	64.9	68.2	54.4		
		09:45	65.3	67.2	58.5		
		10:10	65.4	67.8	62.8	62.7	
		10:15	63.4	65.8	61.8		
16-Jun-20	Sunny	10:20	62.7	65.6	59.8		
10-3411-20	Guilly	10:25	61.6	66.7	61.4	02.1	
		10:30	60.9	66.4	59.7		
		10:35	59.4	65.8	60.7		
		10:45	55.0	55.6	48.2		
		10:50	54.7	56.1	48.7		
22-Jun-20	Sunny	10:55	56.3	57.8	47.1	55.4	
22-3011 <b>-</b> 20	Guilly	11:00	54.7	56.6	48.2		
		11:05	53.3	54.7	51.1		
		11:10	57.3	58.1	52.9		

WMA20002 - Noise Results Wellab



#### **Noise Levels**



Title Service Contract No. NDO 04/2019
Environmental Team for Environmental Monitoring and Audit Works in Construction Phase for the First Phase Development of Kwu Tung North and Fanling North New Development Areas

Graphical Presentation of Noise Monitoring Results

Date

N.T.S Project
No. WMA20002

Appendix
F



APPENDIX G LANDFILL GAS MONITORING RESULTS



# Contract No. ND/2019/01

Development of Kwu Tung North & Fanling North New Development Area, Phase 1: Kwu Tung North New Development Area, Phase 1: Site formation & Infrastucture works

堆填區附近區域(Consultation Zone)每月氣體監察記錄

			氧氣 O2	甲烷 CH4	二氧化碳 CO2
日期及時間	位置	氣體及安全標 準	>19%	<10% LEL	<0.5%
02-06-2020 8:35	CZ PT 1		20.9	0	0
02-06-2020 8:45	CZ container 1		20.9	0	0

Prepared by: Matthew Cheng (Safety Officer) Date: 30-06-2020

# APPENDIX H WEATHER CONDITION

APPENDIX H – GENERAL WEATHER CONDITIONS DURING THE MONITORING PERIOD

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 Jun 2020	29.9	78	Trace
2 Jun 2020	29	82	6.4
3 Jun 2020	29.8	76	Trace
4 Jun 2020	30.1	75	Trace
5 Jun 2020	30	78	2.6
6 Jun 2020	26.8	89	183.8
7 Jun 2020	27.7	91	107.4
8 Jun 2020	28.6	88	40.9
9 Jun 2020	29.4	83	1.3
10 Jun 2020	29.8	78	0.2
11 Jun 2020	30.2	76	Trace
12 Jun 2020	30.4	75	-
13 Jun 2020	29.8	81	11.7
14 Jun 2020	28	84	29.3
15 Jun 2020	29.3	79	0.2

Service Contract No. NDO 04/2019 Environmental Team for EM&A Works in Construction Phase for the First Phase Development of KTN and FLN NDAs Monthly EM&A Report – June 2020

		Mondiny EMA Report – June 2020		
Date	Mean Air Temperature (°C)	Mean Relative	Precipitation	
	2	Humidity (%)	(mm)	
16 Jun 2020	28.6	81	9.4	
17 Jun 2020	29.1	77	0.9	
18 Jun 2020	29.5	77	0.1	
19 Jun 2020	29.9	74	Trace	
20 Jun 2020	30	74	-	
21 Jun 2020	30.2	76	Trace	
22 Jun 2020	30.4	77	Trace	
23 Jun 2020	30.3	77	-	
24 Jun 2020	30.4	77	-	
25 Jun 2020	30.2	76	0.1	
26 Jun 2020	30.3	77	1.3	
27 Jun 2020	30.2	77	1.2	
28 Jun 2020	30.4	75	Trace	
29 Jun 2020	30.5	74	0.4	
30 Jun 2020	30.7	74	Trace	

<sup>\*</sup> The above information was extracted from the daily weather summary by Hong Kong Observatory.

# APPENDIX I EVENT ACTION PLANS

# **Appendix I:**

**Table I-1: Event / Action Plan for Air Quality** 

77 T. V.	ACTION						
EVENT	ET	IEC	ER	CONTRACTOR			
ACTION LEVE	ACTION LEVEL						
1. Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC,ER and Contractor;</li> <li>Repeat measurement to confirm finding; and</li> <li>Increase monitoring frequency to daily.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method; and</li> <li>Review and advise the ET and ER on the effectiveness of the proposed remedial measures.</li> </ol>	1. Notify Contractor.	1. Identify source, investigate the causes of exceedance and propose remedial measures  2. Rectify any unacceptable practice and implement remedial measures; and  3. Amend working methods agreed with ER if appropriate.			
2. Exceedance for two or more consecutive samples	Identify source, investigate the causes of exceedance and propose remedial measures;  2. Inform IEC,ER and Contractor;  3. Advise the ER and Contractor on the effectiveness of the proposed remedial measures;  4. Repeat measurements to confirm findings;	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET and ER on the effectiveness of the proposed remedial	1. Confirm receipt of notification of failure in writing;  2. Notify Contractor; and  3. Supervise and ensure remedial measures properly implemented.	1. Identify source, investigate the causes of exceedance and propose remedial measures  2. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;  3. Implement the			

	<ul> <li>5. Increase monitoring frequency to daily;</li> <li>6. Discuss with IEC, ER and Contractor on remedial actions required;</li> <li>7. If exceedance continues, arrange meeting with IEC and ER; and</li> <li>8. If exceedance stops, ceas additional monitoring.</li> </ul>	remedial measure		agreed proposals; and 4. Amend proposal if appropriate.
LIMIT LEVEL				
1.Exceedance for one sample	Identify source, investigate the causes of exceedance and propose remedial measures;  2. Inform ER, Contractor, IEC and EPD;  3. Repeat measurement to confirm finding;  4. Increase monitoring frequency to daily;  5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET, ER and Contractor on possible remedial measures; 4. Advise the ER and ET on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures.	1. Confirm receipt of notification of failure in writing;  2. Notify Contractor; and  3. Supervise and ensure remedial measures properly implemented.	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>Implement the agreed proposals; and</li> <li>Amend proposal if appropriate.</li> </ol>
2.Exceedance for two or more	1. Notify IEC, ER, Contractor and EPD;	Check monitoring     data submitted by	Confirm receipt of     notification of failure	Identify source,     investigate the causes     of exceedance and

consecutive	2. Identify source;	ET;	in writing;	propose remedial
samples	3. Repeat measurement to	2. Check	2. Notify Contractor;	measures;
	confirm findings;	Contractor's	3. In consultation with	2. Take immediate action
	4. Increase monitoring	working method;	the ET and IEC,	to avoid
	frequency to daily;	3. Discuss amongst	agree with the	further exceedance;
	5. Carry out analysis of	ER, ET, and	Contractor on the	3. Submit proposals for
	Contractor's working	Contractor on the	remedial measures to	remedial actions to ER
	procedures to	potential remedial	be implemented;	with a copy to ET
	determine possible	actions;	4. Supervise and ensure	and IEC within 3
	mitigation to be	4. Review	remedial measures	working days of
	implemented;	Contractor's	properly	notification;
	6. Arrange meeting with	remedial actions	implemented;and	4. Implement the agreed
	IEC, Contractorand ER	whenever	5.	proposals;
	to discuss the remedial	necessary to	If exceedancecontinu	5. Resubmit proposals if
	actions to be taken;	assure their	es, consider what	problem still not under
	7. Assess effectiveness of	effectiveness and	portion of the work is	control;
	Contractor's remedial	advise the ER	responsible and	6. Stop the relevant
	actions and keep IEC,	accordingly;and	instruct the	portion of works as
	EPD and ER informed	5. Supervise the	Contractor to stop	determined by the ER
	of the results;	implementation of	that portion of work	until the exceedanceis
	8. If exceedancestops,	remedial	until	abated.
	cease additional	measures.	the exceedanceis	
	monitoring.		abated.	

Abbreviations: ET – Environmental Team, IEC – Independent Environmental Checker, ER – Engineer's Representative

**Table I-2: Event / Action Plan for Construction Noise** 

EVENT		ACTION					
	ET	IEC	ER	CONTRACTOR			
Action Level	1. Notify IEC, ER and	1. Review the monitoring	1. Confirm receipt of	1. Submit noise			
	Contractor;	data submitted by the	notification of failure	mitigation proposals			
	2. Carry out investigation;	ET;	in writing;	to ER and copy to			
	3. Report the results of	2. Review the	2. Notify the Contractor;	the IEC and ET;			
	investigation to the IEC,	construction methods	3. Require Contractor to	2. Implement noise			
		and proposed remedial		mitigation			

WMA20002\App I - Event Action Plan

EVENT	ACTION					
	ET	IEC	ER	CONTRACTOR		
	ER and Contractor;  4. Discuss jointly with the Contractor and formulate remedial measures;  5. Increase monitoring frequency to check mitigation effectiveness.	measures by the Contractor, and advise the ET and ER if the proposed remedial measures would be sufficient; 3. Supervise the implementation of remedial measures.	propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented	proposals.		
Limit Level	<ol> <li>Identify source;</li> <li>Inform IEC, ER and Contractor;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase the monitoring frequency;</li> <li>Carry out analysis of Contractor's working procedures with the ER and Contractor to determine possible mitigation to be implemented;</li> <li>Inform IEC, ER and Contractor the causes and actions taken for the exceedances;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC informed of the results;</li> <li>If exceedance stops, cease</li> </ol>	1. Discuss amongst the ER, ET, and Contractor on the potential remedial actions;  2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;  3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of exceedance in writing; 2. Notify the Contractor; 3. Require the Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to the ER and copy to the ET and IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problems still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.		

Abbreviations: ET – Environmental Team, IEC – Independent Environmental Checker, ER – Engineer's Representative

Table I-3: Actions in the event of LFG being detected

Parameter	Monitoring Results	Actions
$O_2$	<19% v/v	Increase underground ventilation to restore O <sub>2</sub> to >19% v/v
	<18% v/v	Stop works, evacuate all personnel, prohibit entry, and increase ventilation to restore O <sub>2</sub> level to >19%
CH <sub>4</sub>	>10% LEL	Prohibit hot works, increase ventilation to restore CH4 to <10% LEL
	>20% LEL	Stop works, evacuate all personnel, increase ventilation further to restore CH <sub>4</sub> to <10% LEL
$CO_2$	>0.5% v/v	Increase ventilation to restore C $O_2$ to $<0.5\%$ v/v
	>1.5% v/v	Stop works, evacuate all personnel, increase ventilation further to restore $CO_2$ to $<0.5\%$

Note: Depending on the results of the measurements, actions required will vary and should be set down by the Safety Officer or another appropriately qualified person. As a minimum these should encompass those actions specified in the above table.

Table I-4: Event / Action Plan for Ambient Arsenic Monitoring

	ACTION						
EVENT	ET	IEC	ER	CONTRACTOR			
ACTION LEVE	ACTION LEVEL						
1. Exceedance	1. Identify source, investigate	1. Check monitoring	1. Notify	1. Rectify any			
for one	the causes of exceedance	data submitted by	Contractor.	unacceptable			
sample	and propose remedial	ET;		practice;			
	measures;	2. Check Contractor's		2. Amend working			
	2. Inform IEC,ER and	working method;		methods if			
	Contractor;	and		appropriate			
	3. Repeat measurement to	3. Review and advise					
	confirm finding; and	the ET and ER on the					
	4. Increase monitoring	effectiveness of the					

	frequency to daily.	proposed remedial measures.		
2. Exceedance	1. Identify source, investigate	e 1. Check monitoring	1. Confirm receipt	1 1
for two or	the causes of exceedance	data submitted by	of notification o	f remedial actions to
more	and propose remedial	ET;	failure in	ER with a copy to
consecutive	measures;	2. Check Contractor's	writing;	ET and IEC within 3
samples	2. Inform IEC,ER and	working method;	2. Notify	working days of
	Contractor;	3. Discuss with ET ar	nd Contractor; and	notification;
	3. Advise the ER and	Contractor on	3. Supervise	2. Implement the
	Contractor on the	possible remedial	and ensure	agreed proposals;
	effectiveness of the	measures;	remedial	and
	proposed remedial	4. Advise the ET and	measures	3. Amend proposal if
	measures;	ER on the	properly	appropriate.
	4. Repeat measurements to	effectiveness of the	implemented.	
	confirm findings;	proposed remedial		
	5. Increase monitoring	measures; and		
	frequency to daily;	5. Supervise		
	6. Discuss with IEC, ER and	Implementation of		
	Contractor on remedial	remedial measures		
	actions required;			
	7. If exceedance continues,			
	arrange meeting with IEC			
	and ER; and			
	8. If exceedance stops, cease			
	additional monitoring.			
LIMIT LEVEL				
1.Exceedance	1. Identify source,	1. Check monitoring	1. Confirm receipt of	1. Identify source,
for one	investigate the causes	data submitted by	notification of	investigate the causes
sample	of exceedance and	ET;	failure in writing;	of exceedance and
	propose remedial	2. Check Contractor's	2. Notify Contractor;	propose remedial
	measures;	working method;	and	measures;
	2. Inform ER, Contractor,	3. Discuss with ET,	3. Supervise and	2. Take immediate action
	IEC and EPD;	ER and Contractor	ensure remedial	to avoid
	3. Repeat measurement to	on possible	measures properly	further exceedance;

2.Exceedance for two or	confirm finding;  4. Increase monitoring frequency to daily;  5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.  1. Notify IEC, ER, Contractor and EPD;	remedial measures; 4. Advise the ER and ET on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures.  1. Discuss amongst ER, ET, and	implemented.  1. Confirm receipt of notification of	<ul> <li>3. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>4. Implement the agreed proposals; and</li> <li>5. Amend proposal if appropriate.</li> <li>1. Take immediate action to avoid</li> </ul>
more consecutive samples	<ol> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	Contractor on the potential remedial actions;  2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;  3. Supervise the implementation of remedial measures	failure in writing;  2. Notify Contractor;  3. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented;  4. Supervise and ensure remedial measures properly implemented; and  5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until	further exceedance;  2. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;  3. Implement the agreed proposals;  4. Resubmit proposals if problem still not under control;  5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Service Contract No. NDO 04/2019 Environmental Team for EM&A Works in Construction Phase for the First Phase Development of KTN and FLN NDAs Monthly EM&A Report

	the exceedanceis	
	abated.	

Abbreviations: ET – Environmental Team, IEC – Independent Environmental Checker, ER – Engineer's Representative

# APPENDIX J SUMMARY OF EXCEEDANCE

# **Appendix J: Exceedance Report**

### (A) Exceedance Report for Air Quality

Environmental Monitoring	Parameter	No. of non-project related Exceedance		- ° I Angtriictian	
		Action Level	Limit Level	Action Level	Limit Level
	1-hr TSP	0	0	0	0
Air Quality	24-hr TSP	0	0	0	0
	24-hr RSP (Ambient Arsenic)	0	0	0	0

# (B) Exceedance Report for Construction Noise

Environmental Manitaring	Parameter	No. of non-project related Exceedance		No. of non-project related Exceedance the Constru		the Construct	ance related to ion Activities of ontract
Monitoring		Action Level	Limit Level	Action Level	Limit Level		
Noise	$L_{eq(30 \text{ min.})}  dB(A)$	0	0	0	0		

(C) Exceedance Report for Landfill Gas

Environmental Manitaring	Parameter	No. of non-project related Exceedance		The Construction Activities	
Monitoring		Action Level	Limit Level	Action Level	Limit Level
Landfill Gas	O <sub>2</sub> (% v/v) CH <sub>4</sub> (% LEL) CO <sub>2</sub> (%v/v)	0	0	0	0

# APPENDIX K SITE AUDIT SUMMARY

# ND/2019/01 – Kwu Tung North New Development Area, Phase 1: Site Formation and Infrastructure Work

Checklist Reference Number	200602
Date	2 June 2020 (Tuesday)
Time	9:30-10:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Air Quality	Accin (10.
	No environmental deficiency was identified during site inspection.	<del> </del>
<del></del>		-
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	D. Water Quality	
200602-O01	Vehicles are not cleaned of earth, mud and debris before leaving the site.	D11
200602-R03	Water should be regularly cleared.	D12iv
	E. Waste / Chemical Management	
200602-O02	Chemical is leaked out from the container.	E13
	F. Land Contamination	
	No environmental deficiency was identified during site inspection.	
	G. Landfill Gas Hazard	
	No environmental deficiency was identified during site inspection.	
	H. Cultural Heritage	
	No environmental deficiency was identified during site inspection.	
	I. Landscape and Visual	
200602-R04	Screen hoarding should be properly maintained and provided.	12
	J. Ecology	
	No environmental deficiency was identified during site inspection.	
	K. Permits/Licences	
	No environmental deficiency was identified during site inspection.	
	L. Others	
	• Follow-up on previous audit section (Ref. No.:200526), item 200526-R02 and 200526-R04 were remarked as 200602-R03 and 200602-R04 respectively. Follow-up action is needed to be reviewed.	

	Name	Signature	Date
Recorded by	Kimmy Lui	in	2 June 2020
Checked by	Dr. Priscilla Choy	WI	8 June 2020

# ND/2019/01 – Kwu Tung North New Development Area, Phase 1: Site Formation and Infrastructure Work

Checklist Reference Number	200611
Date	11 June 2020 (Thursday)
	9:30-10:00

Ref. No.	Non-Compliance	Relate Item N
	None identified	-
		Relate
Ref. No.	Remarks/Observations	Item N
	B. Air Quality	
	No environmental deficiency was identified during site inspection.	
	C. Noise	
· · · · · · · · · · · · · · · · · · ·	No environmental deficiency was identified during site inspection.	
	D. Water Quality	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	1 To chande deficiency was identified during site inspection.	
	F. Land Contamination	
	No environmental deficiency was identified during site inspection.	
	G. Landfill Gas Hazard	
	No environmental deficiency was identified during site inspection.	
	H. Cultural Heritage	
	No environmental deficiency was identified during site inspection.	
	I. Landscape and Visual	
	No environmental deficiency was identified during site inspection.	
	J. Ecology	
	No environmental deficiency was identified during site inspection.	
	, , , , , , , , , , , , , , , , , , , ,	
	K. Permits/Licences	
	No environmental deficiency was identified during site inspection.	
	L. Others	
···	• Follow-up on previous audit section (Ref. No.:200602), all identified environmental	
	deficiency was observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Kimmy Lui	(	11 June 2020
Checked by	Dr. Priscilla Choy	WI	15 June 2020

# ND/2019/01 – Kwu Tung North New Development Area, Phase 1: Site Formation and Infrastructure Work

Checklist Reference Number	200616
Date	16 June 2020 (Tuesday)
Time	9:35-10:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Air Quality	
	No environmental deficiency was identified during site inspection.	
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	D. Water Quality	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
200616-R01	Chemical wate/oil should be stored properly in designated area.	E2
	F. Land Contamination	
	No environmental deficiency was identified during site inspection.	
	G. Landfill Gas Hazard	
	No environmental deficiency was identified during site inspection.	
	H. Cultural Heritage	
	No environmental deficiency was identified during site inspection.	
	I. Landscape and Visual	
	No environmental deficiency was identified during site inspection.	
	J. Ecology	
	No environmental deficiency was identified during site inspection.	
	K. Permits/Licences	
	No environmental deficiency was identified during site inspection.	
	L. Others	
	• Follow-up on previous audit section (Ref. No.:200611), no major environmental deficiency was identified during site inspection.	

	Name	Signature	Date
Recorded by	Kimmy Lui	$\omega_{0}$	16 June 2020
Checked by	Dr. Priscilla Choy	NA	16 June 2020

# ND/2019/01 – Kwu Tung North New Development Area, Phase 1: Site Formation and Infrastructure Work

Checklist Reference Number	200623
Date	23 June 2020 (Tuesday)
	9:35-10:45

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
200623-R01	B. Air Quality	
200023-101	The exposed worksite and haul road should be watered regularly.	B1
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	desired during site inspection.	
	D. Water Quality	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
200623-R02	Chemical waste/oil should be disposed of properly.	E2ii
	F. Land Contamination	
	No environmental deficiency was identified during site inspection.	
	G. Landfill Gas Hazard	
	No environmental deficiency was identified during site inspection.	
	H. Cultural Heritage	
	No environmental deficiency was identified during site inspection.	
	I. Landscape and Visual	
	No environmental deficiency was identified during site inspection.	
	J. Ecology	
<del></del>	No environmental deficiency was identified during site inspection.	
	110 SATA Official action of the faction of during site inspection.	
	K. Permits/Licences	
	No environmental deficiency was identified during site inspection.	
	L. Others	
	• Follow-up on previous audit section (Ref. No.:200616), all identified environmental deficiency was observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Ella Ho	BA	23 June 2020
Checked by	Dr. Priscilla Choy	WI	23 June 2020

# ND/2019/01 – Kwu Tung North New Development Area, Phase 1: Site Formation and Infrastructure Work

Checklist Reference Number	200630
Date	30 June 2020 (Tuesday)
Time	9:30-10:50

Ref. No.	Non-Compliance	Related Item No.
Kei. 110.	None identified	Rem No.
	110110 Idoliciilod	Related
Ref. No.	Remarks/Observations	Item No.
=====	B. Air Quality	200211
200630-R01	The exposed worksite and haul road should be watered regularly.	B1
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	D. Water Quality	
·	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
200630-R02	Chemical oil should be stored properly in designated area.	E2i
	F. Land Contamination	
	No environmental deficiency was identified during site inspection.	
	G. Landfill Gas Hazard	
	No environmental deficiency was identified during site inspection.	
	H. Cultural Heritage	
	No environmental deficiency was identified during site inspection.	
	I. Landscape and Visual	
	No environmental deficiency was identified during site inspection.	
	J. Ecology	
	No environmental deficiency was identified during site inspection.	
	K. Permits/Licences	
	No environmental deficiency was identified during site inspection.	
	L. Others	
	• Follow-up on previous audit section (Ref. No.:200623), all identified environmental deficiency was observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Kimmy Lui	4	30 June 2020
Checked by	Dr. Priscilla Choy	MA	30 June 2020

ND/2019/06 – Fanling North New Development Area, Phase 1: Reprovisioning of North District Temporary Wholesale Market for Agricultural Products

Checklist Reference Number	200604
Date	4 June 2020 (Thusday)
Time	10:00-10:30

		Related
Ref. No.	Non-Compliance	Item No.
<u>-</u>	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Air Quality	
	No environmental deficiency was identified during site inspection.	
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	D. Water Quality	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Landscape and Visual	
	No environmental deficiency was identified during site inspection.	
	G. Ecology	
	No environmental deficiency was identified during site inspection.	
	H. Permits/Licences	
	No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow-up on previous audit section (Ref. No.: 200528), all identified environmental deficiency was observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Kimmy Lui	ais	4 June 2020
Checked by	Dr. Priscilla Choy	WI	8 June 2020

ND/2019/06 – Fanling North New Development Area, Phase 1: Reprovisioning of North District Temporary Wholesale Market for Agricultural Products

Checklist Reference Number	200612
Date	12 June 2020 (Friday)
Time	14:00-14:35

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Air Quality	
	No environmental deficiency was identified during site inspection.	
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	D. Water Quality	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Landscape and Visual	
	No environmental deficiency was identified during site inspection.	
	G. Ecology	
	No environmental deficiency was identified during site inspection.	
	H. Permits/Licences	
	No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow-up on previous audit section (Ref. No.: 200604), no environmental deficiency was identified during site inspection	

	Name	Signature	Date
Recorded by	Kimmy Lui	14	12 June 2020
Checked by	Dr. Priscilla Choy	h	15 June 2020

ND/2019/06 – Fanling North New Development Area, Phase 1: Reprovisioning of North District Temporary Wholesale Market for Agricultural Products

Checklist Reference Number	200618
Date	18 June 2020 (Thursday)
Time	10:00-10:35

Ref. No.	Non-Compliance	Related Item No.
IXEI. 110.	None identified	Hem No.
	I YORE RECIEFFEE	Related
Ref. No.	Remarks/Observations	Item No.
RCI. 1(0,	B. Air Quality	RUM 110.
	No environmental deficiency was identified during site inspection.	
	The entrional deflection was designed during site inspection.	
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	i i i i i i i i i i i i i i i i i i i	
	D. Water Quality	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
200618-R01	Chemical waste, waste oil containers should be disposed of properly.	E2ii
	F. Landscape and Visual	
	No environmental deficiency was identified during site inspection.	
	G. Ecology	
	No environmental deficiency was identified during site inspection.	
	, , , , , , , , , , , , , , , , , , , ,	
	H. Permits/Licences	
	No environmental deficiency was identified during site inspection.	
	, , , , , , , , , , , , , , , , , , , ,	
	I. Others	
	• Follow-up on previous audit section (Ref. No.: 200612), no environmental deficiency was	
	identified during site inspection	

	Name	Signature	Date
Recorded by	Kimmy Lui	Cin	18 June 2020
Checked by	Dr. Priscilla Choy	N.F.	18 June 2020

ND/2019/06 – Fanling North New Development Area, Phase 1: Reprovisioning of North District Temporary Wholesale Market for Agricultural Products

Checklist Reference Number	200626
Date	26 June 2020 (Friday)
Time	14:00-14:40

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	•
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Air Quality	
	No environmental deficiency was identified during site inspection.	
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	D. Water Quality	
200626-R02	Debris and rubbish in U-channel should be cleared and disposed of properly.	D17
	E. Waste / Chemical Management	
200626-R01	Chemical waste, waste oil containers should be stored properly in designated place.	E2i
	F. Landscape and Visual	
	No environmental deficiency was identified during site inspection.	
	G. Ecology	
	No environmental deficiency was identified during site inspection.	
	H. Permits/Licences	
	No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow-up on previous audit section (Ref. No.: 200618), all identified environmental deficiency was observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Kimmy Lui	Cin	29 June 2020
Checked by	Dr. Priscilla Choy	WI	29 June 2020

APPENDIX L ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	Implementation
	Log	(What Measures)	recommended	implement	measures	Implement the	Status
	Ref		Measures & Main	the	(Where)	measures?	
			Concerns to address	measures?		(When)	
			(What Requirements)	(Who)			
Construc	ction Dus	t Impact					
S3.8	D1	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 92.1%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.7 L/m2 to achieve the respective dust	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	*
S3.8	D2	removal efficiencies  The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	*
S3.8	D3	Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction Phase  • Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;  • Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;  • A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones;  • The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;  • Where practicable, vehicle washing facilities with high	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	* ^

pressure water jet should be provided at every discernible	^
or designated vehicle exit point. The area where vehicle	
washing takes place and the road section between the	
washing facilities and the exit point should be paved with	
concrete, bituminous materials or hardcores;	
When there are open excavation and reinstatement works,	٨
hoarding of not less than 2.4m high should be provided as	
far as practicable along the site boundary with provision	
for public crossing. Good site practice shall also be	
adopted by the Contractor to ensure the conditions of the	
hoardings are properly maintained throughout the	
construction period.	
The portion of any road leading only to construction site	^
that is within 30m of a vehicle entrance or exit should be	
kept clear of dusty materials;	
Surfaces where any pneumatic or power-driven drilling,	^
cutting, polishing or other mechanical breaking operation	
takes place should be sprayed with water or a dust	
suppression chemical continuously;	
Any area that involves demolition activities should be	
sprayed with water or a dust suppression chemical	^
immediately prior to, during and immediately after the	
activities so as to maintain the entire surface wet;	
Where a scaffolding is erected around the perimeter of a	
building under construction, effective dust screens,	^
sheeting or netting should be provided to enclose the	
scaffolding from the ground floor level of the building, or a	
canopy should be provided from the first floor level up to	
the highest level of the scaffolding;	
Any skip hoist for material transport should be totally	N/A
enclosed by impervious sheeting;	
Every stock of more than 20 bags of cement or dry	
pulverised fuel ash (PFA) should be covered entirely by	N/A
impervious sheeting or placed in an area sheltered on the	
top and the 3 sides;	
Cement or dry PFA delivered in bulk should be stored in a	N/A
closed silo fitted with an audible high level alarm which is	
interlocked with the material filling line and no overfilling is	
allowed;	
Loading, unloading, transfer, handling or storage of bulk	N/A
cement or dry PFA should be carried out in a totally	

		<ul> <li>enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and</li> <li>Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>					N/A
S3.8	D4	Implement regular dust monitoring under EM&A programme	Monitoring of dust impact	Contractor	Selected	Construction	٨
		during the construction stage.			representative	phase	
					dust		
					monitoring station		
Noise Im	pact (Cons	truction Phase)			,		
S4.9	N1	<ul><li>Implement the following good site management practices:</li><li>Only well-maintained plant should be operated on-site and</li></ul>	Control construction airborne	Contractor	All construction	Construction	
		plant should be serviced regularly during the construction programme;	noise		sites	phase	٨
		<ul> <li>Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> </ul>					۸
		<ul> <li>Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away</li> </ul>					٨
		from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;					
		<ul> <li>Mobile plant should be sited as far away from NSRs as possible and practicable;</li> </ul>					۸
		Material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.					٨
S4.9	N2	Install temporary site hoarding (approx 2.4m high) located on	Reduce the construction	Contractor	All construction	Construction	٨
		the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly	noise levels at low-level		sites where	phase	
		maintained throughout the construction period.	zone of NSRs through partial		practicable		

			screening.				
S4.9	N3	Install movable noise barriers and full enclosure and acoustic mat, screen the noisy plants including air compressor and	Screen the noisy plant items	Contractor	All construction	Construction	۸
		generator.	to be used at all construction		sites where	phase	
			sites		practicable		
S4.9	N4	Use of "Quiet" Plant and Working Methods	Reduce the noise levels of	Contractor	All construction	Construction	N/A
			plant items		sites where	phase	
					practicable		
S4.9	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within	Contractor	All construction	Construction	۸
			the same work site to reduce		sites where	phase	
			the construction airborne		practicable		
			noise				
S4.9	N6	Implement a noise monitoring under EM&A programme.	Monitor the construction	Contractor	Selected	Construction	۸
			noise levels at the selected		representative	phase	
			representative locations		noise monitoring		
					stations		
Water C	Quality Impa	act (Construction Phase)		<u> </u>			
S5.7	W1	Construction Runoff and Site Drainage	Control construction runoff	Contractor	All construction	Construction	
		In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection			sites	phase	
		Department, 1994 (ProPECC PN 1/94), construction phase				·	
		mitigation measures should be provided and the Storm Water					
		Pollution Control Plan is given below.					
		where appropriate, should include the following:  Stormwater Pollution Control Plan					
		At the start of site establishment, perimeter cut-off drains					*
		to direct off-site water around the site should be					
		constructed with internal drainage works and erosion and					
		sedimentation control facilities implemented. Channels					
		(both temporary and permanent drainage pipes and					
		culverts), earth bunds or sand bag barriers should be					
		provided on site to direct stormwater to silt removal					

Г		
	facilities. The design of the temporary on-site drainage	
	system will be undertaken by the Contractor prior to the	
	commencement of construction.	2
	Diversion of natural stormwater should be provided as far	^
	as possible. The design of temporary on-site drainage	
	should prevent runoff going through site surface,	
	construction machinery and equipments in order to avoid	
	or minimize polluted runoff. Sedimentation tanks with	
	sufficient capacity, constructed from pre-formed	
	individual cells of approximately 6 to 8m3 capacities,	
	are recommended as a general mitigation measure	
	which can be used for settling surface runoff prior to	
	disposal. The system capacity shall be flexible and able	
	to handle multiple inputs from a variety of sources and	
	suited to applications where the influent is pumped.	
	The dikes or embankments for flood protection should be	^
	implemented around the boundaries of earthwork areas.	, and the second
	Temporary ditches should be provided to facilitate the	
	runoff discharge into an appropriate watercourse,	
	through a silt/sediment trap. The silt/sediment traps	
	should be incorporated in the permanent drainage	
	channels to enhance deposition rates.	
	The design of efficient silt removal facilities should be	۸
	based on the guidelines in Appendix A1 of ProPECC PN	
	1/94. The detailed design of the sand/silt traps should be	
	undertaken by the contractor prior to the commencement	
	of construction.	
	Construction works should be programmed to minimize	N/A
	surface excavation works during the rainy seasons (April	
	to September). All exposed earth areas should be	
	completed and vegetated as soon as possible after	
	earthworks have been completed. If excavation of soil	
	cannot be avoided during the rainy season, or at	
	any time of year when rainstorms are likely, exposed	
	slope surfaces should be covered by tarpaulin or other	

 		T	 	
	means.			
	All drainage facilities and erosion and sediment control			۸
	structures should be regularly inspected and maintained			
	to ensure proper and efficient operation at all times and			
	particularly following rainstorms. Deposited silt and grit			
	should be removed regularly and disposed of by			
	spreading evenly over stable, vegetated areas.			
	Measures should be taken to minimise the ingress of site			
	drainage into excavations. If the excavation of trenches			۸
	in wet periods is necessary, it should be dug and			
	backfilled in short sections wherever practicable. Water			
	pumped out from trenches or foundation excavations			
	should be discharged into storm drains via silt removal			
	facilities.			
	All open stockpiles of construction materials (for			*
	example, aggregates, sand and fill material) of more than			
	50m3 should be covered with tarpaulin or similar fabric			
	during rainstorms. Measures should be taken to prevent			
	the washing away of construction materials, soil, silt or			
	debris into any drainage system.			۸
	Manholes (including newly constructed ones) should			
	always be adequately covered and temporarily sealed so			
	as to prevent silt, construction materials or debris being			
	washed into the drainage system and storm runoff being			
	directed into foul sewers.			۸
	Precautions to be taken at any time of year when			
	rainstorms are likely, actions to be taken when a			
	rainstorm is imminent or forecasted, and actions to be			
	taken during or after rainstorms are summarized in			
	Appendix A2 of ProPECC PN 1/94. Particular attention			
	should be paid to the control of silty surface runoff during			
	storm events.			
	All vehicles and plant should be cleaned before leaving a			۸
	construction site to ensure no earth, mud, debris and the			
	like is deposited by them on roads. An adequately			

	works, deployment of silt curtain should be implemented,	diversion				
	In order to prevent sediment transport during riverbank	impact due to stream		required diversion	phase	N/A
			2 2 40.0.			NI/A
S5.7 W2	Stream Diversion	Minimize water quality	Contractor	All streams that	Construction	
	designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.  Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.  Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.  All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.  Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the meander, wetlands and fish ponds.					N/A ^

1			T	T		
	especially when construction works encroach or occur in					
	close distance to water body. It is recommended to carry					
	out all the riverbank works and diversion works within a					
	cofferdam or diaphragm wall and the work areas on					
	riverbed should be kept in dry condition.					
W3	Groundwater from Contaminated Area	Minimize water quality	Contractor	All identified	Construction	
	For other inaccessible sites, site investigation is required	impact due to potential		groundwater-	phase	N/A
	when they are resumed and handed over to the Project	groundwater from		contaminated		
	Proponent to identify if contaminated groundwater is	contaminated area		areas		
	found.					
	If the investigation results indicated that the groundwater					N/A
	to be generated from construction works would be					
	contaminated, the contaminated groundwater should be					
	either discharged into recharged wells, or properly treated					
	in compliance with the requirements of Technical					
	Memorandum on Standards for Effluents Discharged into					
	Drainage on Sewerage Systems, Inland and Coastal					
	Waters.					
	If recharged well method were used, the groundwater					N/A
	quality in the recharged well should not be affected by					
	recharging operation, i.e. the pollution levels of the					
	recharged groundwater should not be higher than that in					
	the recharging wells.					
	If treatment and discharge method were used, the design					N/A
	of wastewater treatment facilities, such as active carbon					
	and petrol interceptor, should be submitted to the EPD					
	and a discharge license should be obtained under the					
	W3	close distance to water body. It is recommended to carry out all the riverbank works and diversion works within a cofferdam or diaphragm wall and the work areas on riverbed should be kept in dry condition.  W3  Groundwater from Contaminated Area  • For other inaccessible sites, site investigation is required when they are resumed and handed over to the Project Proponent to identify if contaminated groundwater is found.  • If the investigation results indicated that the groundwater to be generated from construction works would be contaminated, the contaminated groundwater should be either discharged into recharged wells, or properly treated in compliance with the requirements of Technical Memorandum on Standards for Effluents Discharged into Drainage on Sewerage Systems, Inland and Coastal Waters.  • If recharged well method were used, the groundwater quality in the recharged well should not be affected by recharging operation, i.e. the pollution levels of the recharged groundwater should not be higher than that in the recharging wells.  • If treatment and discharge method were used, the design of wastewater treatment facilities, such as active carbon and petrol interceptor, should be submitted to the EPD	close distance to water body. It is recommended to carry out all the riverbank works and diversion works within a cofferdam or diaphragm wall and the work areas on riverbed should be kept in dry condition.  W3 Groundwater from Contaminated Area  • For other inaccessible sites, site investigation is required when they are resumed and handed over to the Project Proponent to identify if contaminated groundwater is found.  • If the investigation results indicated that the groundwater to be generated from construction works would be contaminated, the contaminated groundwater should be either discharged into recharged wells, or properly treated in compliance with the requirements of Technical Memorandum on Standards for Effluents Discharged into Drainage on Sewerage Systems, Inland and Coastal Waters.  • If recharged well method were used, the groundwater quality in the recharged well should not be affected by recharging operation, i.e. the pollution levels of the recharged groundwater should not be higher than that in the recharging wells.  • If treatment and discharge method were used, the design of wastewater treatment facilities, such as active carbon and petrol interceptor, should be submitted to the EPD	close distance to water body. It is recommended to carry out all the riverbank works and diversion works within a cofferdam or diaphragm wall and the work areas on riverbed should be kept in dry condition.  W3  Groundwater from Contaminated Area  • For other inaccessible sites, site investigation is required when they are resumed and handed over to the Project Proponent to identify if contaminated groundwater is found.  • If the investigation results indicated that the groundwater to be generated from construction works would be contaminated, the contaminated groundwater should be either discharged into recharged wells, or properly treated in compliance with the requirements of Technical Memorandum on Standards for Effluents Discharged into Drainage on Sewerage Systems, Inland and Coastal Waters.  • If recharged well method were used, the groundwater quality in the recharged well should not be affected by recharging operation, i.e. the pollution levels of the recharged groundwater should not be higher than that in the recharging wells.  • If treatment and discharge method were used, the design of wastewater treatment facilities, such as active carbon and petrol interceptor, should be submitted to the EPD	close distance to water body. It is recommended to carry out all the riverbank works and diversion works within a cofferdam or diaphragm wall and the work areas on riverbed should be kept in dry condition.  W3 Groundwater from Contaminated Area  • For other inaccessible sites, site investigation is required when they are resumed and handed over to the Project Proponent to identify if contaminated groundwater is found.  • If the investigation results indicated that the groundwater to be generated from construction works would be contaminated, the contaminated groundwater should be either discharged into prainage on Sewerage Systems, Inland and Coastal Waters.  • If recharged well method were used, the groundwater quality in the recharged well should not be affected by recharging operation, i.e. the pollution levels of the recharged groundwater should be the recharged groundwater should not be higher than that in the recharging wells.  • If treatment and discharge method were used, the design of wastewater treatment facilities, such as active carbon and petrol interceptor, should be submitted to the EPD	close distance to water body. It is recommended to carry out all the riverbank works and diversion works within a cofferdam or diaphragm wall and the work areas on riverbed should be kept in dry condition.  W3  Groundwater from Contaminated Area  For other inaccessible sites, site investigation is required when they are resumed and handed over to the Project Proponent to identify if contaminated groundwater is found.  If the investigation results indicated that the groundwater to be generated from construction works would be contaminated, the contaminated groundwater should be either discharged into recharged wells, or properly treated in compliance with the requirements of Technical Memorandum on Standards for Effluents Discharged into Drainage on Sewerage Systems, Inland and Coastal Waters.  If recharged well method were used, the groundwater quality in the recharged well should not be affected by recharging operation, i.e. the pollution levels of the recharged groundwater should not be higher than that in the recharged groundwater should not be higher than that in the recharging wells.  If treatment and discharge method were used, the design of wastewater treatment facilities, such as active carbon and petrol interceptor, should be submitted to the EPD

		WPCO through the Regional Offices of EPD.					
S5.7	W4	Sewage from Workforce	Handling of site sewage	Contractor	All construction	Construction	
		Portable chemical toilets and sewage holding tanks should be			sites	Phase	
		provided for handling the construction sewage generated by the					۸
		workforce. A licensed Contractor should be employed to provide					
		appropriate and adequate portable toilets and be responsible for					
		appropriate disposal and maintenance.					
		Notices should be posted at conspicuous locations to remind the					
		workers not to discharge any sewage or wastewater into the					
		nearby environment during the construction phase of the Project.					
		Regular environmental audit on the construction site should be					
		conducted in order to provide an effective control of any					
		malpractices and achieve continual improvement of					
		environmental performance on site. It is anticipated that sewage					
		generation during the construction phase of the Project would not					
		cause water quality impact after undertaking all required					
		measures.					
Waste Ma	nagement	(Construction Waste)					
S7.6	WM1	Waste Reduction Measures	Reduce waste generation	Contractor	All construction	Prior to the	
		Waste reduction is best achieved at the planning and design			sites where	commencement of	
		phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to			practicable	construction	
		achieve reduction:					
		segregate and store different types of waste in different					۸
		containers, skip or stockpiles to enhance reuse or recycling					
		of materials and their proper disposal;					

							,
		proper storage and site practices to minimize the potential					۸
		for damage and contamination of construction materials;					
		plan and stock construction materials carefully to minimize					
		amount of waste generated and avoid unnecessary					
		generation of waste;					
		sort out demolition debris and excavated materials from					۸
		demolition works to recover reusable/recyclable portions					
		(i.e. soil, broken concrete, metal etc);					
		provide training to workers on the importance of appropriate					
		waste management procedures, including waste reduction,					N/A
		reuse and recycling.					
							۸
S7.6	WM2	Prepare Waste Management Plan and submit to the Engineer	Minimize waste generation	Contractor	All construction	Construction	N/A
		for approval	during construction		sites	phase	
S7.6	WM3	Good Site Practice	Minimize waste generation	Contractor	All construction	Construction	
		The following good site practices are recommended throughout the construction activities:	during construction		sites	phase	
		Nomination of an approved personnel, such as a site					^
		manager, to be responsible for the implementation of good					
		site practices, arrangements for collection and effective					
		disposal to an appropriate facility, of all wastes generated					
		at the site;					
		Training of site personnel in site cleanliness, appropriate					^
		waste management procedures and concepts of waste					^
		reduction, reuse and recycling;					
		Provision of sufficient waste disposal points and regular					^

		<ul> <li>collection for disposal;</li> <li>Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> </ul>					٨
S7.6	WM4	<ul> <li>Storage of Waste</li> <li>The following recommendation should be implemented to minimize the impacts:         <ul> <li>Waste such as soil should be handled and stored well to ensure</li> <li>secure containment;</li> </ul> </li> <li>Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away;</li> <li>Different locations should be designated to stockpile each material to enhance reuse;</li> </ul>	Minimize waste impacts from storage	Contractor	All construction sites	Construction phase	^
S7.6	WM5	Collection and Transportation of Waste The following recommendation should be implemented to minimize the impacts: Remove waste in timely manner; Employ the trucks with cover or enclosed containers for waste transportation;	Minimize waste impact from storage	Contractor	All construction sites	Construction phase	^ ^

		Obtain relevant waste disposal permits from the					
		appropriate authorities; and					٨
		Disposal of waste should be done at licensed waste					
		disposal facilities.					
S7.6	WM6	Excavated and C&D Material	Minimize waste impacts from	Contractor	All construction	Construction	
		Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at Public Fill Reception Facilities areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials:	excavated and C&D material		sites	phase	۸
		Maintain temporary stockpiles and reuse excavated fill					۸
		material for backfilling;					
		Carry out on-site sorting;					N/A
		Deliver surplus artificial hard materials to Tuen Mun Area					N/A
		38 recycling plant or its successor for recycling into					
		subsequent useful products;					
		Make provisions in the Contract documents to allow and					N/A
		promote the use of recycled aggregates where					
		appropriate; and					
		Implement a recording system for the amount of waste					۸
		generated, recycled and disposed of for checking;					
		Standard formwork should be used as far as practicable in order					N/A
		to minimize the arising of C&D waste. The use of more durable					
		formwork (e.g. metal hoarding) or plastic facing should be					
		encouraged in order to enhance the possibility of recycling. The					
		purchasing of construction materials should be carefully planned					
		in order to avoid over ordering and wastage.					

		Wheel wash facilities have to be provided at the site entrance					
		before the trucks leaving the works area.					٨
S7.6	WM7	Contaminated Soil	Remediate contaminated soil	Contractor	All construction	Construction	
		As a precaution, it is recommended that standard good site			sites where	phase	٨
		practice should be implemented during the construction phase			applicable		
		to minimize any potential exposure to contaminated soils or					
		groundwater. The details of mitigation measures to minimize					
		the potential environmental implications arising from the					
		handling of contaminated materials refer to Land					
		Contamination Section.					
S7.6	WM8	Chemical Waste	Control the chemical waste	Contractor	All construction	Construction	
		If chemical wastes are produced at the construction site, the	and ensure proper storage,		sites	phase	*
		Contractors should register with EPD as chemical waste	handling and disposal				
		producers. Chemical wastes should be stored in appropriate					
		containers and collected by a licensed chemical waste					
		Contractor. Chemical wastes (e.g. spent lubricant oil) should be					
		recycled at an appropriate facility as far as possible, while the					
		chemical waste that cannot be recycled should be disposed of					
		at either the Chemical Waste Treatment Centre, or another					
		licensed facility, in accordance with the Waste Disposal					
		(Chemical Waste) (General) Regulation.					
S7.6	WM9	General Waste	Minimize production of the	Contractor	All construction	Construction	
		General refuse should be stored in enclosed bins	general refuse and avoid		sites	phase	N/A
		separately from construction and chemical wastes.	odour, pest and litter impacts				
		Recycling bins should also be placed to encourage					
		recycling.					
		Preferably enclosed and covered areas should be					۸

		T	T				
		provided for general refuse collection and routine cleaning					
		for these areas should also be implemented to keep areas					
		clean.					
		A reputable waste collector should be employed to remove					N/A
		general refuse on a daily basis.					
S7.6	WM10	Sewage	Minimize production of	Contractor	All construction	Construction	
		The WMP should document the locations and number of	sewage impacts		sites	phase	N/A
		portable chemical toilets depending on the number of					
		workers, land availability, site condition and activities.					
		Regularly collection by licensed collectors should be					N/A
		arranged to minimize potential environmental impacts.					
S7.6	WM11	Topsoil reuse - Topsoil, where identified, should be stripped and	Good site practice	Contractor/	Onsite	Construction	N/A
		stored for re-use in the construction of the soft landscape works,		Project		phase	
		where practical. This is considered a general measure for good		Proponent			
		site practice.					
Land Cor	ntaminatio	n					
S 8.4	LC2	Detailed site investigation (SI) for all inaccessible potentially	Verify the land	Project	All inaccessible	After the land	*
		contaminated sites in 2 NDAs	contamination potential	Proponent	potentially	is resumed	
			before the commencement	Detailed	contaminated	and handed	
			of construction	Design	sites in	over to the	
				Consultant	2 NDAs as listed	Project	
				Contractor	in	Proponent	
					the CAP		

						1	
S 8.5	LC3	Preparation and submission of supplementary Contamination	Present the findings of SI	Project	All inaccessible	Prior to the	*
		Assessment Report (CAR) and Remediation Action Plan (RAP) for	and evaluate the potential	Proponent/	potentially	commencement	
		all inaccessible potentially contaminated sites in 2 NDAs to EPD	environmental and human	Detailed	contaminated	of any	
		for agreement if land contamination is confirmed	health impacts	Design	sites in 2 NDAs	proposed	
			Recommend appropriate	Consultant	as listed in the	construction	
			mitigation measures for the		CAP	works if land	
			contaminated soil and			contamination	
			groundwater identified in			is confirmed	
			the assessment if			and remediation	
			remediation is required			is required	
S 8.5	LC4	Preparation and submission of Remediation Report to EPD for	Demonstrate that the	Project	All inaccessible	Prior to the	N/A
		agreement	decontamination work is	Proponent/	potentially	commencement	
			adequate and is carried out	Detailed	contaminated	of any	
			in accordance with the	Design	sites in	proposed	
			endorsed supplementary	Consultant	2 NDAs as listed	construction	
			CAR and RAP		in the CAP	works if land	
						contamination	
						is confirmed	
						and remediation	
						is required	
S 8.6	LC5	Re-appraisal of surveyed sites (if they become part of the land	Verify the land	Project	All surveyed sites	After the land is	N/A
		requirement for NDA development) that were not identified as	contamination potential	Proponent/	(if they become	resumed and	
		potentially contaminated or could not be accessed for visual	due to potential change of	Detailed	part of the land	handed over to	
		inspection during the site survey	land uses before the	Design	requirement for	the Project	
			commencement of	Consultant	NDA	Proponent.	
			construction		development		
					(that were not		

		T	1	1	1	1	
					identified as		
					potentially		
					contaminated or		
					could not be		
					accessed for		
					visual inspection		
					during the site		
					survey as listed		
					in the CAP		
S 8.7.2	LC6	Treatment of arsenic-containing soil	To treat the arsenic	Government	KTN NDA	Prior to	N/A
and		"Solidification/Stabilization" (S/S) treatment method was proposed	containing	Developer/		commencement	
Appendix		for the treatment of arsenic-containing soil. Toxicity Characteristic	soil	Contractor		of construction	
8.4		Leaching Procedure (TCLP) test should be undertaken after S/S in				works within	
		order to ensure that the contaminant will not leach to the				KTN NDA	
		environment. Unconfined Compressive Strength (UCS) test should					
		be conducted, and not less than 1MPa should be met prior to the					
		backfilling or stockpiled for future reuse within the study area.					
S 8.7.2	LC7	Excavation and Transportation	To minimize the potential	Contractor	KTN NDA	Prior to	N/A
and		Excavation profiles must be properly designed and executed	environmental impacts			commencement	
Appendix		with attention to the relevant requirements for environment,	arising from the handling of			of construction	
8.4		health and safety;	contaminated materials			works within	
		In case the soil to be excavated is situated beneath the				KTN NDA	
		groundwater table, it may be necessary to lower the					
		groundwater table;					
		Excavation should be carried out during dry season as far as					
		possible to minimize runoff from excavated soils;					
		Stockpiling site(s) should be lined with impermeable sheeting					

	+	1		T		1		<del>                                     </del>
			and bunded. Stockpiles should be properly covered by					
			impermeable sheeting to reduce dust emission during dry					
			season or contaminated run-off during rainy season.					
			Watering should be avoided on stockpiles of soil to minimize					
			runoff;					
		•	Supply of suitable backfill material after excavation, if require;					
			Vehicles containing any excavated materials should be					
			suitably covered to limit potential dust emissions or run-off,					
			and truck bodies and tailgates should be sealed to prevent					
			any discharge during transport or during wet season;					
		•	Speed control for the trucks carrying excavated materials					
			should be enforced; and Vehicle wheel washing facilities at					
			the site's exit points should be established and used.					
S 8.7.2	LC8	Soli	dification/Stabilization	To minimize the potential	Contractor	KTN NDA	The course of	N/A
and		•	The loading, unloading, handling, transfer or storage of	environmental impacts			treatment	
Appendix			cement should be carried out in an enclosed system;	arising from the handling of				
8.4		•	Mixing process and other associated material handling	contaminated materials				
			activities should be properly scheduled to minimize potential					
			noise impact and dust emission;					
		•	The mixing facilities should be sited as far apart as					
			practicable from the nearby noise sensitive receivers;					
		•	Mixing of soil and cement / water / other additive(s) should					
		1		i	I			
1	1		be undertaken at a solidification plant to minimize the					
			be undertaken at a solidification plant to minimize the potential for leaching;					
			potential for leaching;					

	_		1				
		If stockpile of treated soil is required, the stockpiling site(s)					
		should be lined with impermeable sheeting and bunded.					
		Stockpiles should be properly covered by impermeable					
		sheeting to reduce dust emission during dry season or site					
		run-off during rainy season; and					
		If necessary, there should be clear and separated areas for					
		stockpiling of untreated and treated materials.					
S 8.7.2	LC9	Safety Measures	To minimize the potential	Contractor	KTN NDA	The course of	N/A
and		Set up a list of safety measures for site workers;	adverse effects on health			treatment	
Appendix		Provide written information and training on safety for site	and safety of construction				[ ]
8.4		workers;	workers				
		Keep a log-book and plan showing the zones requiring					
		treatment and clean zones;					
		Maintain a hygienic working environment;					
		Avoid dust generation;					
		Provide face and respiratory protection gear to site workers if					
		necessary;					
		Provide personal protective clothing (e.g. chemical resistant					
		jackboot, liquid tight gloves) to site workers if necessary;					
		Provide first aid training and materials to site worker;					
		Bulk earth moving equipment should be utilized as much as					
		possible to minimize worker					
		Eating, drinking and smoking should not be allowed in the					
		excavation areas and treatment area to avoid inadvertent ingestion					
		of arsenic containing soil.					
Landfill G	as Hazard	1					
S10.6	LFG1	Underground rooms or void should be avoided as far as	To minimize the risk of LFG	Government /	Buildings within	Detailed	N/A
			·				·

	practicable in the proposed developments within the	hazards to occupants within	Developer/	MTLL	design phase	
	Consultation Zone and should be avoided totally in the	MTLL and its 250m	Detailed	and its 250m		
	proposed developments within the MTLL.	Consultation Zone	Design	Consultation Zone		
.	Buildings or structures within the MTLL should be at		Consultant			
	ground level with raised floor slabs which are less prone to		within MTLL			
	gas ingress.		and its 250m			
.	For the high risk category, the use of active control of gas,		Consultation			
	including barriers and detection systems are		Zone			
	recommended. These measures include the control of gas					
	by mechanical means e.g. ventilation of spaces with air to					
	dilute gas, or extraction of gas using fans or blowers.					
	For the low risk category, the provision of barriers to the					
	movement of gas is recommended. Measures					
	recommended include the use of membranes in floors or					
	walls, or in trenches, coupled with high permeability vents					
	such as nofines gravel in trenches or voids/permeable					
	layers below structures.					
	The need and practicality of incorporating such measures					
	should be reviewed in the detailed Qualitative LFG					
	Hazards Assessment (QLFGHA) during the detailed					
	design stage for developments within the 250m					
	Consultation Zone and within MTLL. Recommendations					
	on the detailed precautionary and protection measures to					
	be adopted should be given in the QLFGHA.					
	The design and construction method of the proposed					
	development within MTLL (i.e. the proposed recreational					
	area in site E1-1) should be provided to EPD for					

			agreement in the design stage to ensure compatibility with					
			the landfill restoration facilities and aftercare works within					
			MTLL, such that these facilities and works will not be					
			affected by the construction or operation of the proposed					
			development.					
S10.6	LFG2	•	During all works, safety procedures should be	To minimize the risk of LFG	Contractor	Construction sites	Construction	N/A
			implemented to minimize the risks of fires and explosions,	hazards to the staff and		within MTLL and	phase	
			asphyxiation of workers (especially in confined space) and	visitors within MTLL and its		its		
			toxicity effects resulting from contact with contaminated	250m Consultation Zone		250m Consultation		
			soils and groundwater.			Zone		
		•	Safety officers, specifically trained with regard to LFG and					
			leachate related hazards and the appropriate actions to					
			take in adverse circumstances, should be present on all					
			worksites throughout the works.					
			All personnel who work on site and all visitors to the site					
			should be made aware of the possibility of ignition of gas					
			in the vicinity of the works, the possible presence of					
			contaminated water and the need to avoid physical					
			contact with it.					
			Those staff who work in, or have responsibility for "at risk"					
			areas, including bore pilling and excavation works, should					
			receive appropriate training on working in areas					
			susceptible to LFG.					
			Enhanced personal hygiene practices including washing					
			thoroughly after working and eating only in "clean" areas					
			should be adopted where contact may have been made					
			with any groundwater which is thought to be contaminated					

1 1	
	with leachate.
	Any offices / quarters set up on site should take
	precautions against LFG ingress, such as being raised off
	the ground. Other storage premizes, e.g. shipping
	containers, where this is not possible should be well
	ventilated prior to entry.
	Adequate precautions to prevent the accumulation of LFG
	under site buildings and within storage shed should be
	taken by raising buildings off the ground where
	appropriate and "airing" storage containers prior to entry
	by personnel and ensuring adequate ventilation at all
	times.
	Smoking and naked flames should be prohibited within
	confined spaces. "No Smoking" and "No Naked Flame"
	notices in Chinese and English should be posted
	prominently around the construction site. Safety notices
	should be posted warning of the potential hazards.
	Welding, flame-cutting or other hot works may only be
	carried out in confined spaces when controlled by a
	"permit to work" procedure, properly authorized by the
	Safety Officer. The permit to work procedure should set
	down clearly the requirements for continuous monitoring
	of methane, carbon dioxide and oxygen throughout the
	period during which the hot works are in progress. The
	procedure should also require the presence of an
	appropriately qualified person who shall be responsible for
	reviewing the gas measurements as they are made, and

		who shall have executive responsibility for suspending the					
		work in the event of unacceptable or hazardous					
		conditions. Only those workers who are appropriately					
		trained and fully aware of the potentially hazardous					
		conditions which may arise should be permitted to carry					
		out hot works in confined areas.					
		During the construction works, adequate fire extinguishers					
		and breathing apparatus sets should be made available					
		on site and appropriate training given in their use.					
		Ongoing gas monitoring should be considered for offices,					
		stores etc set up on site.					
S10.6	LFG3	Utility Companies	To minimize the risk of LFG	Government /	Buildings within	Operation	N/A
		The developers should make the utility companies aware	hazards to the occupants,	Developer	MTLL	phase	
		of the location and features of the site within the	maintenance personnel,	within MTLL	and its 250m		
		Consultation Zone during the respective detailed design	visitors and other users	and its 250m	Consultation Zone		
		stage as part of the QLFGHA.	within MTLL and its 250m	Consultation			
		The utilities companies should have a responsibility to	Consultation Zone	Zone			
		train and ensure their staff to take appropriate precautions					
		at all times when entering enclosed spaces or plant					
		rooms.					
		Should utility installation be required in site E1-1, the					
		developers should make the utility companies aware of					
		the potential constraints imposed by the landfill restoration					
		facilities and aftercare works to ensure these facilities and					
		works will remain unaffected. Appropriate precautionary					
		measures against landfill gas should also be taken should					
		utility installation be required within the MTLL.					

Building Management
The management committee of the building estate will
hold a special responsibility to ensure that the occupants
of the building, its staff and maintenance workers are
protected from LFG and that visitors to the site are also
made aware as to the dangers and the precautions
required to be taken.
Of primary importance to satisfactorily upholding this
responsibility will be to ensure that strict procedures for
maintaining control over all temporary and /or permanent
works proposed at the site are reviewed with regard to the
LFG hazard. This needs to be accompanied by a
comprehensive contingency plan in case of incidents,
including liaison with EPD officers, Fire Services
Department, Landfill Restoration Contractors and others,
as necessary.
All construction and maintenance (including utilities)
personnel working at the site should be made aware of the
hazards of LFG and its possible presence on site. This
should be achieved through a combination of posting
warning signs in prominent places and also by access to
detailed information on LFG hazards and the designs and
procedural means by which these hazards are being
minimized on site. In addition, entry to confined spaces
such as refuse/store rooms, drainage manholes etc.
should be preceded by a period of "airing" the space by
opening the door widely allowing fresh air to enter. Where

appropriate, monitoring of gas should also precede entry.	
Any proposed modifications or additions to the building	
structure should be subject to a further assessment of	
LFG hazard, particularly in areas where a gas membrane	
has been installed. Any penetrations of the membrane	
must be repaired as soon as possible after detection or	
works completion using similar products.	
The building management company should also make	
arrangement with Landfill Restoration Contractor so that	
they are advised of all situations which may potentially	
threaten the safety of the building occupants resulting	
from any accidents or failures at the landfill site. The	
building management company should also have available	
suitable gas monitoring equipment for any ad hoc	
investigations necessary relating to LFG and be in a	
position to undertake any future routine monitoring of gas	
which may be considered necessary soloing completion of	
the defects correction period.	
To ensure that all the above protection and precautionary	
measures and issues pertaining to LFG are properly and	
consistently addressed by future users and owners of the	
site, it is recommended that a comprehensive LFG hazard	
management system be developed by the owner of the	
building or its property management agency. The system	
should be developed by the developers of the sites as part	
of the QLFGHA before the occupation of the building and	
implemented during its operational phase.	

Cultural	Heritage (	Pre-construction Phase)					
S11.6.1	CH1	Undertaking Further Archaeological Survey to Cover the	To confirm and verify the	Project	In the not-yet-	After land	N/A
		Outstanding Areas	findings of the EIA	Proponent/	surveyed-areas	resumption but	
		Further archaeological surveys to cover the outstanding areas of		Contractor/	with medium	before construction	
		the not-yet-surveyed-area with medium archaeological potential		Qualified	archaeological		
		located in the areas with proposed development as presented in		Archaeologist	potential located		
		Figure 11.9 should be implemented after land resumption to			in the areas within		
		confirm and verify the findings of the EIA. The survey should			Areas D1-11, A3-		
		be conducted by a professional archaeologist and prior to			5, A3-6, B1-1, and		
		fieldwork commencement, the archaeologist should obtain a			B1-7,		
		Licence to Excavate and Search for Antiquities from the					
		Authority under the AM Ordinance. It should be noted that the					
		scope of further archaeological survey is based on the current					
		proposed alignment. Any additional works areas which have					
		not been covered by the current archaeological impact					
		assessment should be covered as soon as possible. Subject					
		to the findings of the archaeological survey to be conducted					
		after land resumption, additional mitigation measures would be					
		designed and implemented before the commencement of					
		construction works to mitigate the adverse impact.					
S11.6.1	CH2	Undertaking Survey-cum-Rescue Excavation	To define the precise	Project	In KTN NDA, for	After land	N/A
		A Survey-cum-Rescue Excavation should be conducted after	archaeological deposits	Proponent/	Site 3 and In FLN	resumption but	
		land resumption and before the commencement of construction	extent and to preserve the	Contractor/	NDA for Site 5.	before construction	
		works to define the precise archaeological deposits extent and	archaeological resources as	Qualified		commencement	
		to preserve the archaeological resources by record. The	far as possible	Archaeologist		of the zone	
		excavation should be conducted by a professional archaeologist					
		and prior to fieldwork commencement, the archaeologist should					

		obtain a Licence to Excavate and Search for Antiquities from the					
		Authority under the AM Ordinance.					
S11.6.1	CH3	Undertaking Preservation in-situ for Site 7	To preserve the	Project	Site 7 in FLN NDA	After land	N/A
		Preservation in-situ of the cultivation deposits in Site 7 is	archaeological resources as	Proponent/		resumption prior to	
		proposed. If disturbance to the site by the design of the Central	far as possible.	Contractor/		preconstruction	
		Park is unavoidable, further archaeological survey should be		Qualified		stage of the	
		conducted after land resumption prior to the pre-construction		Archaeologist		proposed Central	
		stage to assess the feasibility to incorporate Site 7 into the				Park (Area C2-8,	
		design of the development plan of the proposed zone.				Zoning O)	
		Appropriate followup actions, including preservation of the					
		significant archaeological deposits in-situ in the Central Park,					
		would then be considered with the consent of AMO.					
		The recommended mitigation measure of preservation in-situ					
		with further archaeological survey should be conducted by a					
		professional archaeologist and prior to fieldwork					
		commencement, the archaeologist should obtain a Licence to					
		Excavate and Search for Antiquities from the Authority under the					
		AM Ordinance.					
S11.6.1	CH4	Undertaking Induction Training	To preserve the	Project	Spots A, D, F to	Before the	N/A
		Induction training should be provided to the construction	archaeological resources as	Proponent/	Н	commencement of	
		Contractor before the commencement of the excavation works	far as possible	Contractor/		the excavation	
		in Spots A, D, F to H. An induction will be conducted as part of		Qualified		works and before	
		the environmental health and safety induction programme to all		Archaeologist		site staff are	
		site staff before they are deployed on site. The induction will				deployed on site	

		<u></u>					
		include an introduction on the historical development of the Site,					
		the possible archaeological remains that may be encountered					
		during ground excavation works as well as the reporting					
		procedures in case suspected archaeological remains are					
		identified. A set of the presentation material (in the form of					
		power point presentation) with content details will be prepared					
		by an archaeologist and submitted to AMO for reference and					
		record purpose. The first induction briefing will be video					
		recorded and it will be used as induction briefing material for					
		new site staff.					
S11.6.1	CH5	Undertaking Archaeological Impact Assessment before	To define the precise	Project	Area B1-8 and	After land	N/A
		Construction at A1	archaeological deposits	Proponent/	B1-9 zoned as R4	resumption but	
			extent and to preserve the	Contractor/	and R3 in A1	before construction	
		It is recommended that an Archaeological Impact Assessment to	archaeological resources as	Qualified			
		be conducted in the impacted area in Area B1-8 and B1-9 at A1	far as possible	Archaeologist			
		(Sheung Shui Wa Shan Site of Archaeological Interest) after					
		land resumption and before construction when detail					
		construction work information is available to determine the need					
		for further archaeological follow up actions.					
S11.6.1	CH6	Undertaking Archaeological Impact Assessment before	To define the precise	Project	Area within A1	After land	N/A
		Construction within A1 but except Area B1-8 and B1-9	archaeological deposits	Proponent/	except Area B1-8	resumption but	
		Should there be any development work within the Sheung Shui	extent and to preserve the	Contractor/	and B1-9 in R4	before construction	
		Wa Shan Site of Archaeological Interest, it is recommended that	archaeological resources as	Qualified	&R3 zoning		
		an Archaeological Impact Assessment is required after land	far as possible.	Archaeologist			
		resumption and before construction when detail construction					
		work information is available to determine the need for further					

		archaeological follow up actions.					
S11.6.2	CH7	Undertaking baseline condition survey and baseline vibration	To minimize the vibration	Project	G303 and G308	Preconstruction	N/A
		impact assessment	impacts during	Proponent/		stage before	
		In case any potential vibration impact on any nearby built	preconstruction stage on any	Contractor		commencement of	
		heritage features are identified during the pre-construction stage	identified potential vibration			construction works	
		of the Project, prior to commencement of construction works, a	impacted built heritage			during Schedule 3	
		baseline condition survey and baseline vibration impact	features			study	
		assessment should be conducted by a qualified building					
		surveyor or a qualified structural engineer to define the vibration					
		limit (a vibration limit at 7.5mm/s could be adopted for graded					
		historic buildings) and to evaluate if construction vibration					
		monitoring and structural strengthening measures are required					
		during construction phase so as to ensure the construction					
		performance meets with the vibration standard stated in the EIA					
		report. The condition survey of graded historic building should					
		be submitted to AMO for information.					
S11.6.2	CH8	Undertaking baseline condition survey and baseline vibration	To minimize the vibration	Project	KT57, FL05,	Preconstruction	N/A
		impact assessment	impacts during	Proponent/	FL18, and FL2	stage before	
		In case any potential vibration impact on any nearby built	preconstruction stage on any	Contractor		commenceme nt of	
		heritage features are identified during the pre-construction stage	identified potential vibration			construction works	
		of the Project, prior to commencement of construction works, a	impacted built heritage				
		baseline condition survey and baseline vibration impact	features				
		assessment should be conducted by a qualified building					
		surveyor or a qualified structural engineer to define the vibration					

		<del>,</del>	T			T	
		limit (a vibration limit at 7.5mm/s and 15mm/s could be adopted					
		for graded historic buildings and historic buildings respectively)					
		and to evaluate if construction vibration monitoring and					
		structural strengthening measures are required during					
		construction phase so as to ensure the construction					
		performance meets with the vibration standard stated in the					
		EIA report. The condition survey of graded historic building					
		should be submitted to AMO for information.					
S11.6.2	СН9	Conducting Photographic and Cartographic Records Prior to	To preserve the directly	Project	Ancillary	Prior to Removal /	N/A
		Removal/Relocation of Impacted Built Heritages	impacted sites by record	Proponent/	structures of	Relocation of	
		Prior to removal/relocation of the directly impacted historical	prior to their removal /	Contractor	G303, HKT01,	features before	
		buildings and cultural/historical landscape features,	relocation		HKT02, Entrance	commenceme nt of	
		photographic and cartographic records should be conducted to			Gate of HKT03,	construction works	
		preserve them by record. Liaison with and obtaining			HKT04, KT01 to	during Schedule 3	
		agreement from the descendants of these features will be			KT10, KT13,	study	
		carried out the Project Proponent.			KT36, KT39,		
					KT40, KT41,		
					KT43, KT45,		
					KT47, KT50,		
					KT54, KT62 to		
					KT63, KT69,		
					FL01, FL16, and		
					FL35		
S11.6.2	CH10	Conducting Photographic and Cartographic Records Prior to	To preserve the directly	Project	KT12 and KT61	Prior to Removal /	N/A
		Removal/Relocation of Impacted Built Heritages	impacted sites by record	Proponent/		Relocation of	
		Prior to removal/relocation of the directly impacted historical	prior to their removal /	Contractor		features before	
		buildings and cultural/historical landscape features,	relocation			commencement of	
-			•				

		photographic and cartographic records should be conducted to				construction works	
		preserve them by record. Liaison with and obtaining agreement					
		from the descendants of these features will be carried out by the					
		Project Proponent.					
S11.6.2	CH11	Relocation of Built Heritages Relocation of built heritages to a	To preserve the directly	Project	HKT01, HKT02,	After the	N/A
311.0.2	Om	reasonable location nearby may be required.	impacted sites by relocation	Proponent/	Entrance Gate of	photographic and	IV/A
		reasonable location nearby may be required.	impacted sites by relocation	· ·	HKT03	, , ,	
				Contractor	HK103	cartographic	
						records and before	
						commencement of	
						construction works	
S11.6.2	CH12	Drainage System and Access Route Design For the retained	To prevent the persevered	Contractor	The retained built	Pre-construction	N/A
		built heritage items in developable area, drainage system and	flooding and maintain the	/Detailed Design	heritage items	phase	
		access route would be designed to prevent the persevered	accessibility to the built	consultant			
		flooding and maintain the accessibility to the built heritage.	heritage				
Cultural	Heritage (	Construction Phase)					
S11.6.1	CH13	Inform Upon Archaeological Discovery	Special attention should be	Contractor	All soil excavation	Immediately upon	
		Pursuant to the Antiquities and Monuments Ordinance, the	given to areas evaluated to		works	discovery during	N/A
		construction Contractor should inform the AMO immediately in	have archaeological			excavation works	
		case of discovery of antiquities or supposed antiquities in the	potential or significance.				
		course of excavation works in construction phase.					
S11.6.2	CH14	Watertable Monitoring	To minimize the potential	Contractor	Within NDAs	Construction	
		Since the construction works and development activities may	impacts to the built heritage			phase	N/A
		induce change in the watertable. It is recommended the	items by the change of				
		Contractor should ensure that the change of watertable induced	watertable induced by the				
		by the construction works and development activities will not	works during the				
		result in settlement of built heritage.	Construction phase				
S11.6.2	CH15	Conducting Construction Vibration Monitoring and Structural	To minimize the potential	Contractor	Identified potential	Construction	
			<u>'</u>	1	·		

		Strengthening Measures	impacts during Construction		vibration impacted	phase, with details	N/A
		Construction vibration monitoring and structural strengthening	phase on any identified		built heritage	specified in	
		measures should be conducted during Construction phase based	potential vibration impacted		features	baseline condition	
		on the assessment result of baseline condition survey and	built heritage features			survey and	
		baseline vibration impact assessment, so as to ensure the				baseline vibration	
		construction performance meets with the vibration standard				impact	
		stated in the EIA report.				assessment	
Landscap	e and Visu	ual Impact (Detailed Design, Prior to Construction, Construction	and Operation Phases)				
S.12.9	LV1	General Good Practice Measures - For areas unavoidably		Detailed design	Throughout	Prior to	
		disturbed by the Project on a short term basis e.g. works areas,		consultant/	NDAs,	Construction,	
		the general principle to try and restore these to their former state		Contractor		Construction & for	N/A
		to suit future land use, should be adhered to.				all planting, this	
		With regard to topsoil, where identified, it should be stripped,				should be installed	
		treated appropriately, and where suitable and practical stored for				as the areas	
		re-use in the construction of the soft landscape works such as				become available,	
		roadside amenity strips, and open space sites.				to achieve early	
						establishment	
S.12.9	LV2	Minimum Topographical Change -To minimize landscape and	Reduce topographical	Government /	Throughout	Prior to	N/A
MM1		visual impacts, the footprint and elevation of such elements	changes and minimize land	Detailed Design	NDAs, particularly	Construction	
		should be optimized to reduce topographical/ landform changes,	resumption	Consultant/	for reservoirs		
		as well as reduce land take and interference with natural terrain.		Contractor			
		Where there is a need to significantly cut into the existing					
		landform, retaining walls should be considered as well as cut					
		slopes, to minimize landform changes and land resumption, while					
		also considering visual amenity. Earthworks and engineered					
		slopes should be designed to be a visually interesting landform,					
		compatible with the surrounding landscape and to mimic the					

				1	I		1
		natural contouring and terrain e.g. introduction and continuation					
		of natural features such as spurs and ridges where appropriate,					
		to support assimilation with the hillside setting.					
S.12.9	LV3	Detailed Design (Visual) -The footprint and massing of	Improve visual amenity of	Detailed Design	Throughout NDAs	Prior to	N/A
MM2		development components and the works area should also be	the new buildings, NDAs in	Consultant		Construction	
		kept to a practical minimum and the detailed design of	general and integrate as				
		development components for Construction phase should	best possible into the				
		follow the Sustainable Building Design Guidelines. The	surrounding landscape				
		form, textures, finishes and colours of the proposed					
		development components should aim to be compatible with					
		the existing surroundings. To improve visual amenity					
		designs should be aesthetically pleasing and treatment of					
		structures also improve visual amenity. For example,					
		natural building materials such as stone and timber, should					
		be considered for architectural features, and light earthy tone					
		colours such as shades of green, shades of grey, shades of					
		brown and off-white should also be considered to reduce the					
		visibility of the development components, including all					
		roadwork, buildings and noise barriers. In addition, the					
		design of structures should consider green roofs were					
		feasible, following stated guidelines. All Noise barriers,					
		particularly noise barriers but also any barriers proposed for					
		ecological impact mitigation, should be kept to a practical					
		minimum, and be of such a designed as to integrate as well					
		as possible into the surrounding visual context and be as low					
		as practical to minimize blocking views. Noise barrier					
		design, including vertical, cantilever or curved, and noise					

	-	T	T	1	1	1	
		enclosures including semi-enclosure and full enclosure, at					
		grade and/ or elevated, should follow the guidelines stated.					
		Construction time frame should also be considered and					
		designs seek to keep it to a practical minimum.					
S12.9	LV 4	Avoid affecting Watercourses - In the detailed design,	Avoid direct impacts to	Detailed Design	All watercourses,	Prior to	N/A
MM14.4		consideration should be made of watercourses, to minimize	watercourses	Consultant/	particularly the	Construction and	
		any impacts e.g. at new bridge crossings, viaducts, road		Contractor	stream at Siu	Construction	
		alignment etc. Guidelines stated should be followed.			Hang San Tsuen	Phase	
		For example, for the stream at Siu Hang San Tsuen in FLN			that will flow under		
		NDA, much of the stream is located underneath the viaduct			the Fanling		
		for the proposed Fanling Bypass. In order to avoid impacts			Bypass Eastern		
		to the stream, the detailed final design of the viaduct should			Section		
		follow guidelines and ensure that no viaduct footings or other					
		structures are placed in the stream.					
		Bridges and box culverts should also be used to minimize the					
		necessity of watercourse modification and protect the					
		watercourses where necessary.					
Landsca	pe and Vis	sual (Construction)					
S.12.9	LV5	Open Space Provision - the principles adopted in the RODP	Reprovision of open space.	Government	Onsite as	Prior to	N/A
ММЗ		planning ensure that public open space systems are	Enhance visual amenity of	Developer/	stipulated in the	Construction and	
		incorporated. All requirements for open space areas	the area and improve the	Detailed Design	planning	Construction Phas	
		stipulated in the planning documents for the formulation of	overall landscape character	Consultant/	documents for the		
		the Preliminary Layout Plan should be adhered to.		Contractor/	formulation of the		
					Preliminary		
					Layout Plan		
S.12.9	LV6	Tree Protection & Preservation – Exiting trees to be retained	Protect and Preserve Trees	Government /	Onsite	Prior to	N/A
		•	•				

MM4		within the Project Site should be carefully protected during		Detailed Design		Construction and	
		construction. In particular OVTs will be preserved according		Consultant/		Construction	
		to ETWB Technical Circular (Works) No. 29/2004. Detailed		Contractor		Phase	
		Tree Protection Specification shall be provided in the					
		Contract Specification. Under this specification, the					
		Contractor shall be required to submit, for approval, a					
		detailed working method statement for the protection of trees					
		prior to undertaking any works adjacent to all retained trees,					
		including trees in Contractor's works areas.					
		A detailed tree survey will be carried out for the Tree Removal					
		Application (TRA) process which will be carried out at the					
		later detailed design stage of the Project. The detailed tree					
		survey will propose which trees should be retained,					
		transplanted or felled and will include details of tree					
		protection measures for those trees to be retained					
S.12.9	LV7	Tree Transplantation - Trees unavoidably affected by the	Transplant Trees where	Government /	Onsite where	Prior to	N/A
MM5		Project works should be transplanted where practical. Trees	suitable for transplantation	Detailed Design	possible.	Construction,	
		should be transplanted straight to their final receptor site and		Consultant/	Otherwise	Construction	
		not held in a temporary nursery as far as possible.		Contractor	consider offsite	Phase &	
					locations	Maintenance in	
		A detailed Tree Transplanting Specification shall be provided				Operation Phase	
		in the Contract Specification, where applicable. Sufficient					
		time for necessary tree root and crown preparation periods					
		shall be allowed in the project programme.					
		A detailed transplanting proposal will be submitted to relevant					
		government departments for approval in accordance with					
		ETWBTC 2/2004 and 3/2006 and final locations of					

		transplanted trees should be agreed prior to commencement of the work.  For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to.					
S.12.9 MM6	LV8	Slope Landscaping – Site formation should be reduced as far as possible. Seeding of modified slopes should be done as soon as grading works are completed to prevent erosion and subsequent loss of landscape resources and character. Woodland tree seedlings and/ or shrubs should be planted where slope gradient and site conditions allow.  In addition, landscape planting should be provided for the retaining structures associated with modified slopes where conditions allow. All slope landscaping works should comply with GEO Publication No. 1/2011-Technical Guidelines on Landscape Treatment for Slopes.	To avoid substantial slope cutting and fill slopes. To prevent erosion and subsequent loss of landscape resources and character. To ensure man-made slopes are as visually amenable as possible.	Government / Detailed Design Consultant/ Contractor	Onsite	Prior to Construction, Construction Phase & Maintenance in Operation Phase	N/A
S.12.9 MM7	LV9	Compensatory Planting – Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under ETWBTC 3/2006.	Compensate for trees and shrubs lost due to the Project.	Government / Detailed Design Consultant/ Contractor	Onsite where possible. Otherwise consider offsite locations	Prior to Construction, Construction Phase & Maintenance in Operation Phase	N/A

_					
		Compensatory planting is proposed at the potential open			
		areas such as open spaces, amenity areas, open areas of the			
		streetscapes, as well as the open areas within development			
		lots.			
		Compensatory planting for shrubs should be considered in			
		suitable locations. Native species such as Melastoma			
		malabathricum, Diospyros vaccinioides, Gardenia			
		jasminoides, Ixora chinensis, Ligustrum sinense, Litsea			
		rotundifolia, Melastoma dodecandrum, Atalantia buxifolia,			
		Rhodomyrtus tomentosa, Rhaphiolepis indica, and			
		Rhododendron simsii are suggested.			
S.12.9	LV10	Woodland Compensatory Planting -Specific Woodland			N/A
MM8		compensatory planting is proposed for any areas of quality			
		woodland that are unavoidably affected by the Project. The			
		location and design of the woodland compensatory planting			
		will principally be within habitats of lower value such as			
		upland grassland. The proposed locations are identified, for			
		example, on the foothills of Tai Shek Mo, and on the higher			
		ground of Fung Kong Shan in KTN NDA; along Fanling			
		Bypass; and a small area in the northern FLN NDA.			
		The intention of the compensatory woodland will be to			
		recreate areas of quality woodland, not necessarily to			
		compensate for loss of trees on a like for like basis (See E18			
		& E27 also).			
		Native tree species are suggested for planting in the			

which would be inappropriate for further planting.

appropriate locations, including Ailanthus fordii, Bischofia			
javanica, Castanopsis fissa, Celtis sinensis, Cinnamomum			
burmannii, Cinnamomum camphora, Xanthoxlyum			
avicennaeHibiscus tiliaceus, Liquidambar formosana,			
Sapium discolor, Schefflera heptaphylla and llex rotunda. In			
addition some understory vegetation may be planted			
including shrubs such as Atalantia buxifolia, Diospyros			
vaccinioides, Gardenia jasminoides, Ixora chinensis,			
Ligustrum sinense, Litsea rotundifolia, Melastoma			
malabathricum, Melastoma dodecandrum, Rhodomyrtus			
tomentosa, Rhaphiolepis indica, and Rhododendron simsii.			
The area allocated for compensatory woodland planting			
allows in part for the fact that it will take some time for the			
compensatory planting to achieve the landscape and			
ecological function and value of the area to be lost. In			
addition, it allows for the fact that not all of the areas identified			
for planting will prove to be plantable, by virtue of topography			
and ground conditions and, especially, because though the			
areas identified are largely grassland it is inevitable that these			
areas will already support some patches of trees and shrubs			

## App L - IMPLEMENTATION SCHEDULE AND RECOMMENDED MITIGATION MEASURES

## June 2020

S.12.9	LV11	Vertical Greening - Planting of climbers to grow up vertical	Soften hard surfaces and	Government /	On appropriate	Prior to	N/A
ММ9		surfaces were appropriate (e.g. building edges, piers).	facilities	Developer/	structures	Construction,	
				Detailed Design		Construction	
				Consultant/		Phase &	
				Contractor		Maintenance in	
						Operation Phase	
S.12.9	LV12	Green Roof - Roof greening where appropriate should be	Reduce exposure to	Government /	On appropriate	Prior to	N/A
MM10		established on proposed buildings as per the guidelines	untreated concrete surfaces	Developer/	buildings	Construction,	
		stated. These guidelines provide further details including	and particularly mitigate	Detailed Design		Construction	
		information regarding structural loading, design,	visual impact to VSRs at	Consultant/		Phase &	
		maintenance, etc. considerations as well as providing	high levels. Provide	Contractor		Maintenance in	
		information on what types of plants might be suitable.	greening.			Operation Phase	
S.12.9	LV13	Screen Planting - Tall screen/buffer trees and shrubs should be	To screen proposed	Government /	Along roads,	Prior to	N/A
MM11		planted. This measure may additionally form part of the	structures such as roads and	Detailed Design	around suitable	Construction,	
		compensatory planting.	buildings. Improve	Consultant/	built structures, or	Construction	
			compatibility with the	Contractor	around VSRs to	Phase &	
			surrounding environment		contain their view	Maintenance in	
			and create a pleasant		out to the NDA	Operation Phase	
			pedestrian environment		structures.		

## App L - IMPLEMENTATION SCHEDULE AND RECOMMENDED MITIGATION MEASURES

## June 2020

		_ <del>_</del>					
S.12.9	LV14	Road Greening -For viaducts, soft landscaping should be	To soften the hard, straight	Government /	On viaducts or	Prior to	N/A
MM12		provided to soften the hard, straight edges (for climbers used to	edges and provide greening	Developer/	along roads	Construction,	
		cover the vertical, hard surfaces of the piers - see MM9 Vertical	along roads.	Detailed Design		Construction	
		Greening) and shade tolerant plants should be planted, where		Consultant/		Phase &	
		light is sufficient, to improve aesthetic value of areas under		Contractor		Maintenance in	
		viaducts. Both at grade planting and use of elevated planters				Operation Phase	
		should be considered for the soft landscaping of viaducts, taking					
		into account the preference to minimize the overall viaduct bulk					
		and integrate architectural forms and textural finishes which					
		improve aesthetics.					
		For at grade roads, planting should be considered along central					
		dividers and on road islands e.g. in the middle of roundabouts.					
		(Roadside planting i.e. at the road edge and not in the central					
		divider or road island, is considered part of Screen Planting)					
S.12.9	LV15	Marsh/Wetland Compensation -The proposed Long Valley	Compensate for Marsh/	Project	Onsite where	Prior to	N/A
MM13 &		Nature Park (LVNP) will be designed and implemented to	Wetland lost due to the	Proponent/	possible.	Construction,	
EIA Annex		enhance on- wetland areas within the LVNP. (See E4,E15 and	Project.	Detailed Design	Otherwise	Construction	
13		E25 also)		Consultant/	consider offsite	Phase &	
		Also see LV16, LV17, and LV18 as wetland planting should be		Contractor/	locations	Maintenance in	
		provided along the embankments and beds of modified/		Maintenance		Operation Phase	
		reprovisioned watercourses.		Authority			

S.12.9	LV16	Denve vision of Netweek Chrome. Who we not well always are	A alaiana a matuwal atwasaa	Carramana ant /	Ctue area and	Delanta	N/A
	LVI6	Reprovision of Natural Stream – Where natural streams are	Achieve a natural stream,	Government /	Streams and	Prior to	IN/A
MM14.1		unavoidably affected along some of their length, they can be	similar to existing, including	Developer/	channelized	Construction,	
		diverted to avoid the proposed new developments and retain the	wetland planting provision	Detailed Design	watercourses	Construction	
		integrity of the whole stream. Detailed design of any stream	for embankments	Consultant/	e.g. a Ma Tso	Phase &	
		diversion should follow the Guidelines in ETWB Technical		Contractor	Lung and Siu Han	Maintenance in	
		Circular (Works) No. 5/2005 (Protection of natural streams/rivers			San Tsuen	Operation Phase	
		from adverse impacts arising from construction works) and					
		appropriate construction methods should be used.					
		Two short stretches of the Ma Tso Lung Stream will be affected					
		by Project in the KTN NDA; by the LMC Eastern Connection					
		Road on the western border of Site F1-3 and further upstream					
		by Site E-2.					
		At both these locations, the stream will be reprovisioned and					
		maintain the flow between unaffected sections of the stream.					
		The reprovisioned stream will be provided with a natural bed					
		and banks, as well as having an area of marsh/ pool next to it					
		and trees and shrubs further from the banks. (See E2, E14 and					
1		E24 also)					
S12.9	LV17	Stream Buffer Planting –Providing a minimum 10 m buffer with	Protect natural streams	Government /	Streams and	Prior to	N/A
MM14.2		planting (where there is a general presumption against any		Developer/	channelized	Construction,	
		development taking place) along streams where they flow close		Detailed Design	watercourses	Construction	
		to developments, confers a degree of protection to the stream		Consultant/	e.g. a Ma Tso	Phase &	
		course and its associated vegetation.		Contractor	Lung and Siu Han	Maintenance in	
					San Tsuen	Operation Phase	
		For the stream at Ma Tso Lung in KTN NDA, the middle and					

				T	1		T
		upper sections will be designated as Green Belt zone where					
		there is a general presumption against development as buffer to					
		the stream.					
		For the stream at Siu Hang San Tsuen in FLN NDA, within the					
		NDA boundary much of the stream would be located underneath					
		the viaduct for the proposed Fanling Bypass. To the south of the					
		viaduct the stream flows through an Open Space area D1-3. In					
		this Open Space zone a 10m buffer is proposed in which natural					
		vegetation will be retained and enhanced and human activities					
		will be limited in order to avoid direct impacts to the stream bed					
		and to minimize potential indirect impacts to the stream and					
		riparian corridor. (See E3 also)					
S12.9	LV18	Enhancement Planting along Embankment - For channelized	Minimize the necessity of	Government /	Channelized	Prior to	N/A
MM14.3		watercourses, if these are modified, the Drainage Services	watercourse modification,	Developer/	watercourse,	Construction,	
		Department Practice Note No.1/2005 - Guidelines on	protect watercourses where	Detailed Design	particularly the Ma	Construction	
		Environmental Considerations for River Channel Design, should	possible and enhance	Consultant/	Wat River	Phase &	
		be considered and appropriate mitigation measures included	channelized watercourses	Contractor	Channel Diversion	Maintenance in	
		ensuring the new watercourses match the existing as far as				Operation Phase	
		possible. Measures can include enhancement planting to					
		upgrade the channels as appropriate, including consideration of					
		wetland planting along embankments where appropriate; as well					
		as consideration of the best materials for the channel lining (e.g.					
		gabion). All measures must also ensure any necessary					
		maintenance work can be carried out and that the channel					
		meets all its requirements for water flow, etc.					

		For example, a stretch of the Ma Wat River Channel in the south					
		of FLN NDA will have to be diverted for the construction of the					
		Fanling Bypass Eastern Section. This measure will be					
		particularly relevant in this area.					
S12.9	LV19	Pond Replacement –Principles adopted in the design of the	Reprovision for ponds lost	Project	E1-7 and C1-9	Prior to	N/A
MM15		NDAs ensure that they incorporate ponds within the RODPs.	due to the Project.	Proponent/	(LVNP) in KNT	Construction,	
				Detailed Design	NDA and	Construction	
		All requirements for ponds stipulated in the planning documents		Consultant/	generally	Phase	
		for the formulation of the Preliminary Layout Plan (e.g. at Fung		Contractor/	throughout NDA	Maintenance in	
		Kong Shan Park in E1-7 of KNT ND) should be adhered to.		Maintenance		Operation Phase	
				Authority			
S.12.9	LV20	Screen Hoarding -Screen hoarding shall be erected along areas	To screen undesirable views	Contractor	Throughout NDAs	Construction	N/A
MM16		of the construction works site boundary where the works site	of the works site.			Phase	
		borders publically accessible routes and/or is close to visually					
		sensitive receivers (VSRs). It is proposed that the screening be					
		compatible with the surrounding environment and where					
		possible, non- reflective, recessive colours be used.					
		Any works areas near the ecological sensitive areas should					
		erect 2m high dull green site boundary fence. Details can refer					
		to the ecological impact assessment (Chapter 13 of the EIA					
		report).					
S.12.9	LV21	Light Control – Construction day and night time lighting should	To minimize glare impact to	Government /	Throughout NDAs	Construction and	N/A
MM17		be controlled to minimize glare impact to adjacent VSRs during	adjacent VSRs	Developer/		Operation Phases	
		the Construction phase.		Contractor			
		Street and night time lighting shall also be controlled to minimize					

		glare impact to adjacent VSRs during the operation phase.					
Ecology	Prior to Co	onstruction Phase or throughout the project)		T			T
S. 13.9	E1	Egretry Habitat Creation & Management Plan (EHCMP) and	Compensate for loss of Man	Project	FLN area A1-7	Detailed design	N/A
		Woodland Planting and Management Plan (WPMP)	Kam To Road egretry.	Proponent/	(egretry	phase	
			Compensate for loss of	Detailed Design	compensation).		
			secondary woodland and	Consultant	KTN areas E1-8		
			hillside plantation of	(EHCMP and	and G1-3		
			ecological significance.	WPMP).	(woodland		
Ĭ					compensation).		
S. 13.9	E2	Detailed design of development along lower reaches of Ma Tso	Minimize impacts on Ma Tso	Project	KTN areas F1-2	Detailed design	N/A
I		Lung Stream and Ma Tso Lung San Tsuen Stream in OU zones	Lung Stream and Ma Tso	Proponent/	and F1-3 and	and construction	
I		F1-2 and F1-3 and detailed design of LMC Loop Eastern	Lung San Tsuen Stream and	Detailed Design	LMC Loop	phases.	
		Connection Road with restoration of diverted stream and	riparian corridor of	Consultant.	Eastern		
Ĭ		riparian corridor, permanent barrier and underpass on the at-	importance to species of	(design of Ma	Connection Road.		
		grade section	conservation significance.	Tso Lung			
ĺ				Stream diversion			
		Compensation for the loss of seasonally wet grassland at Ma		and buffer zone			
		Tso Lung by habitat restoration and enhancement along diverted		habitat			
		section of Ma Tso Lung Stream		restoration			
				measures)			

S13.9	E3	Detailed design, implementation and management of Siu Hang	Minimize impacts on Siu	PlanD, Project	FLN area D1-3.	Detailed design,	N/A
		San Tsuen Stream to have 10m wide vegetated buffer in Open	Hang San Tsuen Stream and	Proponent/		construction and	
		Space zone D1-3, Fanling Bypass to cross stream on viaduct.	stream fauna.	Detailed Design		operation phases.	
				Consultant/			
				Contractor/			
				Maintenance			
				Authority			
S.13.9	E4	Long Valley Nature Park (LVNP) designation, design and	Compensate for wetland loss	Project	Long Valley KTN	Detailed design	N/A
		implementation.	arising from the project and	Proponent/	area C1-9 and	phase	
			protection of Long Valley	Detailed Design	any suitable areas		
			from adverse ecological	Consultant	to be identified		
		Enhancement of non-wetland habitats in LVNP. Planning for the	impacts including provision	(Long Valley	during the		
		advanced provision of alternative foraging habitat along main	of additional/alternative	Nature Park	planning stage		
		river channels for large waterbirds.	habitat for large waterbirds	Habitat Creation			
			using Ng Tung, Sheung Yue	& Management			
			and Shek Sheung River	Plan)			
			channels.				
S13.9	E5	Stringent planning control requirements in Long Valley north and	Protect these wetland areas	PlanD.	KTN areas C2-1	Detailed design	N/A
		west of Sheung Yue River, including Ho Sheung Heung egretry.	from indirect impacts to		and C2-2 , Ho	phase	
			habitats and fauna especially		Sheung Heung		
			breeding ardeids foraging in		egretry and areas		
			these areas and utilizing		north of Long		
			flight-lines from Ho Sheung		Valley along the		
			Heung egretry.		Ng Tung River to		
					the Shenzhen		
			Avoid habitat loss and		River		
			disturbance to fauna of				

conservation significance, especially nesting ardeids  Maintenance of ecological linkages with Deep Bay ecosystem and avoidance of severance of these linkages, especially for waterbirds  S13.9 E6 Planning for creation of Green Corridors along the Sheung Yue, Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; and detailed design of Open  Tung, Sheung Yue and Shek Detailed Design and Shek Sheung Operational  Operational
Maintenance of ecological linkages with Deep Bay ecosystem and avoidance of severance of these linkages, especially for waterbirds  S13.9 E6 Planning for creation of Green Corridors along the Sheung Yue, Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; and detailed design of Open Tung, Sheung Yue and Shek Detailed Design Detailed Design and Shek Sheung operational
Binkages with Deep Bay ecosystem and avoidance of severance of these linkages, especially for waterbirds  S13.9 E6 Planning for creation of Green Corridors along the Sheung Yue, Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; and detailed design of Open Tung, Sheung Yue and Shek Detailed Design and Shek Sheung operational
Binkages with Deep Bay ecosystem and avoidance of severance of these linkages, especially for waterbirds  S13.9 E6 Planning for creation of Green Corridors along the Sheung Yue, Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; and detailed design of Open Tung, Sheung Yue and Shek Detailed Design and Shek Sheung operational
ecosystem and avoidance of severance of these linkages, especially for waterbirds  S13.9 E6 Planning for creation of Green Corridors along the Sheung Yue, Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; and detailed design of Open Tung, Sheung Yue and Shek Detailed Design and Shek Sheung operational
severance of these linkages, especially for waterbirds  S13.9 E6 Planning for creation of Green Corridors along the Sheung Yue, Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; and detailed design of Open  Severance of these linkages, especially for waterbirds  Minimize disturbance to large waterbirds using Ng Proponent/ Tung, Sheung Yue and Shek Sheung Proponent/ Detailed Design and Shek Sheung Operational
S13.9 E6 Planning for creation of Green Corridors along the Sheung Yue, Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; and detailed design of Open specially for waterbirds    Minimize disturbance to   Project   Area along Ng   Detailed design,   N/A
S13.9 E6 Planning for creation of Green Corridors along the Sheung Yue, Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; and detailed design of Open  Ninimize disturbance to Project Area along Ng Proponent/ Tung, Sheung Yue and Shek Detailed Design Proponent/ Detailed Design and Shek Sheung Operational
Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; and detailed design of Open  Iarge waterbirds using Ng  Proponent/  Tung, Sheung Yue  construction and  poerational
screen plantings where feasible; and detailed design of Open Tung, Sheung Yue and Shek Detailed Design and Shek Sheung operational
Construction of the state of th
Space areas and development areas along river corridors.  Sheung River channels.  Consultant/  River phases.
Contractor/
Maintain ecological linkages Maintenance
within NDA Project Area and Authority
between Project Area and
Deep Bay ecosystem,
especially for Long Valley
and waterbirds.
S13.9 E7 Building setback and mounding in locations near Long Valley. Minimization of disturbance PlanD KTN area B3-12 Detailed design N/A
impacts to fauna using Long (30m setback phase
KTN area B3-12 (30m setback from road D3) and KTN area C1- Valley. from road D3) and
1 (15m setback and mounding along northern and northeastern KTN area C1-1
boundaries). (15m setback and
mounding along
northern and

					boundaries.		_
S13.9	E8	Preparation and implementation of Guidelines for building	Minimize mortality and	PlanD/ Project	Near Long Valley	Detailed design	N/A
		design measures to minimize mortality and light and glare	disturbance impacts on	Proponent/		phase	
		impacts to fauna. Guidelines to address the following measures:	fauna, especially mammals	Developer/			
		Use opaque, non-transparent, non-reflective noise barriers for	and birds.	Detailed Design			
		all developments associated with the Project.		Consultant			
		Measures to include the following:					
		Fritting, or the placement of ceramic lines or dots on glass,					
		which creates a visual barrier to birds and reduces air					
		conditioning loads by lowering heat gain, while still					
		allowing light transmission for interior spaces. It is most					
		successful when the frits are applied on the outside					
		surface. Frosted glass has similar effects;					
		Angled glass to be used only for smaller panes in					
		buildings with a limited amount of glass;					
		The use of glass that reflects UV light (primarily visible to					
		birds, but not to humans) to reduce collisions;					
		Film and art treatment allow glass surfaces to be used a					
		medium of expression, often related to the nature and use					
		of the building, as well indicating to birds their					
		impenetrability;					
		Lightweight external screens can be added to windows or					
		become a façade element of larger buildings, and are					
		suitable where non-operable windows are prevalent,					
		which is often the case in modern buildings in HK					

	E9	Not used					N/A
S13.8	E10	Review development footprint and layout of proposed	Minimize loss of secondary	Project	KTN areas D1-11a	Detailed design	N/A
		developments in KTN areas D1-11a and G1-5 to avoid/minimize	woodland and shrubland of	Proponent/Detail	and G1-5 to	phase	
		direct and indirect impacts on secondary woodland at Ho	ecological value.	ed Design	avoid/minimize		
		Sheung Heung and shrubland at Crest Hill.		Consultant	direct and indirect		
					impacts on		
					secondary		
					woodland at Ho		
					Sheung Heung		
					and		
					Crest Hill		
S13.9	E11	No construction during ardeid breeding season (1 March to 31	Minimize disturbance	Project	Along and within	Detailed design/	N/A
		July) along Sheung Yue River north or east of KTN D1-5 and	impacts (including	Proponent/	Sheung Yue and	construction	
		east of D1-9 and C2-3, construction hours restricted to 09.00 to	cumulative impacts with	Detailed Design	Ng Tung Rivers,	phase.	
		17.30 during 1 March to 31 July on new pedestrian bridge over	cycle track project) to flight-	Consultant	Long Valley, Long		
		the Sheung Yue River, new pedestrian bridge over the tidal	lines of breeding ardeids.	Contractor	Valley and		
		section of the Ng Tung River and existing bridge between KTN			watercourse		
		areas C2-2 and C1-8.			upstream areas		
					including KTN		
		Review Design and construction methods for all bridges			area B3-12		
		especially those on the Sheung Yue and tidal Ng Tung Rivers					
		and adopt methods which minimize impacts on Long Valley and					
		the rivers, and disturbance and fragmentation impacts on fauna.					
		No overlap in construction of bridges over main river channels.					
		Measures to ensure no hydrological disruption to Long Valley					
		Watercourse and water supply to Long Valley to be designed at					

							1
		the detailed design stage for the rechannelisation of the Long					
		Valley Watercourse and the development of areas through which					
		it passes, including KTN area B3-12. Contingency plan to					
		address any disruption to be included in LVNP HCMP. Avoid					
		removal or interference with screen planting undertaken under					
		the Construction of Cycle Tracks and Associated Supporting					
		Facilities from Sha Po Tsuen to Shek Sheung project.					
Ecology	(Construct	tion Phase)		•			
S13.9	E12	Compensatory egretry habitat provision and establishment.	Compensate for loss of Man	Project	FLN area A1-7	Construction	N/A
			Kam To Road egretry	Proponent/	500m from Man	phase.	
		Review condition and location of egretries before	habitat.	Detailed Design	Kam To Road		
		commencement of works. Formulate and implement additional		Consultant/	Egretry.		
		mitigation measures as appropriate.	Avoid mortality of breeding	Contractor			
			egrets				
		Phasing of works near and within Man Kam To Road Egretry					
		outside breeding season					
S13.9	E13	Review design and construction methods for bridges, especially	Minimize impacts on rivers	Project	Along and within	Detailed design	N/A
		those on the Sheung Yue and tidal Ng Tung Rivers, and adopt	and disturbance and	Proponent/	the Sheung Yue,	and construction	
		measures which minimize impacts on rivers and disturbance	fragmentation impacts on	Detailed Design	Ng Tung and	phases.	
		and fragmentation impacts on fauna.	fauna	Consultant/	Shek Sheung		
				Contractor	Rivers		
		No construction during ardeid breeding season (1 March to 31					
		July) along Sheung Yue River north and east of KTN area D1-5					
		and east of D1-9 and C2-3 and restriction of working hours on					
		new pedestrian bridges over the Sheung Yue River and tidal Ng					
		Tung River to 09.00 to 17.30 during the ardeid breeding season					
•							

		(1 March to 31 July)					
		Provision of alternative foraging habitat along main river channels for large waterbirds.					
S13.9	E14	Buffer zone of 15-30m as appropriate on both sides (not less	Minimize impacts direct and	PlanD/ Project	KTN areas H1-1,	Detailed design	N/A
		than 45m total width) of Ma Tso Lung Stream north of the point	indirect impacts of habitat	Proponent/	F12 and F1-3 and	and construction	
		where it is crossed by the LMC Loop Eastern Connection Road,	loss, disturbance, pollution	Developer/	Lok Ma Chau	phases.	
		and Ma Tso Lung Stream diversion during construction of the	and fragmentation on Ma	Detailed Design	Loop Eastern		
		LMC Loop Eastern Connection Road; development along lower	Tso Lung Stream and marsh	Consultant/	Connection Road.		
		reaches of Ma Tso Lung Stream and Ma Tso Lung San Tsuen	and riparian corridor of	Contractor.			
		Stream in OU zones in KTN areas F1-2 and F1-3 to be set back	importance to species of	(Design of Ma			
		beyond buffer.	conservation significance.	Tso Lung			
				Stream diversion			
		Construction and maintenance of permanent 1.2m high solid		and buffer zone			
		faunal barrier at all at-grade sections of LMC Loop eastern		habitat			
		connection Road north of junction with road D4 within 15-30m		restoration			
		as appropriate of Ma Tso Lung Stream buffer and construction of		measures)			
		faunal underpass beneath road.					
		Compensation for the loss of seasonally wet grassland at Ma					
		Tso Lung by habitat restoration and enhancement along diverted					
		section of Ma Tso Lung Stream.					

S.13.9	E15	Creation and enhancement of proposed Long Valley Nature	Compensate for wetland loss	Project	Long Valley, (KTN	Construction	N/A
		Park and creation and enhancement of wetland and buffer	arising from the project	Proponent/	area C1-9).	phase.	
		planting within LVNP.		Contractor			
				(LVNP Detailed			
				Habitat Creation			
				& Management			
				Plan)			
S13.9	E16	Creation of Green Corridors along the Sheung Yue, Ng Tung	Minimize disturbance to	Detailed Design	Ng Tung, Sheung	Detailed design	N/A
		and Shek Sheung Rivers, retention and provision of screen	waterbirds using Ng Tung,	Consultant/	Yue and Shek	and Construction	
		plantings where feasible; provision of Open Space areas and	Sheung Yue and Shek	Contractor	Sheung Rivers	phases.	
		development areas along river corridors;	Sheung River channels.				
		Design and erection of 2m high solid dull green site barrier					
		fence between river channel and any active works area along or					
		adjacent to Ng Tung, Sheung Yue and Shek Sheung Rivers.					
		Ng Tung, Sheung Yue and Shek Sheung Rivers screen planting.					
S13.9	E17	Design and erection of 2m high solid dull green site barrier fence	Minimize dust, disturbance,	Contractor	Interface	Construction	N/A
		between active works areas and all areas/habitats of ecological	mortality and other adverse		between	phase.	
		importance on edge of development areas, including along any	ecological impacts on		areas/habitats/		
		roads adjacent to or penetrating into areas/habitats of ecological	habitats, flora and fauna.		fauna/ flora of		
		importance.	Measures to minimize flight-		ecological		
			line impacts to birds,		importance (e.g.		
		Erection of a 2m high dull green site barrier fence at the edge of	especially breeding ardeids.		KTN areas B1-3,		
		the works area or 30m from Ma Tso Lung Stream and tributaries,			C1-5, C1- 6, C1-		

C2-5, D1-8, E1-8, G1-3, H1-1, Ma Tso Lung Stream and tributaries; FLN areas A1-3, A1-7 and A1-9) and works areas; and around any works areas north of the Faniing Bypass and north of the Ng Tung Filver west of the western terminus of the Faniing Bypass. Riparian comdor of Ma Tso Lung Stream and tributaries, S13.9 E18 Compensatory woodland planting, management and maintenance. Compensate for loss of project secondary woodland and hillische plantation of proponent/ and G1-3. phase. Contractor encological significance.			whichever distance is the greater.			9, C2-2, C2-4,		
Tao Lung Stream and tributaries; FLN areas A1-3, A1-7 and A1-9) and works areas; and around any works areas north of the Fanling Bypass and north of the Ng Tung River west of the western terminus of the Fanling Bypass. Riparian corridor of Ma Tso Lung Stream and tributaries.  S13.9 E18 Compensatory woodland planting, management and maintenance.  Compensate for loss of secondary woodland and hillside plantation of Contractor  Tso Lung Stream and tributaries.  KTN areas E1-8 Construction N/A and G1-3. phase.						C2-5, D1-8, E1-8,		
and tributaries: FLN areas A1-3. A1-7 and A1-9) and works areas; and around any works areas north of the Fanling Bypass and north of the Ng Tung River west of the western terminus of the Fanling Bypass. Riparian corridor of Ma Tso Lung Stream and tributaries.  S13.9 E18 Compensatory woodland planting, management and maintenance.  Compensate for loss of secondary woodland and hillside plantation of Contractor  A1-7 and A1-9) and works areas; and around any works areas north of the Fanling Bypass and north of the Fanling Bypass and north of the Fanling Bypass and of the Ng Tung Bypass and of the Su Fanling Bypass and of the Su Fanling Bypas						G1- 3, H1-1, Ma		
FLN areas A1-3, A1-7 and A1-9) and works areas; and around any works areas north of the Faniling Bypass and north of the Ry Tung River west of the western terminus of the Faniling Bypass. Riparian corridor of Ma Tso Lung Stream and tributaries.  S13.9 E18 Compensatory woodland planting, management and maintenance.  Compensate for loss of secondary woodland and hillside plantation of Contractor  Froject KTN areas E1-8 Construction N/A Proponent/ and G1-3. phase.						Tso Lung Stream		
A1-7 and A1-9) and works areas; and around any works areas north of the Fanling Bypass and north of the Ng Tung River west of the western terminus of the Fanling Bypass. Filiparian corridor of Ma Tso Lung Stream and tributaries.  S13.9 E18 Compensatory woodland planting, management and maintenance.  Compensate for loss of secondary woodland and hillside plantation of Contractor  A1-7 and A1-9) and works areas; and around any works areas, and around any works areas north of the Fanling Bypass and north of the Fanl						and tributaries;		
and works areas; and around any works areas north of the Fanling Bypass and north of the Ng Tung River west of the western terminus of the Fanling Bypass. Riparian corridor of Ma Tso Lung Stream and tributaries.  S13.9 E18 Compensatory woodland planting, management and maintenance.  Compensate for loss of secondary woodland and hillside plantation of Contractor  and works areas; and around any works areas north of the Rg Tung Bypass. Riparian corridor of Ma Tso Lung Stream and tributaries.						FLN areas A1-3,		
and around any works areas north of the Faniling Bypass and north of the Ng Tung River west of the western terminus of the Faniling Bypass.  Riparian corridor of Ma Tso Lung Stream and tributaries.  S13.9 E18 Compensatory woodland planting, management and maintenance.  S13.9 E18 Compensatory woodland planting, management and maintenance.  S13.9 Compensatory woodland planting, management and secondary woodland and hillside plantation of Contractor						A1-7 and A1-9)		
works areas north of the Fanling Bypass and north of the Ng Tung River west of the western terminus of the Fanling Bypass. Riparian corridor of Ma Tso Lung Stream and tributaries.  S13.9 E18 Compensatory woodland planting, management and maintenance.  Compensate for loss of secondary woodland and hillside plantation of hillside plantation of Contractor  works areas north of the Fanling Bypass. Riparian corridor of Ma Tso Lung Stream and tributaries.  KTN areas E1-8 Construction N/A and G1-3. phase.						and works areas;		
S13.9 E18 Compensatory woodland planting, management and maintenance.  Compensate for loss of maintenance.  Compensate for loss of secondary woodland and hillside plantation of Contractor  of the Fanling Bypass. Riparian corridor of Ma Tso Lung Stream and tributaries.  KTN areas E1-8 Construction N/A phase.						and around any		
Bypass and north of the Ng Tung River west of the western terminus of the Fanling Bypass. Riparian corridor of Ma Tso Lung Stream and tributaries.  S13.9 E18 Compensatory woodland planting, management and maintenance.  Compensate for loss of Project KTN areas E1-8 Construction N/A secondary woodland and Proponent/ and G1-3. phase.						works areas north		
of the Ng Tung River west of the western terminus of the Fanling Bypass. Riparian corridor of Ma Tso Lung Stream and tributaries.  S13.9 E18 Compensatory woodland planting, management and maintenance.  Compensate for loss of secondary woodland and hillside plantation of Contractor  of the Ng Tung River west of the western terminus of the Fanling Bypass. Riparian corridor of Ma Tso Lung Stream and tributaries.  KTN areas E1-8 Construction N/A phase.						of the Fanling		
River west of the western terminus of the Fanling Bypass. Riparian corridor of Ma Tso Lung Stream and tributaries.  S13.9 E18 Compensatory woodland planting, management and maintenance.  S13.9 E18 Compensatory woodland planting, management and maintenance.  S13.9 E18 Compensatory woodland planting, management and secondary woodland and hillside plantation of Contractor  River west of the western terminus of the western terminus of the Fanling Bypass.  Riparian corridor of Ma Tso Lung Stream and tributaries.						Bypass and north		
western terminus of the Fanling Bypass. Riparian corridor of Ma Tso Lung Stream and tributaries.  S13.9 E18 Compensatory woodland planting, management and maintenance.  S13.9 E18 Compensatory woodland planting, management and secondary woodland and Proponent/ and G1-3.  S13.9 F18 Compensatory woodland planting, management and secondary woodland and Proponent/ and G1-3.  S13.9 F18 Compensatory woodland planting, management and secondary woodland and Proponent/ Contractor						of the Ng Tung		
S13.9 E18 Compensatory woodland planting, management and maintenance.  Compensate for loss of maintenance.  KTN areas E1-8 Construction N/A and G1-3.  phase.						River west of the		
Bypass. Riparian corridor of Ma Tso Lung Stream and tributaries.  S13.9 E18 Compensatory woodland planting, management and maintenance. Compensate for loss of secondary woodland and hillside plantation of Contractor  Bypass. Riparian corridor of Ma Tso Lung Stream and tributaries.  KTN areas E1-8 Construction N/A secondary woodland and Proponent/ Contractor						western terminus		
Riparian corridor of Ma Tso Lung Stream and tributaries.  S13.9 E18 Compensatory woodland planting, management and maintenance.  Compensate for loss of secondary woodland and hillside plantation of Contractor  Riparian corridor of Ma Tso Lung Stream and tributaries.  KTN areas E1-8 Construction N/A and G1-3. phase.						of the Fanling		
S13.9 E18 Compensatory woodland planting, management and maintenance.  Compensate for loss of secondary woodland and hillside plantation of maintenance.  of Ma Tso Lung Stream and tributaries.  N/A  Froject KTN areas E1-8 Construction N/A  and G1-3. phase.						Bypass.		
Stream and tributaries.  S13.9 E18 Compensatory woodland planting, management and maintenance.  Stream and tributaries.  Compensate for loss of secondary woodland and Proponent/ and G1-3. phase.  hillside plantation of Contractor						Riparian corridor		
S13.9 E18 Compensatory woodland planting, management and maintenance.  Compensate for loss of secondary woodland and hillside plantation of hillside plantation of tributaries.  Tributaries.  KTN areas E1-8 Construction N/A and G1-3. phase.						of Ma Tso Lung		
S13.9 E18 Compensatory woodland planting, management and maintenance.  Compensate for loss of secondary woodland and hillside plantation of hillside plantation of hillside plantation of secondary woodland and hillside plantation of secondary woodland and hillside plantation of secondary woodland and secondary woodland a						Stream and		
maintenance.  secondary woodland and Proponent/ and G1-3. phase.  hillside plantation of Contractor						tributaries.		
hillside plantation of Contractor	S13.9	E18	Compensatory woodland planting, management and	Compensate for loss of	Project	KTN areas E1-8	Construction	N/A
			maintenance.	secondary woodland and	Proponent/	and G1-3.	phase.	
ecological significance.				hillside plantation of	Contractor			
				ecological significance.				

S13.9	E19	Use opaque, non-transparent, non-reflective noise barriers for	Minimize mortality impacts	Contractor	All construction	Construction	N/A
		all construction sites.	on birds.		sites	phase.	
		Unnecessary lighting should be avoided.					
S13.9	E20	Pre-site clearance check for presence of flora or fauna of	Minimize impacts to flora	Government/	All construction	Prior to clearance	N/A
		conservation significance and bat roosts. If any are found,	and fauna of conservation	Developer/	sites.	of vegetation and	
		measures should be proposed and implemented to avoid,	significance. Minimize	Contractor/		structures.	
		minimize and/or compensate for impacts; including adjustments	impacts to protected fauna	Ecologist			
		to design, timing of works, transplantation and translocation.	and flora species. Formulate				
		Seek agreement of relevant authorities including AFCD in	and implement mitigation				
		respect of proposed measures, then implement.	measures to avoid, minimize				
			and/or compensate for				
		Pre-site clearance check on all construction sites and pre –	impacts; including				
		works commencement check on watercourses to be physically	adjustments to design,				
		and/or hydrologically impacted by construction activities for	timing of works,				
		presence of protected plant species/specimens of conservation	transplantation and				
		significance. If any are found consider adjustments to avoid,	translocation.				
		minimize and/or compensate for impacts; including adjustments					
		to design, timing of works,					
		Pre-site clearance of construction sites in Crest Hill area, KTN					
		areas D1-7, D1-11 and G1-5 (where Eurasian Hobby was					
		recorded) and on Cheung Po Tau, FLN area A3-1 (where Grey					
		Nightjar was recorded) for presence of any breeding					
		birds/breeding sites. If any are found consider adjustments to					
		avoid, minimize and/or compensate for impacts; including					

		adjustments to design, timing of works, transplantation and					
		translocation. Seek agreement of relevant authorities including					
		AFCD in respect of proposed measures, then implement.					
		Pre-site clearance check on all construction sites for presence of					
		Chinese Bullfrog, translocation to suitable areas including LVNP.					
S13.9	E21	Pre-works commencement check on watercourses to be	Minimize impacts to flora	Government/	All construction	Prior to clearance	N/A
		physically and/or hydrologically impacted by construction	and fauna of conservation	Developer/	sites.	of vegetation and	
		activities for presence of flora or fauna of conservation	significance. Minimize	Contractor/		structures.	
		significance and bat roosts. If any are found consider	impacts to protected fauna	Ecologist			
		adjustments to avoid, minimize and/or compensate for impacts;	and flora species. Consider				
		including adjustments to design, timing of works, transplantation	and implement adjustments				
		and translocation. Seek agreement of relevant authorities	to avoid, minimize or				
		including AFCD in respect of proposed measures, then	compensate for impacts;				
		implement.	including adjustments to				
			design, timing of works,				
		Pre-site clearance check on all construction sites for presence of	transplantation and				
		reptile species of conservation significance, capture and	translocation				
		translocate to receptor site; review translocation options in					
		respect to species in Ma Tso Lung area and determine whether					
		release locally or elsewhere is appropriate. Seek agreement of					
		relevant authorities including AFCD in respect of proposed					
		measures then implement					
		Pre-works commencement check on watercourses to be					
		physically and/or hydrologically impacted by construction					
		activities for presence of Small Snakehead and					
		Sommaniathelphusa zanklon. Capture any Sommaniathelphusa					

S13.9	E22	zanklon found and translocate to Ma Tso Lung Stream/ other suitable areas including LVNP  Prevention of dust, run-off and pollutants impacting Deep Bay	Avoid increase to pollution	Contractor	All construction	Construction	N/A
		catchment area and areas of ecological importance.	entering ecologically sensitive Deep Bay ecosystem.		sites.		
		Specific Mitigat	ion Measures for Designate	ed Projects			
		DP4- KTN	NDA Road D1 to D5 (New R	Road)			
Noise In	npacts (O	perational Phase)	<b>,</b>		<u>,                                      </u>		
S4.9	N1-	Provide noise barrier before operation of the proposed project	Control operational airborne	Project	Refer to Appendix	Prior to	N/A
	DP4	and locations of barriers are stated as following:	noise due to road traffic	Proponent	<u>5-1</u>	operation of the	
		KTN-NB04: Approx. 35m long, 3m high NB;		/Contractor		Project	
		KTN-NB05: Approx. 40m long, 3m high NB;					
		KTN-NB06: Approx. 65m long CNB;					
		KTN-NB07: Approx. 65m long CNB;					
		KTN-NB08: Approx. 105m long CNB;					
		KTN-NB09: Approx. 60m long, 3m high NB;					
		KTN-NB10: Approx. 90m long, 3m high NB;					
		KTN-NB19: Approx. 30m long, 3m high NB;					
		KTN-NB20: Approx. 70m long, 5m high NB;					
		KTN-NB23: Approx. 80m long, 5m high NB;					
		KTN-NB24: Approx. 95m long, 7m vertical barrier with 3m					
		cantilevered arm;					
		KTN-NB25: Approx. 30m long CNB;					

	1				I	ı	
		KTN-NB35: Approx. 40m long CNB;					
		KTN-NB37: Approx. 80m long CNB;					
		KTN-NB38: Approx. 100m long, 3m high NB;					
		KTN-NB69: Approx. 120m long, 5m high NB;					
		KTN-NB70: Approx. 30m long, 7m vertical barrier with 3m					
		cantilevered arm;					
		KTN-NB73: Approx. 75m long CNB;					
		KTN-NB75: Approx. 45m long, 3m high NB;					
		KTN-NB76: Approx. 40m long, 3m high NB;					
		KTN-NB82: Approx. 45m long, 3m high NB;					
		KTN-SE03: Approx. 75m long SE with opening to					
		northwestern direction;					
		KTN-SE05: Approx. 80m long SE with opening to south					
		direction;					
		KTN-SE07: Approx. 95m long SE with opening to					
		southeastern direction;					
		KTN-FE02: Approx. 130m long FE					
Water Qu	ality Impac	ts (Operational Phase)					
S5.7	W1-	Road runoff	Control water quality impact	Project	All road works	Detailed design	*
	DP4	In order to ensure the sand/silt traps removal efficiencies, the		Proponent /		stage, Operation	
		following measures should be implemented:		Detailed		phase	
		Vehicle dust, tyre scraps and oils might be washed away		Design			
		from the road surface / open areas to the nearby water		Consultant,/			
		courses by surface runoff or road surface cleaning.		Maintenance			
		Subject to detailed design and requirement of relevant		Authority			
		government departments, the capacities of road drainage					
		system shall cater the runoff from 50 year-return-period					
		Subject to detailed design and requirement of relevant government departments, the capacities of road drainage					

		rainstorm. Proper drainage systems with silt traps and oil					
		interceptors should be installed					
Landscap	oe and Visi	ual (Detailed Design, Prior to Construction, Construction and Op	perational Phases)				
S.12.A9	LV1-	General Good Practice Measures - For areas unavoidably		Detailed Design	Throughout NDAs,	Prior to	N/A
	DP4	disturbed by the Project on a short term basis e.g. works areas,		Consultant/		Construction,	
		the general principle to try and restore these to their former state		Contractor		Construction & for	
		to suit future land use, should be adhered to.				all planting, this	
		With regard to topsoil, where identified, it should be stripped,				should be installed	
		treated appropriately, and where suitable and practical stored for				as soon as the	
		re-use in the construction of the soft landscape works such as				areas become	
		roadside amenity strips, and open space sites.				available, to	
						achieve early	
						establishment	
S.12.A9	LV2-	Minimum Topographical Change -To minimize landscape and	Reduce topographical	Government /	Throughout NDAs,	Prior to	N/A
MM1	DP4	visual impacts, the footprint and elevation of such elements	changes and minimize land	Detailed Design	particularly for	Construction	
		should be optimized to reduce topographical/ landform changes,	resumption	Consultant/	<u>reservoirs</u>		
		as well as reduce land take and interference with natural terrain.		Contractor/			
		Where there is a need to significantly cut into the existing					
		landform, retaining walls should be considered as well as cut					
		slopes, to minimize landform changes and land resumption,					
		while also considering visual amenity. Earthworks and					
		engineered slopes should be designed to be a visually					
		interesting landform, compatible with the surrounding landscape					
		and to mimic the natural contouring and terrain e.g. introduction					
		and continuation of natural features such as spurs and ridges					
		where appropriate, to support assimilation with the hillside					
		setting.					

S.12.A9	LV3-	Detailed Design (Visual) -The footprint and massing of	Improve visual amenity of	Detailed	Throughout NDAs	Prior to	N/A
MM2	DP4	development components and the works area should also be	the new buildings, NDAs	Design		Construction	
		kept to a practical minimum and the detailed design of	in general and integrate as	Consultant/			
		development components for Construction phase should follow	best possible into the				
		the Sustainable Building Design Guidelines. The form, textures,	surrounding landscape				
		finishes and colours of the proposed development components					
		should aim to be compatible with the existing surroundings. To					
		improve visual amenity designs should be aesthetically pleasing					
		and treatment of structures also improve visual amenity. For					
		example, natural building materials such as stone and timber,					
		should be considered for architectural features, and light earthy					
		tone colours such as shades of green, shades of grey, shades of					
		brown and off-white should also be considered to reduce the					
		visibility of the development components, including all roadwork,					
		buildings and noise barriers. In addition, the design of structures					
		should consider green roofs were feasible, following stated					
		guidelines.					
		All Noise barriers, particularly noise barriers but also any					
		barriers proposed for ecological impact mitigation, should be					
		kept to a practical minimum, and be of such a designed as to					
		integrate as well as possible into the surrounding visual context					
		and be as low as practical to minimize blocking views. Noise					
		barrier design, including vertical, cantilever or curved, and noise					
		enclosures including semi-enclosure and full enclosure, at grade					
		and/ or elevated, should follow the guidelines stated.					
		Construction time frame should also be considered and designs					
		seek to keep it to a practical minimum.					

S.12.A9	LV4-	Tree Protection & Preservation – Exiting trees to be retained	Protect and Preserve Trees	Government /	Onsite	Prior to	*
MM4	DP4	within the Project Site should be carefully protected during		Detailed Design		Construction and	
		construction. In particular OVTs will be preserved according to		Consultant/		Construction	
		ETWB Technical Circular (Works) No. 29/2004. Detailed Tree		Contractor		Phase	
		Protection Specification shall be provided in the Contract					
		Specification. Under this specification, the Contractor shall be					
		required to submit, for approval, a detailed working method					
		statement for the protection of trees prior to undertaking any					
		works adjacent to all retained trees, including trees in					
		Contractor's works areas.					
		A detailed tree survey will be carried out for the Tree Removal					
		Application (TRA) process which will be carried out at the later					
		detailed design stage of the Project. The detailed tree survey will					
		propose which trees should be retained, transplanted or felled					
		and will include details of tree protection measures for those					
		trees to be retained.					
S.12.A9	LV5-	Tree Transplantation – Trees unavoidably affected by the Project	Transplant Trees where	Government /	Onsite possible.	Prior to	N/A
MM5	DP4	works should be transplanted where practical. Trees should be	suitable for transplantation	Detailed Design	Consider locations	Construction,	
		transplanted straight to their final receptor site and not held in a		Consultant/	where Otherwise	Construction	
		temporary nursery as far as possible. A detailed Tree		Contractor	offsite locations	Phase &	
		Transplanting Specification shall be provided in the Contract				Maintenance in	
		Specification, where applicable. Sufficient time for necessary				Operation Phase	
		tree root and crown preparation periods shall be allowed in the					
		project programme.					
		A detailed transplanting proposal will be submitted to relevant					
		government departments for approval in accordance with					
		ETWBTC 2/2004 and 3/2006 and final locations of transplanted					

							T
		trees should be agreed prior to commencement of the work.					
		For trees associated with highways e.g. roadside planting along					
		highways, that are unavoidably affected and should be					
		transplanted, HyD HQ/GN/13 "Interim Guidelines for Tree					
		Transplanting Works under Highways Department's Vegetation					
		Maintenance Ambit' should be referred to.					
S.12.A9	LV6-	Slope Landscaping – Site formation should be reduced as far as	To avoid substantial slope	Government	Onsite	Prior to	N/A
MM6	DP4	possible. Seeding of modified slopes should be done as soon as	cutting and fill slopes.	Detailed Design		Construction,	
		grading works are completed to prevent erosion and subsequent	To prevent erosion and	Consultant/		Construction	
		loss of landscape resources and character. Woodland tree	subsequent loss of	Contractor		Phase &	
		seedlings and/ or shrubs should be planted where slope	landscape resources and			Maintenance in	
		gradient and site conditions allow.	character.			Operation Phase	
		In addition, landscape planting should be provided for the	To ensure man-made slopes				
		retaining structures associated with modified slopes where	are as visually amenable as				
		conditions allow. All slope landscaping works should comply with	possible.				
		GEO Publication No. 1/2011-Technical Guidelines on Landscape					
		Treatment for Slopes.					
S.12.A9	LV7-	Compensatory Planting – Compensatory tree planting for felled	Compensate for trees and	Government	Onsite where	Prior to	N/A
MM7	DP4	trees shall be provided to the satisfaction of relevant	shrubs lost due to the	Detailed Design	possible.	Construction,	
		Government departments. Required numbers and locations of	Project.	Consultant/	Otherwise	Construction	
		compensatory trees shall be determined and agreed separately		Contractor	consider offsite	Phase &	
		with Government during the Tree Removal Application process			locations	Maintenance in	
		under ETWBTC 3/2006.				Operation Phase	
		Compensatory planting is proposed at the potential open areas					
		such as open spaces, amenity areas, open areas of the					
		streetscapes, as well as the open areas within development lots.					
		Compensatory planting for shrubs should be considered in					

	1	T	1	1		ī	
		suitable locations. Native species such as Melastoma					
		malabathricum, Diospyros vaccinioides, Gardenia jasminoides,					
		Ixora chinensis, Ligustrum sinense, Litsea rotundifolia,					
		Melastoma dodecandrum, Atalantia buxifolia, Rhodomyrtus					
		tomentosa, Rhaphiolepis indica, and Rhododendron simsii are					
		suggested					
S.12.A9	LV8-	Woodland Compensatory Planting -Specific Woodland	Reprovide areas of	Project	In areas identified	Prior to	N/A
MM8	DP4	compensatory planting is proposed for any areas of quality	woodland to compensate for	Proponent/	in the EIA	Construction,	
		woodland that are unavoidably affected by the Project. The	those areas of quality	Detailed Design	Landscape	Construction	
		location and design of the woodland compensatory planting will	woodland lost.	Consultant/	Mitigation Plans	Phase &	
		principally be within habitats of lower value such as upland		Contractor/	and as agreed	Maintenance in	
		grassland. The proposed locations are identified, for example,		Maintenance	with AFCD	Operation Phase	
		on the foothills of Tai Shek Mo, and on the higher ground of		Authority			
		Fung Kong Shan in KTN NDA; along Fanling Bypass; and a					
		small area in the northern FLN NDA.					
		The intention of the compensatory woodland will be to recreate					
		areas of quality woodland, not necessarily to compensate for					
		loss of trees on a like for like basis (See E18 & E27 also).					
		Native tree species are suggested for planting in the appropriate					
		locations, including Ailanthus fordii, Bischofia javanica,					
		Castanopsis fissa, Celtis sinensis, Cinnamomum burmannii,					
		Cinnamomum camphora, Xanthoxlyum avicennaeHibiscus					
		tiliaceus, Liquidambar formosana, Sapium discolor, Schefflera					
		heptaphylla and llex rotunda. In addition some understory					
		vegetation may be planted including shrubs such as Atalantia					
		buxifolia, Diospyros vaccinioides, Gardenia jasminoides, Ixora					
		chinensis, Ligustrum sinense, Litsea rotundifolia, Melastoma					

		malabathricum, Melastoma dodecandrum, Rhodomyrtus					
		tomentosa, Rhaphiolepis indica, and Rhododendron simsii.					
		The area allocated for compensatory woodland planting allows					
		in part for the fact that it will take some time for the					
		compensatory planting to achieve the landscape and ecological					
		function and value of the area to be lost. In addition, it allows for					
		the fact that not all of the areas identified for planting will prove					
		to be plantable, by virtue of topography and ground conditions					
		and, especially, because though the areas identified are largely					
		grassland it is inevitable that these areas will already support					
		some patches of trees and shrubs which would be inappropriate					
		for further planting.					
S.12.A9	LV9-	Vertical Greening – Planting of climbers to grow up vertical	Soften hard surfaces and	Government /	On appropriate	Prior to	N/A
MM9	DP4	surfaces were appropriate (e.g. viaduct piers, noise barriers).	facilities	Detailed Design	structures	Construction,	
				Consultant/		Construction	
				Contractor		Phase &	
						Maintenance in	
						Operation Phase	
S.12.A9	LV10-	Screen Planting – Tall screen/buffer trees and shrubs should be	To screen proposed	Government /	Along roads,	Prior to	N/A
MM11	DP4	planted. This measure may additionally form part of the	structures such as roads	Detailed Design	around suitable	Construction,	
		compensatory planting.	and buildings. Improve	Consultant/	built structures,	Construction	
			compatibility with the	Contractor	or around VSRs to	Phase &	
			surrounding environment		contain their view	Maintenance in	
			and create a pleasant		out to the NDA	Operation Phase	
			pedestrian environment		structures.		
S.12.A9	LV11-	Road Greening –For viaducts, soft landscaping should be	To soften the hard, straight	Government	On viaducts or	Prior to	N/A
MM12	DP4	provided to soften the hard, straight edges (for climbers used to	edges and provide greening	Detailed Design	along roads.	Construction,	

		cover the vertical, hard surfaces of the piers – see MM9 Vertical	along roads.	Consultant/		Construction	
		Greening) and shade tolerant plants should be planted, where		Contractor		Phase &	
		light is sufficient, to improve aesthetic value of areas under				Maintenance in	
		viaducts. Both at grade planting and use of elevated planters				Operation Phase	
		should be considered for the soft landscaping of viaducts, taking					
		into account the preference to minimize the overall viaduct bulk					
		and integrate architectural forms and textural finishes which					
		improve aesthetics.					
		For at grade roads, planting should be considered along central					
		dividers and on road islands e.g. in the middle of roundabouts.					
		(Roadside planting i.e. at the road edge and not in the central					
		divider or road island, is considered part of Screen Planting)					
S.12.A9	LV12-	Marsh/Wetland Compensation -The proposed Long Valley	Compensate for Marsh/	Project	Onsite where	Prior to	N/A
MM13 &	DP4	Nature Park (LVNP) will be designed and implemented to	Wetland lost due to the	Proponent/	possible.	Construction,	
EIA		enhance on-wetland areas within the LVNP. (See E4,E15 and	Project.	Detailed Design	Otherwise	Construction	
Annex		E25 also)		Consultant/	consider offsite	Phase &	
13		Also see LV16, LV17, and LV18 as wetland planting should be		Contractor/	locations	Maintenance in	
		provided along the embankments and beds of modified/ re-		Maintenance		Operation Phase	
		provisioned watercourses.		Authority			
S.12.A9	LV13-	Pond Replacement –Principles adopted in the design of the	Reprovision for ponds lost	Project	E1-7 and C1-9	Prior to	N/A
MM15	DP4	NDAs ensure that they incorporate ponds within the RODPs.	due to the Project.	Proponent/	(LVNP) in KNT	Construction,	
		All requirements for ponds stipulated in the planning documents		Detailed Design	NDA and generally	Construction	
		for the formulation of the Preliminary Layout Plan (e.g. at Fung		Consultant/	throughout NDA	Phase	
		Kong Shan Park in E1-7 of KNT ND) should be adhered to.		Contractor/		Maintenance in	
				Maintenance		Operation Phase	
				Authority			
Landscap	e and Vis	ual (Construction)					

S.12.A9	LV14-	Screen Hoarding –Screen hoarding shall be erected along areas	To screen undesirable views	Contractor			N/A
MM16	DP4	of the construction works site boundary where the works site	of the works site.	Contractor			IVA
IVIIVITO	DF4		of the works site.				
		borders publically accessible routes and/or is close to visually					
		sensitive receivers (VSRs). It is proposed that the screening be					
		compatible with the surrounding environment and where					
		possible, non-reflective, recessive colours be used.					
		Any works areas near the ecological sensitive areas should					
		erect 2m high dull green site boundary fence. Details can refer					
		to the ecological impact assessment (Chapter 13 of the EIA					
		report).					
S.12.A9	LV15-	Light Control – Construction day and night time lighting should	To minimize glare impact to	Government /	Throughout NDAs	Construction and	N/A
MM17	DP4	be controlled to minimize glare impact to adjacent VSRs during	adjacent VSRs	Contractor		Operation Phases	
		the Construction phase.					
		Street and night time lighting shall also be controlled to minimize					
		glare impact to adjacent VSRs during the operation phase.					
Ecology (	Prior to D	Detailed Design Prior to Construction Phase)					
S. 13.9	E1-	Egretry Habitat Creation & Management Plan (EHCMP) and	Compensate for loss of Man	Project	FLN area A1-7	Detailed design	N/A
	DP4	Woodland Planting and Management Plan (WPMP)	Kam To Road egretry.	Proponent/	(egretry	phase.	
			Compensate for loss of	Detailed Design	compensation).		
			secondary woodland and	Consultant	KTN areas E1-8		
			hillside plantation of	(EHCMP and	and G1-3		
			ecological significance.	WPMP).	(woodland		
					compensation).		
Ecology (	⊥ (Detailed I	Design, Construction and Operational Phases)	1	<u>I</u>	1	1	
S13.9	E2-	Use opaque, non-transparent, non-reflective noise barriers.	Minimize mortality impacts	Detailed Design	Throughout.	Throughout.	N/A
	DP4	Unnecessary lighting should be avoided.	on birds.	Consultant/			
							1

			Maintenance			
· · · · · · · · · · · · · · · · · · ·	tion Director		Authority.			
1	<u> </u>					
	Design and erection of 2m high solid dull green site barrier fence	Minimize dust, disturbance,	Contractor.	Interface between	Construction	N/A
DP4	between active works areas and all areas/habitats of ecological	mortality and other adverse		areas/habitats of	phase.	
	importance.	ecological impacts on		ecological		
		habitats, flora and fauna.		importance (KTN		
				areas B1-3, E1-8,		
				G1-3 and H1-1)		
				and works areas		
E4-	Compensatory native woodland planting.	Compensate for loss of	Project	KTN areas E1-8	Construction	N/A
DP4		plantation of ecological	Proponent /	and G1-3.	phase.	
		significance.	Contractor			
E5-	Maintenance of compensatory native woodland planting.	Compensate for loss of	Maintenance	KTN areas E1-8	Operation	N/A
DP4		plantation of ecological	Authority.	and G1-3.	phase	
		significance.				
leritage (F	Pre-construction Phase)					
CH1-	Undertaking Survey-cum-Rescue Excavation	To define the precise	Project	In KTN NDA, for	After land	N/A
DP4	A Survey-cum-Rescue Excavation should be conducted after	archaeological deposits	Proponent /	Site 1	resumption but	
	land resumption and before the commencement of construction	extent and to preserve the	Contractor/		before	
	works to define the precise archaeological deposits extent and	archaeological resources as	Qualified		Construction	
	to preserve the archaeological resources by record. The	far as possible.	Archaeologist		commencement of	
	excavation should be conducted by a professional archaeologist				the zones	
	and prior to fieldwork commencement, the archaeologist should					
	obtain a Licence to Excavate and Search for Antiquities from the					
	Authority under the AM Ordinance.					
CH2-	Undertaking Further Archaeological Survey to Cover the	To confirm and verify the	Project	In the not-yet-	After land	N/A
	E3- DP4 E4- DP4 E5- DP4 CH1- DP4	DP4 between active works areas and all areas/habitats of ecological importance.  E4- DP4  E5- DP4  Maintenance of compensatory native woodland planting.  CH1- DP4  Undertaking Survey-cum-Rescue Excavation A Survey-cum-Rescue Excavation should be conducted after land resumption and before the commencement of construction works to define the precise archaeological deposits extent and to preserve the archaeological resources by record. The excavation should be conducted by a professional archaeologist and prior to fieldwork commencement, the archaeologist should obtain a Licence to Excavate and Search for Antiquities from the Authority under the AM Ordinance.	Design and erection of 2m high solid dull green site barrier fence between active works areas and all areas/habitats of ecological importance.  E4- DP4 Compensatory native woodland planting.  E5- DP4 Maintenance of compensatory native woodland planting.  Compensate for loss of plantation of ecological significance.  To define the precise archaeological deposits extent and to preserve the archaeological deposits extent and to preserve the archaeological resources by record. The excavation should be conducted by a professional archaeologist and prior to fieldwork commencement, the archaeologist should obtain a Licence to Excavate and Search for Antiquities from the Authority under the AM Ordinance.	Design and erection of 2m high solid dull green site barrier fence between active works areas and all areas/habitats of ecological importance.  E4- DP4 Compensatory native woodland planting.  E5- DP4 Maintenance of compensatory native woodland planting.  Compensate for loss of plantation of ecological significance.  Compensate for loss of plantation of ecological active record active significance.  Compensate for loss of plantation of ecological significance.  Compensate for loss of plantation of ecological active record	Construction Phase)  E3- DP4	Construction Phase

	DP4	Outstanding Areas	findings of the EIA	Proponent/	surveyed- areas	resumption but	
		Further archaeological surveys to cover the outstanding areas of		Contractor/	with medium	before	
		the not-yet-surveyed-area with medium archaeological potential		Qualified	archaeological	construction	
		located with areas with proposed development as presented in		Archaeologist	potential located		
		Figure 11.9 should be implemented after land resumption to			within the work		
		confirm and verify the findings of the EIA. The survey should be			extent of DP4		
		conducted by a professional archaeologist and prior to fieldwork					
		commencement, the archaeologist should obtain a Licence to					
		Excavate and Search for Antiquities from the Authority under the					
		AM Ordinance. It should be noted that the scope of further					
		archaeological survey is based on the current proposed					
		alignment. Any additional works areas which have not been					
		covered by the current archaeological impact assessment					
		should be covered as soon as possible. Subject to the findings					
		of the archaeological survey to be conducted after land					
		resumption, additional mitigation measures would be designed					
		and implemented before the commencement of construction					
		works to mitigate the adverse impact.					
S11.6.1	CH3-	Undertaking Induction Training	To preserve the	Project	Spot E	Before the	N/A
	DP4	Induction training should be provided to the construction	archaeological resources as	Proponent/		commencement of	
		Contractor before the commencement of the excavation works in	far as possible	Contractor/		the excavation	
		Spot E. An induction will be conducted as part of the		Qualified		works and before	
		environmental health and safety induction programme to all site		Archaeologist		site staff are	
		staff before they are deployed on site. The induction will include				deployed on site	
		an introduction on the historical development of the Site, the					
		possible archaeological remains that may be encountered					
		during ground excavation works as well as the reporting					

		_		T	T	T	T
		procedures in case suspected archaeological remains are					
		identified. A set of the presentation material (in the form of power					
		point presentation) with content details will be prepared by an					
		archaeologist and submitted to AMO for reference and record					
		purpose. The first induction briefing will be video recorded and it					
		will be used as induction briefing material for new site staff.					
S11.6.2	CH4-	Conducting Photographic and Cartographic Records Prior to	To preserve the directly	Project	Entrance Gate of	Prior to Removal /	N/A
	DP4	Removal/Relocation of Impacted Built Heritages	impacted sites by record	Proponent/	HKT03, KT16,	Relocation of	
		Prior to removal/relocation of the directly impacted historical	prior to their removal /	Contractor	KT17 and KT18	features before	
		buildings and cultural/historical landscape features,	relocation			commencement of	
		photographic and cartographic records should be conducted to				construction	
		preserve them by record. Liaison with and obtaining agreement				works	
		from the descendants of these features will be carried out by the					
		Project Proponent.					
S11.6.2	CH5-	Undertaking baseline condition survey and baseline vibration	To minimize the vibration	Project	HKT03 (Main	Preconstruction	N/A
	DP4	impact assessment	impacts during	Proponent/	Building) and	stage before	
		In case any potential vibration impact on any nearby built	preconstruction stage on	Contractor	G308	commencement of	
		heritage features are identified during the pre-construction stage	any identified potential			construction works	
		of the Project, prior to commencement of construction works, a	vibration impacted built				
		baseline condition survey and baseline vibration impact	heritage features				
		assessment should be conducted by a qualified building					
		surveyor or a qualified structural engineer to define the vibration					
		limit (a vibration limit at 15mm/s could be adopted for historic					
		buildings) and to evaluate if construction vibration monitoring					
		and structural strengthening measures are required during					
		construction phase so as to ensure the construction					
		performance meets with the vibration standard stated in the EIA					

		report.					
S11.6.2	CH6-	Relocation of Built Heritages	To preserve the directly	Project	Entrance Gate of	After the	N/A
	DP4	Relocation of built heritages to a reasonable location nearby	impacted sites by relocation	Proponent/	HKT03	photographic and	
		may be required.		Contractor		cartographic	
						records and	
						before	
						commencement of	
						construction works	
Cultural I	Heritage (0	Construction Phase)					
S11.6.2	CH7-	Conducting Construction Vibration Monitoring and Structural	To minimize the potential	Contractor	Identified potential	Construction	N/A
	DP4	Strengthening Measures	impacts during Construction		vibration impacted	phase, with	
		Construction vibration monitoring and structural strengthening	phase on any identified		built heritage	details specified in	
		measures should be conducted during Construction phase	potential vibration impacted		features	baseline condition	
		based on the assessment result of baseline condition survey	built heritage features			survey and	
		and baseline vibration impact assessment, so as to ensure the				baseline vibration	
		construction performance meets with the vibration standard				impact	
		stated in the EIA report.				assessment,	
		DP7-Utilization of Treated Sewage Effluen	t (TSE) from Shek Wu Hui S	Sewage Treatmer	nt Works (SWHSTW	<b>(</b> )	
Landscap	pe and Vis	eual (Construction Phase and Operational Phase)					
S.12.9	LV1-	Tree Protection & Preservation – Exiting trees to be retained	Protect and Preserve Trees	Government /	<u>Onsite</u>	Prior to	N/A
MM4	DP7	within the Project Site should be carefully protected during		Detailed		Construction and	
		construction. In particular OVTs will be preserved according to		Design		Construction	
		ETWB Technical Circular (Works) No. 29/2004. Detailed Tree		Consultant/		Phase	
		Protection Specification shall be provided in the Contract		Contractor			
		Specification. Under this specification, the Contractor shall be					
		required to submit, for approval, a detailed working method					
		statement for the protection of trees prior to undertaking any					

	works adjacent to all retained trees, including trees in					
	Contractor's works areas.					
	A detailed tree survey will be carried out for the Tree Removal					
	Application (TRA) process which will be carried out at the later					
	detailed design stage of the Project. The detailed tree survey will					
	propose which trees should be retained, transplanted or felled					
	and will include details of tree protection measures for those					
	trees to be retained.					
LV2-	Vertical Greening – Planting of climbers to grow up vertical	Soften hard surfaces and	Government /	On appropriate	Prior to	N/A
DP7	surfaces were appropriate (e.g. building edges, piers).	facilities	Detailed	<u>structures</u>	Construction,	
			Design		Construction	
			Consultant/		Phase &	
			Contractor		Maintenance	
					in Operation	
					Phase	
LV3-	Green Roof – Roof greening where appropriate should be	Reduce exposure to	Government /	On appropriate	Prior to	N/A
DP7	established on proposed buildings as per the guidelines stated.	untreated concrete surfaces	Detailed	<u>buildings</u>	Construction,	
	These guidelines provide further details including information	and particularly mitigate	Design		Construction	
	regarding structural loading, design, maintenance, etc.	visual impact to VSRs at	Consultant/		Phase &	
	considerations as well as providing information on what types of	high levels. Provide	Contractor		Maintenance	
	plants might be suitable.	greening.			in Operation	
					Phase	
	DP7	Contractor's works areas.  A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.  LV2-  Vertical Greening – Planting of climbers to grow up vertical surfaces were appropriate (e.g. building edges, piers).  LV3-  DP7  Green Roof – Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of	Contractor's works areas.  A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.  LV2- Vertical Greening — Planting of climbers to grow up vertical surfaces were appropriate (e.g. building edges, piers).  Soften hard surfaces and facilities  Feduce exposure to untreated concrete surfaces and particularly mitigate regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of high levels. Provide	Contractor's works areas.  A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.  LV2- Vertical Greening – Planting of climbers to grow up vertical surfaces were appropriate (e.g. building edges, piers).  Soften hard surfaces and facilities Detailed Design Consultant/ Contractor  LV3- DP7 Green Roof – Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of high levels. Provide Contractor	Contractor's works areas.  A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.  LV2- Vertical Greening – Planting of climbers to grow up vertical surfaces were appropriate (e.g. building edges, piers).  Soften hard surfaces and facilities  Detailed Design Consultant/ Contractor  LV3-  Green Roof – Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of high levels. Provide  Contractor	Contractor's works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.  LV2- Vertical Greening – Planting of climbers to grow up vertical surfaces were appropriate (e.g. building edges, piers).  Facilities  Soften hard surfaces and facilities  Detailed Design Construction Phase & Maintenance in Operation Phase  LV3- These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable.  Contractor  Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to VSRs at high levels. Provide greening.  Contractor  Non appropriate Soften hard surfaces and Government / On appropriate Soften hard surfaces and Frior to Construction Construction Phase & Construction Design Construction Phase  Untreated concrete surfaces and particularly mitigate Visual impact to VSRs at high levels. Provide plants might be suitable.  Maintenance in Operation Phase & Maintenance in Operation Phase & Maintenance in Operation Phase & Maintenance in Operation

DP12-Reprovision of temporary wholesale market in FLN NDA

Landscape and Visual (Detailed Design, Prior to Construction, Construction and Operational Phases)

S.12.D9	LV1-	General Good Practice Measures - For areas unavoidably		Detailed design	Throughout	Prior to	N/A
	DP12	disturbed by the Project on a short term basis e.g. works areas,		consultant/	NDAs,	Construction,	,, .
		the general principle to try and restore these to their former state		Contractor		Construction & for	
		to suit future land use, should be adhered to.				all planting, this	
		With regard to topsoil, where identified, it should be stripped,				should be installed	
		treated appropriately, and where suitable and practical stored for				as soon as the	
		re-use in the construction of the soft landscape works such as				areas become	
		roadside amenity strips, and open space sites.				available, to	
						achieve early	
						establishment	
S.12.D9	LV2-	Minimum Topographical Change -To minimize landscape and	Reduce topographical	Government /	Throughout	Prior to	N/A
MM1	DP12	visual impacts, the footprint and elevation of such elements	changes and minimize land	Detailed Design	NDAs, particularly	Construction	
		should be optimized to reduce topographical/ landform changes,	resumption	Consultant/	for reservoirs		
		as well as reduce land take and interference with natural terrain.		Contractor			
		Where there is a need to significantly cut into the existing					
		landform, retaining walls should be considered as well as cut					
		slopes, to minimize landform changes and land resumption,					
		while also considering visual amenity. Earthworks and					
		engineered slopes should be designed to be a visually					
		interesting landform, compatible with the surrounding landscape					
		and to mimic the natural contouring and terrain e.g. introduction					
		and continuation of natural features such as spurs and ridges					
		where appropriate, to support assimilation with the hillside					
		setting.					
S.12.D9	LV3-	Detailed Design (Visual) -The footprint and massing of	Improve visual amenity of	Detailed Design	Throughout NDAs	Prior to	N/A
MM2	DP12	development components and the works area should also be	the new buildings, NDAs in	Consultant		Construction	
		kept to a practical minimum and the detailed design of	general and integrate as				

		development components for Construction phase should follow	best possible into the				
		the Sustainable Building Design Guidelines. The form,	surrounding landscape				
		textures, finishes and colours of the proposed development	0 1				
		components should aim to be compatible with the existing					
		surroundings. To improve visual amenity designs should be					
		aesthetically pleasing and treatment of structures also improve					
		visual amenity. For example, natural building materials such as					
		stone and timber, should be considered for architectural					
		features, and light earthy tone colours such as shades of green,					
		shades of grey, shades of brown and off-white should also be					
		considered to reduce the visibility of the development					
		components, including all roadwork, buildings and noise					
		barriers. In addition, the design of structures should consider					
		green roofs were feasible, following stated guidelines.					
		All Noise barriers, particularly noise barriers but also any					
		barriers proposed for ecological impact mitigation, should be					
		kept to a practical minimum, and be of such a designed as to					
		integrate as well as possible into the surrounding visual context					
		and be as low as practical to minimize blocking views. Noise					
		barrier design, including vertical, cantilever or curved, and noise					
		enclosures including semi-enclosure and full enclosure, at grade					
		and/ or elevated, should follow the guidelines stated.					
		Construction time frame should also be considered and designs					
		seek to keep it to a practical minimum.					
S.12.D9	LV4-	Tree Protection & Preservation – Exiting trees to be retained	Protect and Preserve Trees	Government /	Onsite	Prior to	N/A

MM4	DP12	within the Project Site should be carefully protected during		Detailed Design		Construction and	
		construction. In particular OVTs will be preserved according to		Consultant/		Construction	
		ETWB Technical Circular (Works) No. 29/2004. Detailed Tree		Contractor		Phase	
		Protection Specification shall be provided in the Contract					
		Specification. Under this specification, the Contractor shall be					
		required to submit, for approval, a detailed working method					
		statement for the protection of trees prior to undertaking any					
		works adjacent to all retained trees, including trees in					
		Contractor's works areas.					
		A detailed tree survey will be carried out for the Tree Removal					
		Application (TRA) process which will be carried out at the later					
		detailed design stage of the Project. The detailed tree survey					
		will propose which trees should be retained, transplanted or					
		felled and will include details of tree protection measures for					
		those trees to be retained.					
S.12.D9	LV5-	Tree Transplantation – Trees unavoidably affected by the Project	Transplant Trees where	Government /	Onsite where	Prior to	N/A
MM5	DP12	works should be transplanted where practical. Trees should be	suitable for transplantation	Detailed Design	possible.	Construction,	
		transplanted straight to their final receptor site and not held in a		Consultant/	Otherwise	Construction	
		temporary nursery as far as possible. A detailed Tree		Contractor	consider offsite	Phase &	
		Transplanting Specification shall be provided in the Contract			locations	Maintenance in	
		Specification, where applicable. Sufficient time for necessary				Operation Phase	
		tree root and crown preparation periods shall be allowed in the					
		project programme.					
		A detailed transplanting proposal will be submitted to relevant					
		government departments for approval in accordance with					

		ETWBTC 2/2004 and 3/2006 and final locations of transplanted					
		trees should be agreed prior to commencement of the work.					
		For trees associated with highways e.g. roadside planting along					
		highways, that are unavoidably affected and should be					
		transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree					
		Transplanting Works under Highways Department's Vegetation					
		Maintenance Ambit' should be referred to.					
S.12.D9	LV6-	Slope Landscaping – Site formation should be reduced as far as	To avoid substantial slope	Government /	Onsite	Prior to	N/A
MM6	DP12	possible. Seeding of modified slopes should be done as soon	cutting and fill slopes.	Detailed Design		Construction,	
		as grading works are completed to prevent erosion and	To prevent erosion and	Consultant/		Construction	
		subsequent loss of landscape resources and character.	subsequent loss of	Contractor		Phase &	
		Woodland tree seedlings and/ or shrubs should be planted	landscape resources and			Maintenance in	
		where slope gradient and site conditions allow.	character.			Operation Phase	
			To ensure man-made slopes				
		In addition, landscape planting should be provided for the	are as visually amenable as				
		retaining structures associated with modified slopes where	possible.				
		conditions allow. All slope landscaping works should comply					
		with GEO Publication No. 1/2011-Technical Guidelines on					
		Landscape Treatment for Slopes.					
S.12.D9	LV7-	Compensatory Planting – Compensatory tree planting for felled	Compensate for trees and	Government /	Onsite where	Prior to	N/A
MM7	DP12	trees shall be provided to the satisfaction of relevant	shrubs lost due to the	Detailed Design	possible.	Construction,	
		Government departments. Required numbers and locations of	Project.	Consultant/	Otherwise	Construction	
		compensatory trees shall be determined and agreed separately		Contractor	consider offsite	Phase &	
		with Government during the Tree Removal Application process			locations	Maintenance in	
		under ETWBTC 3/2006.				Operation Phase	

	1		T .				,
		Compensatory planting is proposed at the potential open areas					
		such as open spaces, amenity areas, open areas of the					
		streetscapes, as well as the open areas within development lots.					
		Compensatory planting for shrubs should be considered in					
		suitable locations. Native species such as Melastoma					
		malabathricum, Diospyros vaccinioides, Gardenia jasminoides,					
		Ixora chinensis, Ligustrum sinense, Litsea rotundifolia,					
		Melastoma dodecandrum, Atalantia buxifolia, Rhodomyrtus					
		tomentosa, Rhaphiolepis indica, and Rhododendron simsii are					
		suggested.					
S.12.D9	LV8-	Screen Planting - Tall screen/buffer trees and shrubs should be	To screen proposed	Government /	Along roads,	Prior to	N/A
MM11	DP12	planted. This measure may additionally form part of the	structures such as roads and	Detailed Design	around suitable	Construction,	
		compensatory planting	buildings. Improve	Consultant/	built structures, or	Construction	
			compatibility with the	Contractor	around VSRs to	Phase &	
			surrounding environment		contain their view	Maintenance in	
			and create a pleasant		out to the NDA	Operation Phase	
			pedestrian environment		structures.		

Landscape and Visual (Construction)

# App L - IMPLEMENTATION SCHEDULE AND RECOMMENDED MITIGATION MEASURES

## June 2020

S.12.D9	LV9-	Screen Hoarding –Screen hoarding shall be erected along areas	To screen undesirable views	Contractor	Throughout NDAs	Construction	N/A
MM16	DP12	of the construction works site boundary where the works site	of the works site.			Phase	
		borders publically accessible routes and/or is close to visually					
		sensitive receivers (VSRs). It is proposed that the screening be					
		compatible with the surrounding environment and where					
		possible, nonreflective, recessive colours be used.					
		Any works areas near the ecological sensitive areas should					
		erect 2m high dull green site boundary fence. Details can refer					
		to the ecological impact assessment (Chapter 13 of the EIA					
		report).					
S.12.D9	LV10-	Light Control – Construction day and night time lighting should	To minimize glare impact to	Government /	Throughout NDAs	Construction and	N/A
MM17	DP12	be controlled to minimize glare impact to adjacent VSRs during	adjacent VSRs	Contractor		Operation Phases	
		the Construction phase.					
		Street and night time lighting shall also be controlled to minimize					
		glare impact to adjacent VSRs during the operation phase.					

### **Implementation status:** ^

- ^ Mitigation measure was fully implemented
- \* Observation/reminder was made during site audit but improved/rectified by the contractor
- # Observation/reminder was made during site audit but not yet improved/rectified by the contractor
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

N/A Not Applicable at this stage as no such site activities were conducted in the reporting period

APPENDIX M WASTE GENERATION IN THE REPORTING MONTH Name of Department: Civil Engineering and Development Department

### Monthly Summary Waste Flow Table for 2020

	Actu	al Quantities	of Inert C&D	Materials G	enerated Mo	nthly	Actual (	Quantities of	C&D Wastes	Generated	Monthly
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	(see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
January	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
February	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
March	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.065
April	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.351
May	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.793
June	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.202
Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	1.411
July											
August											
September											
October											
November											
December											
Total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	1.411

AECOM Asia Co. Ltd.

	Forecast of Total Quantities of C&D Materials to be Generated from the Contract*													
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse				
(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )				
1,310.619	300.000	1,010.619	0.000	0.000	0.000	20.000	10.000	20.000	0.500	10.000				

Notes: (1) The performance target are given in PS Clause 1.115(14)

- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
- (4) The Contractor shall also submit the latest forecast of the amount of C&D materials expected to be generated from the Works, together with a break down of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m<sup>3</sup>.
- (5) Conversion factors for reporting purpose:

in-situ: rock = 2.5 tonnes/m<sup>3</sup>; soil = 2.0 tonnes/m<sup>3</sup> excavated: rock = 2.0 tonnes/m<sup>3</sup>; soil = 1.8 tonnes/m<sup>3</sup>

broken concrete and bitumen = 2.4 tonnes/m<sup>3</sup>

C&D Waste = 0.9 tonnes/m<sup>3</sup>

Non-inert C&D material: 6.5m3/dump truck

- (6) Numbers are rounded off to the nearest three decimal places
  - \* Forecast

Name of Department: CEDD Contract No.:ND/2019/06

Monthly Summary Waste Flow Table for 2019 (year)

	Act	ual Quantities	of Inert C&D Mat	erials Generat	ed Monthly		Actu	al Quantities	of C&D Wastes	Generated N	onthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in the other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastic (see Note 3)	Chemical Waste	Others, e.g. general refuse
	in '000m3	in '000m3	in '000m3	in '000m3	in '000m3	in '000m3	in '000kg	in '000kg	in '000kg	in '000kg	in '000m3
Jan											
Feb											
Mar											
Apr											
May											
June											
Sub-											
total											
July											
Aug											
Sept											
Oct											
Nov	0	0	0		0.0	0		0	, and the second	0	0.000
Dec	0	0	0	0		0		0	0	0	
Total	0	0	0	0	1.355	0	0	0	0	0	0.079

Monthly Summary Waste Flow Table for <u>2020</u> (year)

		10	f1 + 00 D 11 +		1.5.4			10			
	Act	ual Quantities	of Inert C&D Mate	eriais Generati	ed Monthly		Actu	al Quantities	of C&D Wastes	Generated N	iontnly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in the other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastic (see Note 3)	Chemical Waste	Others, e.g. general refuse
	in '000m3	in '000m3	in '000m3	in '000m3	in '000m3	in '000m3	in '000kg	in '000kg	in '000kg	in '000kg	in '000m3
Jan	0	0	0	0	1.558	0	0	0	0	0	0.038
Feb	0	0	0	0	0.548	0	0	0	0	0	0.011
Mar	0	0	0	0	0.145	0	0	0	0	0	0.022
Apr	0	0	0	0	1.741	0	0	0	0	0	0.043
May	0	0	0	0	0.063	0	0	0	0	0	0.035
June	0	0	0	0	0.008	0	0	0	0	0	0.014
Sub- total	0	0	0	0	4.062	0	0	0	0	0	0.162
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	0.0	0.0	0.0	0.0	8.124	0.0	0.0	0.0	0.0	0.0	0.324

Notes: (1) The performance targets are given in PS Clause 1.102(14).

- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material

<sup>\*(4)</sup> The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the works, together with a breakdown of the nature where the amount of C&D materials expected to be generated from the works is equal to or exceeding 50,000m3. [Delete Note (4) and the table above on the forecast, where inapplicable].

## APPENDIX N COMPLAINT LOG

# Appendix N - Complaint Log

Log Ref.	Location	Received Date	Details of Complaint	Investigation/ Mitigation Action	Status

#### APPENDIX O SUMMARY OF SUCCESSFUL PROSECUTION

# **Appendix O - Summary of Successful Prosecution**

Date of Successful Prosecution	Details of the Successful Prosecution	Status	Follow Up